



U.S. Department of State Overseas Buildings Operations



Industry Advisory Panel

December 7, 2006 Meeting Minutes



0001

1 UNITED STATES DEPARTMENT OF STATE  
2 INDUSTRY ADVISORY PANEL  
3  
4  
5  
6  
7  
8 PROVIDING PLATFORMS FOR DIPLOMACY  
9  
10  
11  
12  
13  
14

15 Thursday, December 7, 2006  
16 Washington, D.C.  
17  
18

19 ANDERSON COURT REPORTING  
20 706 Duke Street, Suite 100  
21 Alexandria, VA 22314  
22 Phone (703) 519-7180 Fax (703) 519-7190

0002

1 PARTICIPANTS:  
2 Panel Members  
3 JOHN W. BAROTTI  
4 EDWARD J. DENTON  
5 DR. RALPH D. ELLIS, JR.  
6 WALKER LEE EVEY  
7 GARY HANEY  
8 MARY ANN LEWIS  
9 S.G. PAPADOPOLOUS  
10 JOHN PAWULAK  
11 MATTHEW T. WALLACE  
12 OBO Participants  
13 GENERAL CHARLES E. WILLIAMS  
14 ROBERT CASTRO  
15 JAY HICKS  
16 STEPHEN STOMBER  
17 JURG HOCHULI  
18 JOHN FENNER

19 JOSEPH W. TOUSSAINT  
20 WILL COLSTON  
21 GINA E. PINZINO  
22 BILL MINER  
23  
24 ANDERSON COURT REPORTING  
706 Duke Street, Suite 100  
25 Alexandria, VA 22314  
Phone (703) 519-7180 Fax (703) 519-7190

0003

1 PARTICIPANTS (CONT'D):

2 GEORGE GLAVIS  
3 ALEX WILLMAN  
4 Invitees  
5 MARY ANDERSON  
6 WILLIAM BROWN  
7 MICHAEL COSMOS  
8 ANDREW DICKIE  
9 JOHN DIEDAM  
10 GREG DODGE  
11 PERRY FOWLER  
12 NANCY GOSHOW  
13 MARK GRAVES  
14 JIM HARPER  
15 WANCHUL LEE  
16 ANTHONY MARRARO  
17 MICHELLE MONNETT  
18 JOSEPH SCHWEITZER  
19 ADAM SHIRVINSKI  
20 DANIEL STEWART  
21 LEON VORST  
22 DIETER WALDSCHMIDT

0004

1 P R O C E E D I N G S

2 GENERAL WILLIAMS: I'd like to welcome  
6 you once again to our panel. This is obviously  
7 the sixth year for me, the fifth year for our  
8 panel. Our panel cycled in about a year after we  
9 got started, so it is sort of historical from that  
10 standpoint. So we're looking forward to a  
11 wonderful meeting today. Gina has a couple of  
12 admin comments before we get started, so Gina, if  
13 you would give those now.

14 MS. PINZINO: Good morning, everyone,  
15 and welcome to the fourth Industry Advisory Panel  
16 for 2006. I see we have some new faces as well as some  
17 old friends. We wanted to, first of all, just make  
18 you aware that, as always, if you need to leave  
19 the room at any time, we do have members of the  
20 OBO staff who will escort you to the restroom  
21 facilities. And for lunch, we will follow the  
22 same pattern as usual, and that is to have you  
0005

1 escorted by the OBO staff members to the lunch  
2 room cafeteria. So with that, I will turn it back  
3 to General Williams.

4 GENERAL WILLIAMS: Okay. Thank you,  
5 Gina. And I know you, the panel, know how  
6 important this lady and her staff is to you, so I  
7 don't have to tell you that, but we thank you for  
8 the organization and getting us going here this  
9 morning. It's not easy to do anything in this  
10 building because of the complications of it and  
11 the like, it just creates a little bit of a  
12 problem getting in and out of the building, but  
13 nevertheless, we are here.

14 I would like first to recognize the  
15 panel. The panel, I'll just start from my right  
16 front and move around.

17 John Barotti, John is from Clark  
18 Construction Group, he represents the Association  
19 of the General Contractors. Sitting next to him  
20 is Edward Denton, and Ed is the Vice Chancellor  
21 for Facilities Services at the University of  
22 California, Berkeley, and he represents owners and  
0006

1 developers.

2 And next to Ed is Doctor Ralph Ellis,  
3 Associate Professor of Civil Engineering,  
4 University of Florida, and he's representing the  
5 American Society of Civil Engineering. And then,  
6 of course, will be joining us about 11:00, he did  
7 get his tardy slip from me, so I know where he is,  
8 that's Lee Evey, but he'll be here in due time to  
9 make his representation.

10 And then, of course, we have John

11 Pawulak, John is Senior Vice President of The  
12 Donohoe Companies, and he's representing the  
13 Association of Energy Engineers. Back with us is  
14 S.G. Papadopolous, who has been a -- served the  
15 tenure with us here on the Board, on the panel,  
16 and we're delighted, S.G., to have you back,  
17 always delighted to have (off mike) from this  
18 body, and of course, he's sitting in today for  
19 Greg. Matt Wallace is back with us again, and we  
20 welcome Matt; Matt is with ETI Professionals, Inc.  
21 And also Mary Ann Lewis is back, who served also a  
22 wonderful tour with us here on the panel, and Mary

0007

1 Ann, we're delighted that you're sitting in for  
2 Doctor Stephen Kirk, and of course, they are  
3 representing the Society of Value Engineers. Gary  
4 Haney, our last member, sitting on the end,  
5 Partner with Skidmore, Owing and Merrill, and he's  
6 representing the American Institute of Architects.  
7 That's our panel, and of course, somewhere in the  
8 audience they told me we had another former  
9 member.

10 MS. PINZINO: She hasn't arrived yet.

11 GENERAL WILLIAMS: Okay, good. Well,  
12 when she arrives, you will know that, because  
13 we'll recognize her, as well. She is Mary  
14 Anderson, who will be joining us very shortly.  
15 Also we'd like to recognize our court reporter,  
16 yes, behind me, so you must speak clearly and loud  
17 so that she can record all of this. You know as a  
18 part of this process, we have minutes, and these  
19 are recorded as accurately as possible, and we use  
20 a court reporter for that purpose.

21 Also, we want to just recognize members  
22 from our MSD staff who have been assisting with

0008

1 the security and will be helping you throughout  
2 today as we maneuver around this building.

3 There are several here today, the  
4 Director is Roberta Kokeesh down on the end.

5 And, of course, we have champions from  
6 OBO and other members of the staff that you will  
7 be meeting, as well, who will be participating

8 today in this particular meeting. This is the  
9 last meeting of 2006, and many of you who are  
10 invited guests, and we tried to allow any and  
11 everyone to come as much as we have accommodation,  
12 and we're delighted to see the turn-out that we  
13 have today, we'll be recognizing you individually  
14 later today. We tried to make those who are  
15 visiting with us and watching the process,  
16 observing the process, as welcome as possible.  
17 And with that, we will give you an opportunity to  
18 introduce yourself and give us a comment or two  
19 later on today.

20 Okay. With that, I'm going to give you  
21 an update, as I've done for the last five years,  
22 on where we are, because it's important that you  
0009

1 know where we are as we move forward so that we  
2 can all be on the same page, and hopefully this  
3 will serve as a good launching pad for us to get  
4 into the work that has to be done today, and that  
5 is to address the last of the five of the Williams  
6 20.

7 And I must tell you up front, I've been  
8 very impressed with the work that I've seen coming  
9 in from both sides, and it appears that we have  
10 worked together once again. We're going to go  
11 through this presentation this morning to get you  
12 an update, and we start where we have started for  
13 the last five years, and that is the mandate for  
14 our function.

15 Our facilities play a critical role,  
16 obviously, particular today in the transformation  
17 diplomacy idea that our secretary has advanced.  
18 This requires us to take a real delicate approach  
19 and put in place facilities that can serve as  
20 platforms, because today we're not just building a  
21 chancery building. Some of you who may have been  
22 associated with our program 20 or so years ago can  
0010

1 see the difference. So this makes our job just a  
2 little bit different.

3 This next slide gives you some quick  
4 facts. And it's important to take note, because



5 in 2001, when all of this started, there was one  
6 facility that was being built per year. This past  
7 year we completed 14, and when we said past year,  
8 we're talking about 2006. If you recall, it was a  
9 dozen last year. So you can see the growth of the  
10 program and what has happened.

11 There's an interesting note from the  
12 Office of Management and Budget at the end  
13 relative to this program in terms of the  
14 effectiveness from a result standpoint. This next  
15 slide speaks to our operating philosophy and  
16 focus, as all of the panel members know, and many  
17 of you who have been with us realize that this is  
18 result based, because what we do is tie to a very  
19 delicate stream of funding, and the stakeholders  
20 are looking for results, and the one versus 14 is  
21 what justify the support that we have received  
22 from the stakeholders.

0011

1 But more importantly, internally, it's  
2 about performance, and that's for us in OBO, those  
3 who work with us in the private sector, and it's  
4 also about accountability, and a discipline  
5 process, and all of that has given the project and  
6 the program some credibility. We try to keep the  
7 communication transparent, that's the whole  
8 purpose of having this today, so that, and most of  
9 you who have been associated with the program know  
10 that we give all of the information, not part of  
11 it, but all of it.

12 This will give a little snapshot of the  
13 results. Fifteen facilities here, some of these  
14 you've seen before, so I'll just move through  
15 them. The next slide shows another 30 that's been  
16 complete. And the next slide shows the rest of  
17 the story, which gets us to 42. So at the  
18 conclusion of 2006, December 31, this Department  
19 would have delivered 42 new facilities over the  
20 last six years.

21 Then, of course, what does all of that  
22 mean? Because the analytics about this is to

0012

1 build them, but there has to be some resulting,

2 and the resulting is that lots of people, our  
3 people, have been put into safe and secure  
4 facilities. You see the graph and you see what  
5 has happened.

6 Putting one person -- taking one person  
7 out of harms way today is a major accomplishment,  
8 but when you get to thousands, that's the value of  
9 your service on the Board, this is the value of  
10 those who have supported us, that's the in game.  
11 The in game is a program that has grown from one  
12 to 14 in terms of facility complex deliveries, and  
13 taken the number of people out of harms way that  
14 we have together done is an accomplishment for our  
15 government. This shows the 36 that we have under  
16 construction or under design and/or construction.  
17 Of course, we personally design build. This 36 is  
18 in the harper (?) if you will. Do the quick math,  
19 36, together with the 42, you can see where we  
20 are. So what's on our plate today are the 36 that  
21 I mentioned, and that's valued slightly over \$3  
22 billion. Lots of rehabs and other work, because

0013

1 you know, the new construction program, while it  
2 is the engine of what we do here, it's not all of  
3 the story. There's another collection of close to  
4 a billion dollars of work that's associated with  
5 the rest of our business.

6 New facilities that were awarded in 2006  
7 are listed here, and we are gearing them up now to  
8 start the actual construction, but the awards have  
9 been made. The new facilities that are scheduled  
10 for 2007, and we'll be doing a few of these before  
11 Christmas, or clearly the early part of January,  
12 and the rest will follow later in the year.

13 Now, the significant activities that  
14 have occurred since we last met in this setting,  
15 we have opened Astana in the Stands, that's  
16 Kazakhstan, that was done about three weeks ago,  
17 Freetown in West Africa is done, open, and Bamako  
18 in Mali, and also the USAID facility in Nairobi.  
19 So we try to keep you up on these opening.

20 We held industry days, we hope that must  
21 of you attended. We've gotten some very



22 interesting hits from McGraw Hill, as you know,  
0014

1 who's partnered with us, in terms of watching our  
2 program, on the number of interested parties who  
3 attended our industry day. And it's been  
4 encouraging to see people who have never been  
5 close to our program that are very interesting,  
6 and quite frankly, encouraging about their line of  
7 inquiry. So we made some friends with this past  
8 industry day. As you know, it was two days, and  
9 we had sort of a match making apparatus which  
10 added a little different flavor to it.

11 I briefed the secretary, Doctor Rice, on  
12 this, and she thought it was -- her comment was,  
13 that's a cute idea, so that was good enough as a  
14 bit of feedback.

15 Environment awards were made at this  
16 same meeting. We held the, as I said, the two day  
17 event. We received three nominations for a very  
18 splendid piece of work on the energy side, and  
19 we'll been talking more about that as we move into  
20 this today.

21 And also, the association of cost,  
22 engineering and management; also recognize our  
0015

1 organization for trying to get it right in that  
2 area, as well, so we're appreciative for that  
3 recognition also.

4 Now, the transition between the first  
5 four years and last year was the introduction of  
6 new ways to think, new ways to build, with that  
7 came as a construct, the Williams 20, and we said  
8 that we would work on that concept for this  
9 particular year, and that's what brings us to the  
10 last of the five today. We made a strategic  
11 transformation to move from our Six Sigma Settle  
12 that we had set in for the first four years  
13 because we were about structure, we were about  
14 organization, we were about getting our variation  
15 in order, getting our organization on track, and  
16 achieving some results. So we got out of the Six  
17 Sigma Settle and sort of leaned our way into --  
18 over a transitional bridge. We used the Williams

19 20 as a transitional platform to get people to  
20 think different, and then rolled into 2006 in a  
21 lean thinking mentality, and that was the purpose  
22 of that transition.

0016

1 And the reason for that is that there  
2 were several wars ongoing, you all know about  
3 that, tougher and unsettled issues in Africa and  
4 Central Asia that were, quite frankly, separate  
5 from the wars, the budgets were getting tighter,  
6 and you can imagine will continue to get tighter,  
7 cost control became center stage, and that's why  
8 any notion about cost estimation and engineering  
9 is a very significant one.

10 Oversight activities are now asking  
11 pointed questions about accountability and  
12 performance. Work force management flow process,  
13 having a process that is not gummed up with a  
14 whole lot of traditional bureaucracy and the like  
15 is what we're trying to strain out to help our  
16 private sector partners and ourselves.

17 And then, of course, enhanced  
18 communication with the industry. When it gets  
19 tough out there, we have to communicate plainly  
20 and better, and we recognize that. And then, of  
21 course, this next slide sort of introduced the  
22 implementation, the full implementation of the

0017

1 Williams 20. And anyone in the room today can go  
2 out and say that we are in full implementation.  
3 And if you find anyone who is not in full  
4 implementation, pull them aside and say I've been  
5 there, okay. The Williams 20 are fully  
6 implemented in the fabric and that's the way we  
7 are operating. We're trying to streamline the  
8 operating process and reduce the touch time and  
9 get some of this stuff out of the way so that we  
10 can move faster and continue to tackle this  
11 program.

12 And we think we need to take the  
13 leadership there and fix the flow in the  
14 organization so that it can be very transparent,  
15 wherever you're sitting in the organization, you

16 know the significant nodes that must touched in  
17 order to get this project going, and that's what  
18 the whole lean process is about.

19 We've tried to bring some clarity. We  
20 heard industry out of this room, we heard industry  
21 through various other settings and that we have  
22 with industry organizations around. And so for  
0018

1 that, we took the lead and clarified a lot of  
2 items around risk. And for a long time I've been  
3 an advocate of risk allocation. You need to know  
4 on which side of the ledger the heavy lifting is,  
5 and we tried to do that with 13 items out there.

6 Now, again, if anyone would ask you, are  
7 the 13 items embedded in OBO's fabric, the answer  
8 is yes. And if you find that they are not  
9 embedded, call me up and we will work, if it's  
10 stuck in my organization or wherever it is, we'll  
11 get everybody's head straight on those. We have  
12 to talk today because of some things that have  
13 happened around about fraud prevention and all of  
14 that.

15 We gave you a little dose of that  
16 training in our industry day. It's good for all  
17 of us, because oversight bodies are keen on that.  
18 And I'll talked about communication and outreach  
19 and the like.

20 Okay. That's sort of where we are and  
21 where we are headed. And this gives a good  
22 foundation on which we can begin to close out the  
0019

1 deliberation on the Williams 20 and begin to look  
2 at some other things.

3 Now, I'll give you a little travel log  
4 as we move ahead now. And I thought it would be  
5 useful to lay out the SED concept once again,  
6 because although it's five years old -- six years  
7 old, it still gets a little chatter at times as to  
8 what we really mean.

9 You know we tried to procure ten acres  
10 of property, and we promised the private sector  
11 that it would be ready to build. On this ten  
12 acres we put the complex. So when we talk about a

13 something, we are talking about this.

14       It can have anywhere from seven to eight  
15 structures on it, as displayed here, but never  
16 just one structure, and the menu listed on the  
17 left side. So when we talk about a SED, that's  
18 what we are talking about, the whole package,  
19 because our CAC's (?) now as large as some  
20 buildings. If you look at the CAC in Baghdad,  
21 it's about as big as this room, place, so it is a  
22 massive structure. So we'll move ahead now with  
0020

1 what some of you have seen before. This is (off  
2 mike) this is Dohar. The next is Lima, Peru, all  
3 complete. This is Tunis and Tunisia, northern tip  
4 of Africa. This is Dar El-Salam, the operational  
5 part of Dar. And this is the MSGQ and Dar  
6 El-Salam. And then the USAID building also in Dar  
7 El-Salam.

8       I want to pause here. I was briefing  
9 our union official that watches the foreign  
10 service a couple of days ago in a one-on-one  
11 briefing and we were using some of these images,  
12 and his comment was that this is really great, why  
13 wouldn't anyone want to work there, and let's save  
14 that answer for another day.

15       This is Nairobi, Kenya, up the coast.  
16 This is also the MSGQ in Nairobi, Kenya up and  
17 running. This is the USAID facility. It happens  
18 to be one of the most prominent USAID facilities  
19 that we have built in the last six years.

20       This is Istanbul, Turkey, and this is  
21 Zagreb, Croatia in the Balkins. (?) This is Abu  
22 Dabi in the UAE. And this is Tirana in a very  
0021

1 difficult part of Europe, just getting its  
2 traction back. This is Macedonia. This is the  
3 annex that we sandwiched in behind a very  
4 historical building. We had to keep the existing  
5 building because it had a lot of history  
6 associated. But you can see sort of the standard  
7 packages here that's in place.

8       Sofia, Bulgaria in the Balkans, as well,  
9 up and running. Yerevan or Minya also in Europe.

10 Abijon and Cadevar on the west coast of Africa, a  
11 very difficult project to come on line. Abuja in  
12 Nigeria, this is in the interior from Legos, it's  
13 not on the coast, it's kind of in the center.  
14 Luwanda, Angola on the west coast of Africa.  
15 Capetown South Africa at the Cape. Yeounde  
16 Cameroon, west coast of Africa. Kabul,  
17 Afghanistan, with the exception of some punchlist  
18 items which we're currently engaged about. Kabul  
19 is done.

20 We reconfigured the 14.7 acres, retained  
21 the old building, and as a classified vehicle,  
22 built the new hardened facility, built housing,  
0022

1 and guess what, we also added a recreational  
2 package which you can see down in the lower left  
3 hand corner, a nice swimming pool, there's a  
4 cafeteria right next door which makes the quality  
5 of life pretty interesting there.

6 This is Phnom Penh in Cambodia. Then  
7 Frankfurt, Germany, which was a remake of the  
8 hospital, is listed here. Tashkent in Uzbekistan  
9 is up and running. Tbilisi in Georgia. This is  
10 Conakry, Guinea, less than a year old. This is  
11 Dushebey, Tezukastan, less than six months old.  
12 Astana, Kazakhstan, I mentioned three or four  
13 weeks ago, we just opened. Pay attention to the  
14 Seol that's in the grand entrance, a wonderful  
15 place, and Kohl.

16 This is Bamako, Mali, hot, this is in  
17 west Africa, and not all has happened on the same  
18 trip. This is Freetown, Sierra Leone, and a  
19 wonderful opening there. Now, I might add that  
20 this place, you know what was going on a few years  
21 ago, and to be -- to have made a transition and  
22 put a heavy dose of the U.S. government on a piece

0023

1 of ground that had never been touched from the  
2 standpoint of building is a major statement,  
3 because right now, this is the most prominent  
4 anything in Sierra Leone, wonderful arrangement.

5 Belmopan, we will dedicate the early  
6 part of next week, it's done. Bridgetown,

7 Barbados, we'll dedicate on the same trip next  
8 week, it's done. Been a struggle in Bridgetown  
9 because we had sort of a public/private partnering  
10 kind of arrangement and there's some lessons out  
11 of that.

12 This is Kingston, Jamaica, it will also  
13 be dedicated on the same trip next week, it's  
14 done. And we have put some additional work into  
15 our Powell Plaza, you know this reworked hotel,  
16 now a living area for our people, it's named for  
17 our former Secretary of State.

18 Lome, Togo is getting pretty close,  
19 we'll most likely be done in January. Athens,  
20 Greece is right behind it, late spring. Acra,  
21 Ghana, late spring. Managua in Nicaragua, late  
22 summer. Kathmandu and Nepal, before Christmas.

0024

1 Panama City in Panama, before Christmas, '07.

2 Algiers, early '08, possibly before Christmas.

3 Rangoon and Burma is an early '08  
4 completion. Berlin in west German is coming along  
5 nicely. You know this is a very delicate area  
6 around the Brandenburg Gates there and we don't  
7 have the normal ten acres, et cetera, et cetera,  
8 but it's moving nicely. Port-o-Prince is a real  
9 challenge for us. Speaking to the Ambassador  
10 yesterday, we're looking at mid -- well, early  
11 part of '08, March, April time frame. You can see  
12 the atrium coming into play there, but tough going  
13 there because of everything that's happening.

14 Quito in Ecuador is coming along.  
15 Scopje in Macedonia, not as well as we like, but  
16 we -- that's a little work to do there. Mumbai in  
17 India is coming out of the ground, not quite as  
18 fast as I would like, but it's a tough condition.

19 Beijing in China is world class by any  
20 description, a very difficult project for lots of  
21 reasons, a tough area situated on slightly over  
22 ten acres, with all the trimmings I just talked

0025

1 about in terms of facilities, but it's going to be  
2 a first ever for our government.

3 Baghdad, for obvious reasons, I'm not

4 showing images, but trust me, we are 60, close to  
5 70 percent complete. This project will be done by  
6 mid summer, that's July 31st. Our people will  
7 move in. That's the 24 months that we promised.  
8 We are at budget. We have about eight months left  
9 to do. The construction quality is superb by any  
10 measure. We're using a lean construction  
11 management concept there because of the nature of  
12 this. We have a challenge every day, and that's  
13 to be expected. But we're in good shape from the  
14 standpoint of stewardship. It's a tough road  
15 ahead, ladies and gentlemen. We have to go into  
16 Beirut, we have to do Karachi and all of the rest.  
17 And you can add Brazaville in Africa and Harari to  
18 that list. The pretty locations are gone, and so  
19 you've got to stay in here with us now because we  
20 have as much difficult spelling these new things  
21 as you do, and notwithstanding trying to figure  
22 out how to get our stuff through customs. But,  
0026

1 you know, no one told us that the seventh year was  
2 going to be an easy one for us.

3 We got a program, we got it up and  
4 running, we have to figure out a way to get it  
5 done, and we will. But, you know, this is the  
6 menu. Tripoli was on the other side of the ledger  
7 two years ago, now we have to start thinking about  
8 that. And I could have added Juba and, you know,  
9 in the Darfur area and all of that to this list,  
10 but that's what it looks like.

11 So what's new then today that you didn't  
12 know last time, full implementation of the  
13 Williams 20, I'm summarizing now.

14 We've defined and put clarity around the  
15 risk allocation for our major projects. We have  
16 moved our organization ahead and our thinking and  
17 our focus into a complete lean management  
18 mentality.

19 We are moving to fully implement the use  
20 of BIM, Building Information Modeling, and I know  
21 this will make a lot of folks in the room here  
22 happy. And we're revising and refining and  
0027



1 cutting some of the stuff out of the RIP that  
2 creates confusion. And we'll be putting in a new  
3 version of this in a few -- in a month or so. We  
4 have another initiative ongoing here that's sort  
5 of a housekeeping thing, but to allow us to do our  
6 job a little bit better, it's a building  
7 management integrated system called BIMAS, that's  
8 going to be rolled out in its implementable  
9 fashion in about seven or eight months.

10 We are going to pay a lot of attention  
11 this year to the ADA compliance. In fact, we're  
12 going to figure out a way to have a program that  
13 captures the ADA, because in our thrust to get the  
14 engine and the big operation out, we didn't put as  
15 much attention on this matter that we should.

16 We're also going to attempt to get our  
17 entire SAD compound lead certified rather than  
18 just a building or two. The whole complex that I  
19 talked about, we'll be looking at that. Now,  
20 these are big issues that we have as we move  
21 forward.

22 Okay. Are there any questions on the  
0028

1 update this morning or the direction that we are  
2 headed? Okay. Thank you for your attention, and  
3 now it's work time. We will transition. I have  
4 introduced the panel, we'll transition right into  
5 the work for this morning. And the agenda will  
6 follow the pattern that's listed. We have some  
7 topics for discussion this morning.

8 We have Champions that have been  
9 assigned, and the first one is consideration. We  
10 feel that consideration today must be given to how  
11 the O&M, the Operation and Maintenance is planned  
12 and phased into our projects. And with that, we  
13 wanted to have a discussion about it, and we've  
14 asked John Fenner from our office and Doctor Ellis  
15 and Ed Denton to chime in and help out with this.

16 So are we ready? John.

17 MR. FENNER: Can we have the blue slide  
18 presentation, please? Alex Willman has been one  
19 of our main leads on this project and I will let  
20 him introduce this slide presentation.

21 MR. WILLMAN: Thank you, John. Good  
22 morning. As was mentioned, we want to look at the  
0029

1 ways in which there has to be a lot more emphasis  
2 on the practical aspects of how do we look at  
3 operations made in the planning of our projects.  
4 So this presentation this morning will look at  
5 several elements, first of all, that there are  
6 common challenges based by both OBO and major  
7 state universities, some information about what  
8 OBO is currently doing and planning to do for the  
9 future, and then what the state universities have  
10 done, and then it will have some case studies  
11 themselves.

12 The next slide, please. Even though  
13 they seem different from the pictures you've just  
14 seen of the numerous NEC's and other projects  
15 throughout the world, they really are some points  
16 of commonality with state university in the fact  
17 that they are major owner occupied and long term  
18 held asset managers.

19 So they also have to deal with several  
20 of the items here, which are not too surprising,  
21 but I'd just like to make sure that we recognize  
22 that as customers become more demanding, the  
0030

1 nature of the design and also the construction,  
2 and more importantly, the operation and  
3 maintenance has to follow that, as well. High  
4 energy costs, you probably have seen the recent  
5 Wall Street Journal article about the doubling of  
6 oil prices in the past three years. It cited the  
7 impact upon Guinea, where we have a new Embassy in  
8 Conakry.

9 Construction costs, obviously this is  
10 something that everyone is aware of as the demand  
11 from several parts of the world, drives up basic  
12 costs. Tight O&M appropriations are certainly an  
13 impact on the ability for planners to look at the  
14 ways in which O&M can be optimized when state  
15 appropriators go back and try to use old levels of  
16 dollars per square foot from when the building was  
17 initially built. We can't do that for the new

18 generation of buildings that are being designed  
19 and built today.

20 Obviously, with the demand for  
21 increasing IT infrastructure, new buildings today  
22 are much more complex than they were particularly  
0031

1 in the state university arena. Nano- technology  
2 and bio-technology are major drivers for the types  
3 of research that needs to be done.

4 Fortunately, OBO doesn't have to have  
5 that on its shoulders yet, but certainly there are  
6 more complex buildings now being designed and  
7 constructed in parts of the world that have never  
8 seen a direct digital control or other things that  
9 are standard building practices here in the United  
10 States. And finally, there is the competition for  
11 the overall dollars. It's always more attractive  
12 to put up a new construction project as opposed to  
13 having to maintain that project for the next 50 or  
14 60 years, but that really is where the long term  
15 dollars have to be spent from the owner's  
16 perspective.

17 GENERAL WILLIAMS: Are there any  
18 challenges to any of the bullets we have up there;  
19 would you like to add something to it, would you  
20 like to discuss any? I want to make certain that  
21 everyone is comfortable. Anything?

22 MR. PAPADOPOLOUS: It appears to me  
0032

1 there is a key word missing in this entire thing,  
2 and that is a life cycle approach to the project.

3 GENERAL WILLIAMS: Uh-huh.

4 MR. PAPADOPOLOUS: This is excellent  
5 and challenges, but actually it's all wrapping around  
6 the concept of life cycle pricing on a project,  
7 and we would like to see that there.

8 GENERAL WILLIAMS: Okay, good point.  
9 Are there other comments? Yes, ma'am.

10 SPEAKER: Environmental impact over time  
11 combines with total ownership costs.

12 GENERAL WILLIAMS: Excellent.

13 MR. DENTON: Yes, I just want to kind of  
14 respond slightly to the life cycle issue, because

15 it is extremely important. But what's interesting  
16 about this is, O&M money and capital money are  
17 different colors, and so it's a significant  
18 challenge to bring in life cycle to the capital  
19 side, because generally what you're doing is just  
20 saying I need more money up front to save me O&M  
21 down the road, and because they're different  
22 colors, it could be more difficult to get the  
0033

1 capital money up front, and so it's a constant  
2 challenge, not that you don't do it or don't try  
3 to do it, but it's interesting, the road blocks  
4 the people who own capital try to put up when  
5 you're saying it's going to save me O&M down the  
6 road, because usually they're different people and  
7 different money.

8 GENERAL WILLIAMS: And you just made the  
9 case, you just helped me make the case. We're  
10 going through a little exercise right now in the  
11 Department where we are trying to put those in the  
12 same pot, and quite frankly, align those under the  
13 same leadership, and this way, this will eliminate  
14 that fight, because then if the responsible and  
15 the accountable entity or element has  
16 responsibility for both, you will balance that in  
17 a very professional way and get after what S.G. is  
18 talking about, the life cycle, in a much more  
19 cohesive way.

20 MR. DENTON: I will add that we've done  
21 the same thing and I do have that responsibility.  
22 And it has changed the culture somewhat, but it  
0034

1 doesn't necessarily mean the battle is going to go  
2 away.

3 GENERAL WILLIAMS: No, it doesn't. It  
4 helps it.

5 MR. DENTON: Yes.

6 GENERAL WILLIAMS: Because right now,  
7 they're in two different worlds. Okay. Are there  
8 other comments about this? Okay, please.

9 MR. WILLMAN: This reviews some of the  
10 activities that OBO is now doing and has done for  
11 the past few years, so that everyone will

12 understand that we are having a number of  
13 activities to look at the O&M issues in the design  
14 phase.

15 First of all, maintainability reviews  
16 are distinct from just a review of plans coming  
17 back. They are looking specifically at issues in  
18 maintaining the equipment that has been designed  
19 for operator ease of making sure that the  
20 preventative maintenance is done correctly using  
21 the project as a proactive tool so that when  
22 comments are put in, that they electronically go

0035

1 to all members of the design team, including those  
2 in the facility management arena, so that when  
3 concerns come up, they can be addressed and those  
4 comments can then be retained after the project is  
5 completed.

6 Participation in value engineering  
7 reviews, I think this has already been extensively  
8 discussed here, and we've seen, obviously, the  
9 significant return on investment in the value  
10 engineering process at OBO.

11 Maintenance staffing studies are  
12 conducted one to two years prior to the actual  
13 completion of a new embassy compound, whereby  
14 staff who have experience in facility management  
15 go out to the post, they assess the capabilities  
16 and the opportunities at that existing maintenance  
17 organization to find out whether they have the  
18 necessary technical skills and background to move  
19 from what is many times a Volkswagen into a  
20 Mercedes, and so this is a challenge which in some  
21 cases can be met, in other cases we identify  
22 exactly what are the skills and technical needs

0036

1 that the post has to handle and suggest that they  
2 go out to technical schools or to other arenas to  
3 locate the electricians, HVAC technicians and  
4 others, who will be absolutely vital to making  
5 sure that that new asset is properly maintained.

6 We also provide training to our facility  
7 managers on an O&M checklist that General Williams  
8 has provided and uses every time he goes out for

9 ribbon cutting, so that our facility managers know  
10 exactly what are the key elements in division one  
11 requirements that they should be receiving from  
12 the general contractor as elements that are going  
13 to be critical in adhering to the warranty and  
14 subsequent proper maintenance.

15 We have monthly meetings between the  
16 commission and construction division and our  
17 facility management group to look over best  
18 industry practices and to help smooth the building  
19 turnover process. And, again, we also are making  
20 sure that the first year of warranty, when the  
21 warranty is in effect, that we're looking at those  
22 types of specially diagnostic equipment and other  
0037

1 tools that are necessary so that the technicians  
2 can fully understand how to use that for proper  
3 maintenance during the warranty period.

4 GENERAL WILLIAMS: In much the same way,  
5 do you see anything on this list of thoughts and  
6 initiatives that we have put in place that  
7 shouldn't be there or is there something that you  
8 would like to add?

9 MR. DENTON: If I may?

10 GENERAL WILLIAMS: Yes.

11 MR. DENTON: You know, the O&M piece has  
12 really got two functions in planning a facility;  
13 one, of course, is at the very (off mike) when the  
14 drawings are being prepared and what not, you want  
15 them looking over the shoulder and making sure  
16 that assistant proposed and locations and what not  
17 are lined with what they think makes for good  
18 engineering sense on the operation side.

19 But probably more importantly, and I'm  
20 not sure it's here, is the O&M people actually  
21 need to visit the site once in a while while it's  
22 under construction. You know, it's one thing to  
0038

1 put a shut-off valve in, it's another to put it in  
2 the right place with an access panel underneath it  
3 so they can get to it.

4 And the dilemma sometimes occurs when  
5 the value ends up in an architectural ceiling, and

6 the designers say, gee, that's not where we want  
7 an access panel. Well, the problem is, the  
8 shut-off value is in the wrong place, because you  
9 must have an access panel. You can't compromise  
10 for the O&M folks, the ability to get in and turn  
11 something off when it must be turned off  
12 immediately, and that's a constant sometimes  
13 source of tension, if you will. The contractors  
14 start putting in pipes and conduit, and there's  
15 shut-off value in a conduit, or there is a value  
16 in the duct work and what not, and sometimes it  
17 gets so crowded over the ceiling that you may need  
18 multiple access panels, and all of a sudden  
19 someone says, you know what, I don't want to do  
20 this because it's expensive. Well, you need the  
21 O&M person out there to kind of remind them and be  
22 their conscience, if you will, while it's under  
0039

1 construction.

2 GENERAL WILLIAMS: Excellent point.

3 Yes, ma'am.

4 SPEAKER: Following on again to this  
5 gentleman, understanding the operational impact to  
6 mission on the systems and on deferred  
7 maintenance, time, understanding that operational  
8 criticality is the argument for putting the valve  
9 where it can be found easily, and so that tie-in  
10 is an important thing, both in planning and in  
11 operations and maintenance.

12 GENERAL WILLIAMS: Do you see any  
13 relationship to BIM, advantage of -- go ahead.

14 MR. BAROTTI: I was just going to say,  
15 sir, the implementation that you're starting to do  
16 with BIM we're using on other projects. And this  
17 exact coordination that Ed is talking about were  
18 the access panel and the valves, and then tied  
19 into the commissioning plan, the O&M starts with  
20 your commissioning plan, and making sure that the  
21 commissioning plan has things like bar coding, so  
22 that your facilities managers can go around with a  
0040

1 bar code reader and know that they're at this  
2 location and be able to read -- and note all the



3 different value locations and things of that  
4 nature is very helpful. So those are things you  
5 need to make sure are in there from -- as part of  
6 your standard. But BIM is going to be a very big  
7 help with regard to this -- with this one problem.

8 GENERAL WILLIAMS: Good, okay. Let's  
9 move ahead now to the next one.

10 MR. WILLMAN: So again, looking at some  
11 of the common themes that I learned in my  
12 discussions with both Doctor Ellis and Ed Denton,  
13 the first one really is -- seems straight forward,  
14 but it's hard to get across to some people who  
15 only look at the numbers and nothing else.

16 The fact that there is no way to only  
17 say, yes, this building is a \$5 square foot  
18 building and this building is a \$10 square foot  
19 building for maintenance. You have to look beyond  
20 that simplistic approach. You have to look at  
21 where that building is, what are the systems that  
22 are going to be operated in that building, and

0041

1 then you have to explain that this is what is  
2 really necessary for that building to sustain  
3 itself over its life cycle.

4 The second bullet really is what, again,  
5 Denton mentioned, that they have -- they've  
6 discovered that setting aside a specific time for  
7 the O&M staff to go through the buildings and look  
8 at particularly the distribution systems that will  
9 be covered up by concrete, drywall and other  
10 building systems is a major improvement in getting  
11 the operators to buy in, to understand exactly  
12 where the systems are going to be when they take  
13 it over, because they know they're going to be  
14 taking it over, and they have to be part of that  
15 process during construction to be there to see  
16 where the piping and other equipment is being  
17 installed.

18 The third item really is making sure  
19 that information via a useful and quickly  
20 accessible facilities oriented web site is up and  
21 running, that is regularly updates with new  
22 standards, new requirements, so that both the

0042

1 contractors and the O&M staff can go in and learn  
2 what changes come about because of either new  
3 regulations or just improvements in policies and  
4 procedures.

5 Certainly, the ability of the O&M staff  
6 then to address concerns of the customers is an  
7 element that any owner has to deal with. The  
8 University of Florida has done an excellent job  
9 and have gotten cudros from the APPA for their  
10 customer focused training that they provided to  
11 their O&M staff. So it's not just sending out  
12 Charlie with a wrench, but it's making sure that  
13 Charlie asked, did I solve the problem.

14 And then finally, they both mention that  
15 having the commissioning authority report directly  
16 to the owner is a way to make sure that there are  
17 fewer warranty claims, and I was told that the  
18 mechanical contractors are saying this now, 75  
19 percent fewer call-backs when commissioning is  
20 done properly with the, again, the owner being in  
21 charge of the commissioning authority.

22 GENERAL WILLIAMS: Okay. Are there any

0043

1 additions to the thoughts we have here or do you  
2 want to argue with some of those as we move  
3 forward? Okay. Roll to the next one.

4 MR. WILLMAN: Again, Ed, please chime in  
5 on this, as well. Really, there are several key  
6 things I learned with talking with Ed and Chris  
7 Lee (?) Director of Physical Plant. First of all,  
8 they do involve their senior staff at all phases  
9 of design reviews.

10 And most importantly is in their office,  
11 they have a single point of contact; one person  
12 collects all these comments, goes through them,  
13 makes sure they are really relevant to that  
14 particular design, and that they are addressing  
15 what should be a valid concern, and then passing  
16 that on.

17 So there is perhaps a filtering agent,  
18 but someone who does this in a consistent manner  
19 so that there's a clear point of communication

20 between the physical plant personnel and the  
21 design team.

22 Condition assessments are actually done  
0044

1 by their existing staff, and they found this to be  
2 very useful in looking at ways in which they can  
3 -- from their overall deferred maintenance, which  
4 is around \$500 million, their condition assessment  
5 team then looked at that and identified that 72  
6 percent of that figure was truly critical, but of  
7 that 72 percent, a much smaller amount, around \$50  
8 million, was things that had to be done on a 12 to  
9 18 month cycle. So going from a very large  
10 number, they used their condition assessment  
11 experienced staff to be able to really look at  
12 those items that have to be looked at for  
13 immediate improvement in the O&M arena.

14 Consolidated agreements are a way to  
15 look at going out to manufacturers who are going  
16 to be providing products over a number of years  
17 and being able to basically drive a better bargain  
18 with them since they know that the major owners  
19 such as the University of California is going to  
20 be purchasing their products, going out and  
21 identifying ways of getting longer warranty  
22 periods and other things that should be part of

0045

1 the owner's perspective if you're going to be  
2 paying for the product and retaining them for a  
3 number of years.

4 The next item is making sure that the  
5 customers fully know, and again, it goes back to  
6 managing expectations, what exactly they are going  
7 to receive in terms of service for the O&M costs  
8 that are tacked onto their budget.

9 Basically, if they want to have the  
10 windows washed and they want to have the floors  
11 waxed and they want to have all the brass  
12 polished, that can be done, but that is outside of  
13 the basic package. So it's making sure that the  
14 customer knows this is what we give you, if you  
15 want more, that's going to be at your -- that's an  
16 add on. And then finally, evaluations of the

17 staff include what feedback is received from the  
18 customer service arena.

19 So the staff fully understands that they  
20 have to be participatory in good customer  
21 relations and that they will, in fact, be -- this  
22 is part of their evaluation when they're looked at  
0046

1 at the end of the year.

2 GENERAL WILLIAMS: Once again,  
3 some thoughts that the Champions have laid out for  
4 us. Do you see anything on the list that bother  
5 you or you would like to add, modify, or discuss  
6 further? What about this idea, we don't do  
7 windows? You know, that's just an example, but in  
8 the business that we are in, obviously with the  
9 heavy dose of diplomatic flavor and door knobs and  
10 shiny floors and all of this, you know, it's a lot  
11 of that, and so I'm just wondering whether we can  
12 expand a discussion about that. Yes, ma'am.

13 SPEAKER: I had a similar thought about  
14 that, because if you look at the, again, function  
15 and mission to the building as an enabler of the  
16 mission, that kind of appearance quality kinds of  
17 things should be understood at the planning and  
18 beginning of the facility when you tie O&M in, so  
19 that you have that understanding, total ownership  
20 cost.

21 You may not, in one part, need to have  
22 the shiny brass, but in another part of the  
0047

1 building, it's absolutely critical to maintain the  
2 image and the appropriateness of the building to  
3 the mission.

4 GENERAL WILLIAMS: Clarity about the  
5 scope of what, yeah. Yes, John.

6 MR. PAWULAK: Not about doing windows,  
7 sir, but in a recent experience in starting up a  
8 high performance building for Howard Hughes  
9 Medical Institute, we got involved early in the  
10 commissioning process. There was a period of time  
11 during this process that the mechanical electrical  
12 contractors started up the equipment and it  
13 operated in order to maintain environment within

14 the facility.

15 Now, normally, between the start-up and  
16 the hand-off to the customer, there's a period of  
17 time there that these systems are operating  
18 normally to maintain the environment of the  
19 facility, but they're not being maintained,  
20 they're being operated by the mechanical  
21 electrical contractors.

22 So what we did, they contracted with us  
0048

1 to do preventative maintenance, to maintain  
2 warranties in that period of time. It got the O&M  
3 guys involved a lot earlier in that process.

4 And as an end result, the systems  
5 weren't being run improperly in a construction  
6 environment during that period of time, and it  
7 helped to orient, train, and ensure that the  
8 systems were being operated properly in accordance  
9 with the warranty, and that the proper  
10 preventative maintenance was being performed on  
11 it. It might be something you could consider.

12 GENERAL WILLIAMS: Excellent comment.  
13 Yes, Ed.

14 MR. DENTON: I thought I might just add  
15 a little context to the we don't do windows  
16 concept, because in the years '03 and '04, the  
17 state of California experienced significant budget  
18 cuts, and the impact on my physical plant staff  
19 was a 15 percent reduction in our budget, which  
20 translated to approximately 75 FTE's. And out of  
21 that came an effort to prioritize what we do and  
22 what we need to do and what we can't do any  
0049

1 longer.

2 As much as my customers sometimes don't  
3 want to accept we can't do everything they expect,  
4 the reality was, we just no longer had the  
5 resources. So what can we do about it? Some of  
6 the things we do, like you talk about waxing  
7 floors, we share the cost now, we don't do them on  
8 a regular basis like we used to, but we negotiate  
9 and share some with our building occupants, and  
10 actually it's worked out very well.

11 Windows, unfortunately, you know, it's  
12 the squeaky wheel may get windows done, but the  
13 reality of it is, I no longer have resources to do  
14 that, I don't have the painters I used to have, we  
15 don't have the custodial staff we used to have, we  
16 don't have grounds keepers we used to have.

17 Yet the appearance of the building and  
18 the appearance of the grounds is very significant  
19 as the first moment of truth for anyone coming to  
20 campus, and whether it be a prospective professor  
21 or a prospective student, so it's a real balancing  
22 act.

0050

1 And I wish there was a silver bullet,  
2 and the reality of it is, there isn't, and that's  
3 extremely unfortunate. But the key here is, let  
4 your customers really understand the new  
5 constraints that you're faced, and work with them  
6 in how you can get around those constraints and  
7 what not.

8 I don't carry the amount of parts I used  
9 to carry, but we're willing to pay for overnight  
10 express if it's something that really matters and  
11 really makes a difference, if I no longer stock  
12 it. So there's a lot behind this that impact your  
13 ability to succeed, and you've now got to figure  
14 out different ways to respond to the needs of your  
15 customers, and if anything, that's kind of the  
16 message I'd like to leave.

17 GENERAL WILLIAMS: Excellent. Yes,  
18 Ralph.

19 DOCTOR ELLIS: I'd just like to comment  
20 on the first point up there, which I think is a  
21 significant issue. At the University of Florida,  
22 we assign an O&M project manager to each project,

0051

1 and it's more than just a contact point, I think  
2 it's an accountability issue.

3 It's a much better management process to  
4 have a representative or a project manager  
5 attached and accountable for a project with regard  
6 to the O&M issues than it is to have a project  
7 just be moved through the O&M organization for

8 review. And that's, you know, that's a process  
9 point, but I think it makes a big difference. We  
10 have project managers on the planning and design  
11 side, we have project managers on the execution  
12 side, I think you need to take the same approach  
13 with the O&M side.

14 GENERAL WILLIAMS: Excellent. Okay.  
15 Let's move on to the -- good comments. Let's move  
16 on to the next one.

17 MR. WILLMAN: Following up again, at the  
18 University of Florida, I met with, or Doctor Ellis  
19 introduced me to the personnel in planning, design  
20 and construction, as well as their physical plant  
21 personnel, and I appreciate that very much.

22 Again, just to hit on the importance of  
0052

1 having a web site that really is so well tuned to  
2 the needs of the O&M staff, I've looked at their  
3 web site and very much impressed, particularly all  
4 the pictures of alligators on it, but other than  
5 that, it's really got good links to other key  
6 documents so that people can drill down for  
7 further technical information.

8 Again, commissioning is also standard  
9 for all of their building systems, so it's not  
10 just for the mechanical electrical, but also for  
11 the envelope, which again is a very high concern  
12 in an environment like Gainesville, Florida.

13 They have a date that's identified for  
14 the O&M staff to go through with the construction  
15 manager to look at key elements during  
16 construction so that all of this information is  
17 retained by the O&M staff, who will then be  
18 responsible for maintaining these properties.  
19 They have a substantial completion checklist of 25  
20 items, standardized with milestones, so that  
21 everyone knows, and again, this is something that  
22 they can download from the web site, so the

0053

1 contractors are aware of this, as well as the O&M  
2 staff. So, again, it's making sure, just as you  
3 found, General Williams, with the checklist that  
4 you have for your building turnover, people are



5 prepared for this when that point comes in  
6 construction.

7 And finally, in their energy modeling  
8 and the design phase, they allow for what if's, so  
9 they can look at different types of glazing, of  
10 different types of envelopes, so that they can see  
11 what impact it has particularly on the size of  
12 their air conditioning systems.

13 GENERAL WILLIAMS: What all of this  
14 meant to us was that we saw that there was a big  
15 void in giving full consideration to the whole  
16 question of O&M, and that's the reason it's a part  
17 of the Williams 20, because we recognize that in  
18 order to come a little bit closer to the ideal  
19 state of what we're trying to do here, we really  
20 had to stop, pause, and take a look at this, and  
21 that's the whole purpose of this exercise. And I  
22 think that -- well, first, before I do this, are  
0054

1 there any comments about this latter part or any  
2 of the phases that we have talked about today  
3 further on the O&M side? Yes, ma'am.

4 SPEAKER: Is the web site basically a  
5 portal for information or is it incorporating  
6 enterprise work flows?

7 GENERAL WILLIAMS: Alex.

8 MR. WILLMAN: I think it more is a  
9 portal, you know.

10 GENERAL WILLIAMS: Yes.

11 SPEAKER: The idea of the substantial  
12 completion checklist is extremely important, so it  
13 should developed throughout the entire contract  
14 from when the project begins and added on, maybe  
15 (off mike) list and go forward. Because these  
16 things come up very early in the process (off  
17 mike) and as an architect, when you're going  
18 through the substantial completion, we look to the  
19 owner to help us, we look to the owner, but (off  
20 mike) but we do need input from everyone on the  
21 team, so it should be started very early on.

22 GENERAL WILLIAMS: Okay. Are there any  
0055

1 other comments? Yes, John.

2 MR. PAWULAK: Sir, operating and  
3 maintaining embassies in foreign countries  
4 presents some significant challenges. One of the  
5 things that should be considered in the early  
6 planning stages is the outsourcing of the  
7 operations and maintenance, and also the  
8 indigenous labor and how they're going to be  
9 participating and what the restrictions are for  
10 their participation in the operations and  
11 maintenance of the facilities.

12 GENERAL WILLIAMS: You know, the whole  
13 issue of outsourcing, I appreciate John bringing  
14 this up because for our business, and obviously,  
15 you know, we're all over the world, basically 260  
16 locations around the world, plus, we can't have  
17 one shoe fits all. I mean there's just really no  
18 way to deal with that. But what we want to come  
19 up with is some basic fundamental traction point  
20 to build the program on, and that's why I like the  
21 notion of the discussion around some of the things  
22 that we must have. I think, yes, we must have a

0056

1 checklist. That checklist needs to be tempered  
2 for West Africa, because it won't even work in  
3 East Africa. So we just have to recognize that.  
4 We can't write one back here in OBO and say that  
5 it's going to go apply it in Astana in Kazakhstan.  
6 So we'll have to be flexible this way.

7 The idea of outsourcing, you know, it's  
8 a touchy one, because we're a government  
9 organization, but I can appreciate, and your  
10 comment is really helpful, because as we look at  
11 this O&M business, that just got to get on the  
12 table. And it'll be a little (off mike) moving,  
13 but you know, we just got to get on with it.  
14 And so we need these comments to help us as we  
15 launch into this, because fixing the O&M side of  
16 the house, as Ed has pointed out and some of you  
17 know, is a big piece of work. I've been there in  
18 a previous life and I know what we're undertaking.  
19 It's really not just words. If you tackle this  
20 and tackle it the way we want to try to do this,  
21 then it takes a lot of consideration. Are we okay

22 with where we are now with all, did you have  
0057

1 anything further?

2 MR. WILLMAN: I think Doctor Ellis has  
3 an example of what John was talking about.

4 GENERAL WILLIAMS: Okay, by all means.  
5 Go to it, Ralph.

6 DR. ELLIS: Just a couple slides. I  
7 think it's really interesting, for me anyway, to  
8 recognize the similarity between the way we  
9 operate our facility implementation at the  
10 University of Florida and the way the State  
11 Department does it. We have planning and design  
12 functions, we have execution, we have O&M  
13 organization, as well, and frankly, we deal mostly  
14 with the same kind of challenges.

15 Our buildings cost more, they cost more  
16 to maintain, the technology involved in the  
17 facilities is more complex, we have more different  
18 building systems that we have to take care of, and  
19 very complex and technically sophisticated  
20 systems. And I think the last point is probably  
21 one of the biggest challenges, and that is that  
22 the technology is rapidly evolving, it is truly a  
0058

1 moving target.

2 So from a management perspective, there  
3 are a great deal of challenges, and I thought it  
4 might be useful just to point out a couple of the  
5 things that I note that we're doing at the  
6 University of Florida.

7 If we could have the next slide. Number  
8 one, we have invested the time in developing a  
9 design and construction standards for our  
10 facilities, and this is an activity that's done  
11 jointly by our O&M organization and our design and  
12 planning organization. And the advantage of doing  
13 that is that, although it takes time, you have to  
14 invest in that. The advantages that we -- it  
15 minimizes the battles that we have to fight on  
16 every single project about standards. And so this  
17 is, in my mind, it's more of a list of preferences  
18 as opposed to just referencing a building code as

19 a minimum standard. I think this kind of an  
20 investment in time makes us more efficient and  
21 allows us to work smarter.

22 We use commissioning agents, as Alex has  
0059

1 noted, routinely on our projects. We find that it  
2 is worth the investment. We are being more  
3 aggressive, I guess, about managing collection of  
4 our as-built data information on projects. We get  
5 as-built information in early in the projects, we  
6 don't wait until the end, we have a phase  
7 submission requirement for as-built information.  
8 It's also tied to contractor payments.

9 We use asset management tools to be more  
10 efficient in the way we manage the facilities. We  
11 have to engage in more specialized training of our  
12 O&M personnel. The skills that our maintenance  
13 people had last year may not be the skills that  
14 they need this year. And so we need to more  
15 frequently review the skill set that is necessary  
16 based upon the systems and the facilities we have  
17 in service and compare that to the skills we have  
18 with our maintenance personnel.

19 And the last one is a point that was  
20 previously mentioned, but we are in some cases  
21 moving to outsourcing of specialized maintenance.  
22 And I'll just stop for a second and see if there's  
0060

1 a comment.

2 GENERAL WILLIAMS: Yeah, what would be  
3 in the category with specialized maintenance,  
4 Ralph, from the UF point of view?

5 DOCTOR ELLIS: We have -- and I'm not an  
6 expert in this, but I can give you a little bit of  
7 what I know about it, General. A lot of it is in  
8 the medical technology area. We have some systems  
9 that are very specialized, and we will make the  
10 call that is beyond the practicality to get our  
11 people up to speed on it, so we may use outsource  
12 of maintenance on that.

13 GENERAL WILLIAMS: Yes, Ed.

14 MR. DENTON: I can give you some other  
15 examples, as well.

16 GENERAL WILLIAMS: Yes.

17 MR. DENTON: One of the things we do is,  
18 we outsource some of our preventative maintenance  
19 programs. For example, the chillers, it makes a  
20 lot of sense to find someone on the outside who  
21 has all the technical expertise you need rather  
22 than keep it in house, because it's very

0061

1 expensive, and so they come in under a contract  
2 and do the PM, and so that's a really kind of good  
3 example I think that might make sense.

4 GENERAL WILLIAMS: Yes.

5 DOCTOR ELLIS: We do that with chillers,  
6 as well.

7 GENERAL WILLIAMS: Yeah, that's  
8 excellent. At some point, we might want to  
9 dialogue further on that. Yes; I know you have  
10 more.

11 DOCTOR ELLIS: Okay. Can we have the  
12 next slide? Okay. And I just wanted to show a  
13 particular project that is unique for us, and I  
14 was struck by its similarity to what you folks do.  
15 This is a relatively sophisticated facility, it's  
16 a proton therapy facility, it has a cyclotron in  
17 it. It is about a \$90 million facility. It is  
18 located 75 miles from where we are, from our  
19 campus, so it is satellite or remote.

20 And if we go to the next slide. Our  
21 solution for dealing with the O&M issues on this  
22 particular facility has been to have on sight a

0062

1 resident facility manager, as much as you folks  
2 do, but we found it more practical for this  
3 facility to outsource all of the O&M maintenance  
4 on the facility.

5 So we have what we think is a very  
6 qualified facility manager, and all of the  
7 standard O&M activities that we would do if it was  
8 located at our campus has been outsourced. The  
9 building has been in service for about a year now,  
10 and our staff at the University of Florida tell me  
11 that it's working very well and they like that  
12 arrangement.

13           So my point is that where you have -- in  
14 a location that you have qualified O&M services  
15 available at competitive prices, it might make  
16 sense to look at using that resource as opposed to  
17 trying to replicate it, that's my point, General.

18           GENERAL WILLIAMS: Excellent. Are there  
19 other comments on this? Do you have other slides,  
20 Ralph?

21           DOCTOR ELLIS: That's it.

22           GENERAL WILLIAMS: Okay. Yes, any other  
0063

1    comments?

2           MR. CASTRO: General, I have a question  
3 from the first bullet on the previous slide about  
4 this six month refresh on your construction  
5 standards. Jay's folks have done some good work  
6 at looking at -- making sure that the standard  
7 embassy design incorporates latest best thinking,  
8 but without ruining the discipline of the, you  
9 know, so that we are -- you're not constantly  
10 tweaking things and you do have a standard, but  
11 that you're also incorporating that.

12           I'm just curious if you can enlighten us  
13 a little bit as to why six months is the standard  
14 at Florida. Obviously, we have longer lead in our  
15 procurement and planning and budgeting and going  
16 through the hill, so we're trying to find where  
17 that ideal balance is. Do you know how Florida  
18 arrived at that as being the standard?

19           DOCTOR ELLIS: Bob, the call on that I  
20 think is based on their sense of the rapid  
21 evolution of technology in different systems.  
22 Now, they don't necessarily change everything  
0064

1    every six months, but they feel it's necessary to  
2 get together and review the state of the art and  
3 compare it to what our standards are, because the  
4 products are changing, and that's -- I think it's  
5 a good policy. I think, you know, everybody is  
6 busy with their jobs, but you need to schedule  
7 these kinds of things or they don't get done.

8           MR. CASTRO: Thank you.

9           GENERAL WILLIAMS: Yes, Ed.

10 MR. DENTON: I'll make this brief. I  
11 don't do nearly as well at Berkeley because I  
12 don't have a dedicated staff to maintain my  
13 standards, so it's a constant battle to get people  
14 to devote time to take a look at our standards.  
15 But I can say, in my previous life, which is at  
16 Kaiser Permanente for 15 years, which is a large  
17 health maintenance organization that owns all our  
18 facilities, I literally had a dedicated staff that  
19 maintained our standards.

20 And we didn't have a cycle with which we  
21 would issue new standards, but we knew those  
22 because they were involved in projects and what  
0065

1 not and reviewing all our projects, we knew where  
2 there were changes taking places, and so we'd be  
3 able to target those standards that were impacted  
4 by what we saw in the industry. Some standards  
5 might stay that way for a long time and others  
6 might change on a more frequent basis, so there  
7 wasn't any set answer.

8 MR. CASTRO: But you did develop a  
9 methodology for capturing those lessons learned  
10 and putting them back into the fabric, as you like  
11 to say, General, of the organization and the  
12 execution of future projects?

13 MR. DENTON: Yes; and so what happened  
14 to us is the most important thing on the  
15 standards, is the date, because that's tied into  
16 when the architect starts design, and you know, we  
17 can't --

18 MR. CASTRO: Is that a born on date or a  
19 used by date?

20 MR. DENTON: Good point.

21 GENERAL WILLIAMS: Well, you know, I  
22 think, Ed, your example from the medical world is  
0066

1 helpful to us because, you know, we are building a  
2 specialized office building, complex, that has a  
3 lot of kinship to everything else that we are  
4 building around, so that's the reason we went to  
5 the standard design, because we, other than adding  
6 the unique features of a particular region, for



7 all practical purposes, the building is the  
8 building. So we ought to be able to come a little  
9 bit close to standardization from the standpoint  
10 of how to maintain a particular something.

11 So this is very helpful as we move  
12 forward. Obviously, I'm just going to do a little  
13 -- it's always an opportunity to test and see  
14 where we are. How many people here today who's  
15 visiting that has some interest in the O&M  
16 business?

17 Okay, good. Well, we all need the crust  
18 of this business now and we're going to try the  
19 O&M new look on the largest and most difficult  
20 project we have, and that's Baghdad. Does that  
21 change your interest? And so we're going to see  
22 what's going to happen there. We're going to do

0067

1 the whole package. And we're going to use this  
2 because we've been doing a lot of innovation there  
3 and testing some things.

4 So we're going to take the entire O&M  
5 package and try it in an outsourced mode and see  
6 how this works. And I want all these people  
7 that's raised their hands to be slowing down to my  
8 office to say you're going to help me, because  
9 it's coming, in months. So I'm delighted to see  
10 the interest, but we'll take a look at this and  
11 see what we learn and see how we work through  
12 this. And, obviously, this will be something that  
13 we'll be talking to our stakeholders about. But  
14 we've already had some preliminary discussions  
15 about the availability of in-house grown O&M  
16 support. And that's getting to be more difficult,  
17 for obvious reasons, because we're in different  
18 parts of the world. Okay. This was a good  
19 discussion, exactly what we wanted to -- yeah,  
20 Joe.

21 MR. TOUSSAINT: Okay. General, if I  
22 could, just coming from where I sit, the execution

0068

1 side, and hearing the discussion about standards  
2 updates, and picking up on what Bob's question  
3 was, the obvious thing is, when you do these

4 updates, the standards every six months, you live  
5 with, in fact, the -- what's left the station  
6 already in terms of a contract that's underway; is  
7 that correct?

8 DOCTOR ELLIS: Yes, sir, that's correct.

9 MR. TOUSSAINT: Okay.

10 DOCTOR ELLIS: Once we've designed it,  
11 we've designed it.

12 MR. TOUSSAINT: Right; and so the  
13 walk-throughs during construction and the training  
14 and so forth, you may find that there's a  
15 downstream issue that you're going to have to  
16 address if you want to improve the performance of  
17 the facility, but it wouldn't be necessarily on  
18 this train ride, it would be the next --

19 DOCTOR ELLIS: Well, these are the kinds  
20 of issues that you folks deal with every day.

21 MR. TOUSSAINT: Yeah.

22 DOCTOR ELLIS: I mean you make a  
0069

1 business decision about whether it's worth while  
2 to make that change or not make that change,  
3 depending on the issue. But having identified the  
4 issue is the first step.

5 MR. TOUSSAINT: So that's the discipline  
6 of it?

7 DOCTOR ELLIS: Yes.

8 MR. TOUSSAINT: Thank you.

9 GENERAL WILLIAMS: Any other discussions  
10 on this? Yes, ma'am.

11 SPEAKER: You have a thin model on (off  
12 mike) begins with support this O&M process.

13 GENERAL WILLIAMS: Come and talk with  
14 us, okay. Okay. Let's move now to the next  
15 category, it's on smart, energy efficient and  
16 sustainable buildings. And we've had a lot of  
17 discussion around this going forward, but now is  
18 the time to really put it on the table. And, of  
19 course, our panel member is John Pawulak and Matt  
20 Wallace, and George Glavis and Bill Miner I think  
21 are going to tee it up from our side. Okay.

22 MR. MINER: I'm going to first introduce  
0070

1 us, General, by stating the element. The topic  
2 was to increase the emphasis on smart, energy  
3 efficient and sustainable buildings going forward.  
4 And I believe the most important first step with  
5 this is to have it as a part of the executive  
6 agenda. So having it as part of the Williams 20  
7 is a very good first step. It sends the right  
8 message to industry, and it certainly sends a  
9 strong message to staff. It has forced us to  
10 rethink how we have approached the energy issue,  
11 the sustainability issue, and to regroup ourselves  
12 into a green team that we'll tell you a little bit  
13 more about as we go forward.

14 We have industry members, John Pawulak,  
15 who's representing the Association of Energy  
16 Engineers, Matt Wallace, who's with the Society of  
17 American Military Engineers, and we've had some  
18 informal discussions and a lot of exchange of  
19 data, and those gentlemen will chime in after  
20 George Glavis has the opportunity to provide an  
21 overview.

22 One of the changes internally has been  
0071

1 to try to establish a strong partnership between  
2 the mechanical engineering branch, which  
3 historically has managed our energy investment  
4 conversation program. This is a line item in our  
5 budget that allows us to make energy modifications  
6 and improvements in our buildings and to  
7 demonstrate pay-back return on investment.

8 A more grass roots effort in our  
9 architectural branch led by Donna McEntire, who's  
10 back here, has been to work with the U.S. Green  
11 Building Council and to try to get lead  
12 sustainable features in our building and to  
13 integrate that into our work. And getting those  
14 two offices together as a green team has been my  
15 challenge. I will say just generally, in meetings  
16 that we've had just recently with the U.S. Green  
17 Building Council, we have had an impact on their  
18 thinking. We have, as you've seen, a volume built  
19 program, a very repetitive standard embassy design  
20 strategy, and part of that strategy has been to

21 leverage a standard design by integrating,  
22 embedding into that good energy components so that  
0072

1 there is a ripple effect on all the buildings that  
2 we've built.  
3 And we went to USGBC over two years ago  
4 and submitted the standard design and said can you  
5 please certify this, and at that time we were  
6 seeking the bronze level, and that didn't really  
7 -- that wasn't something they had thought about.  
8 They like to certify buildings one by one, and we  
9 were asking them to certify 50 buildings at one  
10 time. Also, their methodology was focused on  
11 individual buildings, and we are building  
12 compounds of buildings, like in the university  
13 setting, and the lead scoring system doesn't  
14 really address that yet. They have shown us, when  
15 we met last week, new thinking, new ways to build  
16 that they're looking at, compounds and looking at  
17 the scoring, and we'll address that I think in the  
18 coming year.

19 I'm going to ask George to go through  
20 the slides and to talk more about what  
21 accomplishments we would like to point to and ask  
22 the fundamental question of the board members.  
0073

1 MR. GLAVIS: Thanks, Bill. General,  
2 it's a pleasure to be here, a pleasure to be  
3 working with the industry, and my thanks to John  
4 and Matt for helping us put this together. We see  
5 on this current slide here, we have about five  
6 slides from our side here, and then Matt and John  
7 can add their input or certainly interject as we  
8 go.

9 The problem, of course, is the utility  
10 costs are increasing, it's inevitable that we have  
11 to look at this issue as carbon emissions,  
12 controls take place, global warming is becoming  
13 more of a concern, ozone depletion, call it what  
14 you will, it's causing us to look real hard at  
15 energy conservation and the overrocking issues  
16 that we're dealing with on our mechanical and  
17 electrical systems primarily, because those are

18 big energy hogs.

19 Some of our equipment, of course, was  
20 old fashioned, if you will. The industry tends to  
21 be a very steady state. It took a long time just  
22 to get energy efficient ratings cranked up, and an  
0074

1 awful lot of inertia there. DOE has recently  
2 instituted more higher ratings, it took a long  
3 time to get there.

4 But more important, we have a challenge  
5 in our organization to put these installations  
6 together using new technology, higher efficiency,  
7 but more reliable and maintainability issues so  
8 that things that we've been realizing have to be  
9 much more in our focus as we design these new  
10 buildings.

11 So the real question is, what other  
12 opportunities should we consider as we try to  
13 enhance our energy performance, and quite frankly,  
14 we look all over the R&D community, we look at  
15 applied technology, but as General Williams  
16 pointed out, risk management is what we have to  
17 deal with, we can't get too far ahead, certainly  
18 not in a competitive environment, but at the same  
19 time, we can't be resting on our laurels waiting  
20 for something to be tried and true for ten years,  
21 because by that time, it's not energy efficient  
22 either.

0075

1 So we're really caught between the risk  
2 of trying new technology, which we are very adapt  
3 at, thanks to General Williams helping us in that  
4 arena, and we'll show a few of these examples as  
5 we go.

6 On the next slide, as Bill said, we're  
7 trying to blend energy and sustainable design  
8 together. As we talk about projects that increase  
9 energy security, I'd like to highlight that as a  
10 buzz word in the energy world. We had the  
11 privilege of attending the Platts Global Energy  
12 Awards Conference, we were finalists in some of  
13 those awards, energy security --

14 GENERAL WILLIAMS: Go back.

15 MR. GLAVIS: Yes, sir.  
16 GENERAL WILLIAMS: I'm talking to him  
17 about the slide, yes.  
18 MR. GLAVIS: I'm sorry. On slide two.  
19 GENERAL WILLIAMS: Yeah.  
20 MR. GLAVIS: We need you to just go back  
21 one slide. As we're talking about energy  
22 security, the energy industry of, shall we say  
0076

1 generation and transmission, Department of Energy  
2 and its umbrella oversight, looks at energy  
3 security as sustained power supplies without  
4 disruptions. Obviously, in our world, we're very  
5 susceptible to natural disasters and man made  
6 disasters, terrorism. So energy security is a  
7 very important part of our program. It's a buzz  
8 word, but I wanted to highlight it. It's not our  
9 buzz word, it's the industry's buzz word.

10 So in all of this work, we have to use a  
11 set of standards, we use the Ashray standards, we  
12 use the Department of Energy standards for life  
13 cycle analysis in order to utilize the funds that  
14 congress very nicely gives us, provided we can  
15 make the payback in a certain period.

16 So paybacks in our world are ten years  
17 or less, if it's higher than that, we have to look  
18 at it as innovative technology, where we feel the  
19 costs are going to come down during those ten  
20 years, such as photovoltaics as we'll come up to.

21 Sustainability, in this case it's tied  
22 together with the energy directly, because indoor  
0077

1 quality are the issues, mold issues, design  
2 issues. We have to look at safe, healthy, and  
3 functional facilities. Bill pointed out the LEED  
4 Program, LEED gives us targets, but doesn't really  
5 measure the performance, and I want to go into  
6 that as the last slide.

7 On the next one, now we're talking about  
8 the different types of energy conversation  
9 initiatives. We didn't cover all the history  
10 here. One of the first things we did was get up  
11 to the (off mike) or the challenge of eliminating

12 the refrigerants that were no longer  
13 environmentally acceptable. So in the sustainable  
14 design world, we started way back when we  
15 eliminated CFC's and went directly to HFC's. We  
16 skipped an intermediate step, HCFC's (?) which a  
17 lot of industry went to and they're struggling  
18 with that now because that has phase out issues  
19 also.

20 On the left hand side, we have something  
21 called the mag lev chiller, which is, again, very  
22 new, but we had to watch very carefully whether  
0078

1 that would survive the test of time. We knew it  
2 was a tremendous asset as far as reducing energy  
3 consumption.

4 So we went to, guess what, the financial  
5 industry, the leaders, the Federal Reserve Bank,  
6 we looked at them as a prototype and saw what they  
7 could do with their installation to support their  
8 IT infrastructure, and when we found out it was  
9 working correctly, we took the next step, and it's  
10 now being installed in Tokyo, and the next project  
11 underway now is in Geneva, as well.

12 So I think that this is a tremendous  
13 step in the right direction, long overdue, to  
14 reduce the energy. We don't need to supply oil,  
15 we don't have the throw away problems, and we  
16 certainly reduce the carbon emissions. In the  
17 solar world, there's several examples. Bottom  
18 left hand side only shows one where we take  
19 advantage of the natural light to heat the water.  
20 We're also doing heat recovery. The unit above  
21 that, where we talked about a chiller, requires a  
22 compressor. Compressor raises the temperature of  
0079

1 the gases. We have to use a fan or a cooling tire  
2 to get rid of it. And so instead of getting rid  
3 of it, we're actually reusing some of that waste  
4 heat rather than throwing it away. This is a  
5 total systems approach, where, again, we're kind  
6 of in the lead, but not too far out.

7 On the right hand side, I mentioned  
8 something about the solar PV program, it's

9 wonderful that ten days ago the Wall Street  
10 Journal gave a front page story on photovoltaics.  
11 They described one of two versions. NASA actually  
12 started the whole work with silicone crystals with  
13 plate glass on top of it, which is what we're  
14 using on the right hand side, showing the new  
15 facade in Geneva.

16 The other is an amorphous technology,  
17 which we've been following very closely, hoping  
18 the cost would go down. Competition is -- the  
19 demand, shall we say, is keeping those costs up.  
20 But that was the featured article in Wall Street  
21 Journal for the amorphous type.

22 An advantage there is, you can use it  
0080

1 for roofing; instead of putting shingles up, you  
2 put amorphous shingles on the roof and you use the  
3 natural day light when the sun is shining and  
4 reduce your energy dramatically in all of the  
5 buildings that we would have. It's a natural as  
6 opposed to the heavy plate glass that we have to  
7 deal with on the crystal type which NASA started  
8 out with. So that's around the corner, we're  
9 watching it. If it becomes cost effective, we  
10 want to use it. On the right hand bottom side,  
11 you'll see fiberoptics, again, you see them in  
12 your cars today, it's the sort of thing that was  
13 only on the back burner in the R&D world ten --  
14 fifteen years ago, or in the EE world on  
15 indicators.

16 But in this particular case, if we could  
17 harness that energy, we're looking for ways to do  
18 it. In a very broad summary, we've been looking  
19 at it for a long time, DOD has been looking at it  
20 a long time in reflected, directed energy  
21 concepts, but we have a little ways to go. If we  
22 could use that for our ambient lighting, that  
0081

1 would be a tremendous asset.

2 On the next one, we have a totally  
3 different approach with the green roofs. Germany  
4 has a requirement to use green roofs. We're  
5 actually using it in this particular project in



6 Athens, working very closely, I said R&D before,  
7 we're working with the universities wherever  
8 possible, too.

9 Georgetown has a unit that we're  
10 watching very closely. We're worried about such  
11 things as, what is the maintainability issues, the  
12 water problems, the roots getting into the roof  
13 and that sort of thing, so these are issues that  
14 we're just starting to look at in the total  
15 context of thinking out of the box, if you will.  
16 On the right hand side, I have a list of items; I  
17 would like to point out that the first thing we  
18 did was eliminate cooling towers. General  
19 Williams very nicely supported us out in Abu  
20 Dhabi. We were out there in a very arid world,  
21 why do we want to waste the precious water  
22 supplies. And so from there on out, we took a  
0082

1 hard look at reducing the size of the chillers,  
2 reducing the requirement for water waste, and  
3 chemicals associated with it, and that's all tied  
4 to a sustainable design.

5 So we're eliminating all the chemicals  
6 and the water and, in essence, going to air cooled  
7 systems because of our requirements, and a much  
8 smaller size don't meet the same requirements as a  
9 very large installation, which perhaps would  
10 warrant a cooling tower.

11 We went to industry and said, okay,  
12 where's the breakoff points, where is it more cost  
13 effective from a life cycle approach, and we got  
14 the industry collectively, four different major  
15 firms, to agree that the cutoff is right about the  
16 largest unit that we would have, and that is about  
17 250 to 300 tons.

18 And so that really supports what General  
19 Williams initiated, and I want to thank you, sir,  
20 for that initiative, because that was a risky one,  
21 it was something that we hadn't done before, and  
22 that was a tremendous step in the right direction  
0083

1 as we see now. We had also the desire to recover  
2 water out of the air. We're dehumidifying all of

3 these buildings. There's a lot of places where we  
4 are around the equator, where it's humid all the  
5 time, it's natural to collect that water rather  
6 than throw it away. So we're collecting that water  
7 as we dehumidify the air that comes in to keep  
8 your rooms healthy for comfort, as well. The  
9 other issues that we, of course, go to the hands  
10 free laboratories and the dual flush and the  
11 waterless urinals, that is a new concept that  
12 we're endorsing as long as it survives the  
13 maintainability issues, and we're looking closely  
14 at that.

15 The day lighting, parameter lighting,  
16 automatic dimming, it's been around, we're looking  
17 at that, it's a natural if we look at that from a  
18 cost savings life cycle approach, we should do  
19 that. We're looking closely at reduced sight  
20 excavation, as well, for the mechanical systems.

21 We used to put the utility building at  
22 the end. General Williams said we'd buy ten acre  
0084

1 sites. Utility buildings stuck way out in the  
2 corner. We're trying to pipe all of that water  
3 all the way over to the opposite side of the  
4 compound, run it all the time, and think of all  
5 the construction issues and the first cost issues  
6 of all that piping in the ground.

7 And we have some pretty sad chapter real  
8 life stories where the new construction was done  
9 properly, but things settled, and what happens if  
10 you have a leak in those massive pipes and it  
11 takes quite a horror story or several horror  
12 stories to get us to the point where maybe we  
13 shouldn't put them in a utility building far away,  
14 maybe we ought to look at reducing that  
15 infrastructure requirement and put them in  
16 buildings where they're needed and eliminate that  
17 life cycle wasted energy, as well, and the pumping  
18 costs. So we're looking at those kind of things,  
19 where you can put them on a roof, we want to do  
20 that; where it makes sense to have a basement, we  
21 want to look at that space, as well.

22 Reducing the resources wherever we can

0085

1 is a natural item. I mentioned global warming on  
2 CO2 emissions; the local materials are wonderful  
3 if we can get them, but unfortunately, some of the  
4 things that we're faced with overseas, you can't  
5 buy that stuff down the street, and so the  
6 maintainability issues come right into how much of  
7 that sort of thing can we get locally.

8 But it does point out that even though  
9 the architectural desires would be for us to have  
10 30 different types of lights, I'm electrical, as  
11 well as mechanical, so I had to play that role  
12 very carefully. We don't want to have so many  
13 different types of lights that you can't get the  
14 infrastructure to keep running, because you can't  
15 buy those different specialty types of lights  
16 overseas, and so that's a real issue.

17 So in summary, on the last page, the  
18 challenges really are, in our opinion, where can  
19 we go for new technologies, can we use wind  
20 turbines, can we use fuel cells, photovoltaics,  
21 can we capitalize on that new idea, and quite  
22 frankly, we are balancing life cycle costs.

0086

1 Unfortunately, first costs seem to take  
2 precedence. I'm glad that was brought up about  
3 the life cycle cost, because a lot of times we'll  
4 design some new things and then value engineer  
5 them out. And then the maintenance folks have to  
6 pay for that elimination of pretty neat ideas. So  
7 that's a balance that we're struggling with. And  
8 General Williams, you're right on target, we've  
9 got to work closely with the O&M folks in order to  
10 make sure those don't get taken out.

11 In summary, on that bottom area, the  
12 challenges of metering and sub-metering were  
13 something that arose to the occasion, said we have  
14 to look at tracking where these things really are,  
15 because you used to put them in and forget them,  
16 and that won't fly anymore, not in today's  
17 environment.

18 And so we definitely had to realize that  
19 accountability can only be achieved if, and I like

20 the idea of General Williams telling us we've got  
21 to be accountable. The Energy Policy Act that  
22 just came out in 2005 revised the thinking,  
0087

1 established a requirement for two to three percent  
2 per year reduction, but the important thing is,  
3 we've got to be able to measure it, and being  
4 accountable at the end of the day is not a problem  
5 if we're measuring it and properly providing the  
6 oversight, don't have any problem with that, but  
7 we've got to have that measurement, and so the  
8 tracking of the energy has to be something that we  
9 pay a lot more attention, and we're working with  
10 the O&M folks with that in mind, especially with  
11 the issue of, quite frankly, are we forcing  
12 anybody to pay more per square foot. So our base  
13 line is kilowatts per square foot, and even though  
14 the building may increase in size, because of  
15 requirements, the kilowatts per square feet have  
16 to come down, and the only way we can really do  
17 that is to track it properly, that's our challenge  
18 with IT folks, as well, getting that information  
19 back here, given at the post, and then getting the  
20 sale end information back to facilities for  
21 operation and maintenance, the feedback groups  
22 have to keep coming so that we can design our  
0088

1 products properly, and critical infrastructure  
2 obviously has to be maintained so the budget  
3 process comes right into that.

4 And finally, I'd like to suggest that  
5 under the warranty period, even though we aren't  
6 thinking about warranties in way of energy, we  
7 should. We think of warranties in way of failing  
8 -- failed equipment. The mechanical information  
9 that was brought up with Alex was valuable,  
10 because commissioning is a part, but commissioning  
11 is just a snapshot. We need the one year warranty  
12 period to see if we're really meeting our energy  
13 target.

14 And I think that's part of this industry  
15 forum that I'd like to throw out as a challenge  
16 and see if perhaps industry can help us in that

17 arena so that as we go ahead and award these  
18 contracts, not only does the contractor have to  
19 make sure the equipment lasts for a year and makes  
20 sure it's good product as far as quality, but in  
21 our performance criteria, we're asking them to  
22 demonstrate a reduction in energy. The only way  
0089

1 that can be really done is to ride through the  
2 four seasons tracking that energy and letting the  
3 contractor come back and do the modifications as  
4 necessary to make sure we're not giving the O&M  
5 folks something that is totally out of sight as  
6 far as maintenance. Thank you, sir.

7 GENERAL WILLIAMS: Thank you, George.  
8 Before we move to Partners, are there any  
9 questions or comments, further elaboration on  
10 George's presentation? What he put forth is what  
11 (off mike) today. And our emphasis here is a  
12 little narrower, and we deliberately made it this  
13 way because our work has to be around smart and  
14 efficient and sustainability rather than just sort  
15 of attacking a wider scope of this.

16 So if it's not going to be a smarter  
17 way, and generally cheaper way, then we're not  
18 spending a lot of time with it. So George's focus  
19 is around a real crystalized emphasis that we have  
20 going here. So are there any comments on any of  
21 his presentation?

22 If not --

0090

1 AUDIENCE: (off mike)

2 GENERAL WILLIAMS: Friday is not a  
3 problem here. Okay. John and Matt.

4 MR. PAWULAK: Thank you, General  
5 Williams. I'm going to lead off on this. I'm  
6 going to take a little slightly different tact.  
7 Realizing that OBO is deeply engaged in providing  
8 technically sound, smart, high performing  
9 facilities that are sustainable, I'm going to  
10 approach this looking at that period of time that  
11 is probably going to be the most costly, and  
12 that's during the O&M period, after commissioning,  
13 after construction. And I'm going to talk

14 primarily about managing energy and what we can do  
15 to increase emphasis to ensure that our staffs, at  
16 all levels, are engaged, and ensuring that we're  
17 getting the most return on our investment, whether  
18 that's a technology or if that's a procedure that  
19 staff is to follow. So that's what I'm going to  
20 really focus on, then I'm going to turn it over to  
21 Matt, and he's going to talk a little bit more  
22 about technology.

0091

1 A couple of credits first, the next  
2 slide, please. Of course, the Association of  
3 Energy Engineers, building owners and managers  
4 association, and for the folks who put out all of  
5 the information from the Department of Energy and  
6 the EPA, and some of the company associates that  
7 I've worked with in trying to put together some of  
8 this information.

9 There's been an awful lot of clammer out  
10 in the industry about technology, building  
11 envelopes, smart systems, energy efficiencies,  
12 green buildings, and we've all worked on them, in  
13 them, and around them.

14 But what I want to talk today about is  
15 how we can increase the emphasis by, first of all,  
16 managing the process, and its influence on  
17 sustainability; secondly, the importance of  
18 measuring performance and the positive impacts of  
19 doing that. I also want to touch on another area  
20 that's receiving increased notoriety, and that's  
21 systems integration, the controlling of all of  
22 these systems in a high performing, smart,

0092

1 intelligent building, the significant of  
2 commissioning, it really should receive more  
3 emphasis and interest, and then the overriding  
4 effects during the O&M phase and how that can  
5 contribute towards reducing energy, maintaining a  
6 level of smart buildings as we move forward.

7 The next slide. Too many times in the  
8 past, and I'm sure we've all seen this, too often  
9 energy management is considered to be  
10 decentralized, poor coordinated, managers are

11 paying bills or running the plant, they're  
12 reactive, under valued, or considered capital  
13 intensive.

14 These are sort of some basic classic  
15 management principals and tools that, if  
16 emphasized, can have a significant impact on our  
17 ability to conserve energy and to increase the  
18 intelligence of our facilities for either mission  
19 support or for environmental, you know, for the  
20 quality of life in work space.

21 This could apply to the entire building  
22 life cycle. It's extremely important during the  
0093

1 O&M phase, primarily because it is the most costly  
2 phase. Some of the points here that, you know,  
3 the visions, goals, and objectives, those need to  
4 be powered down to the lowest levels within the  
5 organization, not just that 30,000 foot level, to  
6 ensure that they understand what those specific  
7 objectives and targets are that they're working  
8 for specifically in conserving energy or  
9 maintaining the smart building level. They need  
10 to be held responsible. They need to be  
11 empowered. They also must be given the resources  
12 to do this, the valuable training and the  
13 effective leaderships to make sure that they're  
14 able to meet their goals and energy conservation.

15 One thing that we see often is that we  
16 take a lot of recordings, trend analysis,  
17 predictive maintenance, and many times it gets  
18 recorded, it gets put into a log book, and that  
19 log book gets put up on the shelf, and it really  
20 is not carried forward by management to ensure  
21 that the results of those readings and measures  
22 are effecting the operations within facilities,

0094

1 and I see this all the time, and I think that area  
2 needs to be emphasized to get those energy  
3 management plans off the shelf, get those log  
4 books off, get facilities managers at all levels  
5 looking at those to influence the action, to make  
6 sure that we are effecting our energy program.

7 And last, but not least, insentivising

8 (?) the team is a good idea in energy conservation  
9 because it keeps interest and it motivates them in  
10 moving forward. Now, I think these are quite  
11 fundamental to success.

12 Next I'd like to talk about measurable  
13 performance. And there's probably some folks in  
14 this room that can talk to this better than I can.  
15 But certainly, there's some things out there that  
16 we could use to help establish the metrics to  
17 measure against. It's really exciting to hear  
18 that, you know, the LEEDS Program in OBO in the  
19 State Department is moving forward. I present  
20 that not as a way to measure, but it's a standard  
21 that can be measured against by the folks that  
22 work the facilities to make sure that we're

0095

1 maintaining the highest level of performance of  
2 those smart buildings and the energy conservation  
3 technology that's been put in place.

4 The International Performance  
5 Measurement and Verification Protocol which is put  
6 out by the Efficiency Evaluation Organization  
7 presents some current best practices in techniques  
8 for verifying results of energy efficiency, water  
9 efficiency, and renewable energy products. This  
10 also can be used by facility operators to assess  
11 and improve facilities performance. So it can  
12 move that down to their level to help measure  
13 what's going on.

14 Metering, we all understand the problem  
15 with metering, but certainly if it's not part of  
16 the CMOS (?) or the EMCS or whatever, intelligent  
17 program that you're putting into these buildings,  
18 then perhaps there's some others ways, either by  
19 using the old loggers or transducers or whatever  
20 to monitor, but somehow monitor the energy use.

21 Next I'd like to talk briefly about  
22 systems integration. It appears, and there's a

0096

1 lot of talk from industry, energy industry  
2 regarding the integration of building automation  
3 systems and converging with the traditional IT  
4 backbones. This slide just shows the -- several



5 of the traditional silos, security, EMCS, life  
6 safety, CMS, and the business functions which  
7 exist right now, and many of those are separate  
8 stovepipes. They're all managed, they're all  
9 provided by perhaps a proprietary organization or  
10 they're managed by a different function within the  
11 organization.

12 The folks in the field are looking at  
13 integrating this using IT as sort of the overall  
14 umbrella, not that they would provide the  
15 function, but they would do the same thing as  
16 finance and accounting does in support of an  
17 organization, and integrating those functions at  
18 each level from concept all the way through and  
19 including the operation and the maintenance  
20 period.

21 They see this as a paradigm shift, the  
22 smarter the buildings are getting, the more there  
0097

1 is a need for this integration of tying it into  
2 the IT systems. There are some other  
3 alternatives, especially for the older existing  
4 buildings, and that would be to create sort of a  
5 building operation center. Move the facility  
6 manager out of the administrative environment, put  
7 him into an operation center where he controls the  
8 facilities or the complex operation, and get him  
9 involved in that so that he can make on the spot  
10 decisions.

11 It worked extremely well in the Pentagon  
12 at 911, they were able to control the air  
13 handlers, they were able to pressurize the chill  
14 water system to provide additional firefighting  
15 capability, it just added a whole new dynamic to  
16 the facility manager's ability to control the  
17 facility, so it's a thought, the building  
18 operations center. The next slide, please.

19 In commissioning, we've already touched  
20 on that a little bit. I think this is extremely  
21 important, it's key. This is a time for the  
22 operations and maintenance folks are integrated  
0098

1 into the team to learn, get oriented, understand

2 how the systems were designed to perform,  
3 especially when we're talking about high tech,  
4 energy efficient, smart systems, control systems.

5 This is when the baton is passed. This  
6 is when the operators and maintainers take control  
7 of these smart, high performing facilities, and  
8 this is where they need to pick up all that  
9 information. This is an area that really needs a  
10 lot of increased emphasis to make sure that the  
11 next team can continue with maintaining the level  
12 of smartness or energy savings that was built into  
13 that building to begin with.

14 The next slide. The O&M phase has a  
15 real impact on sustainment. All too often there  
16 is a significant loss of knowledge, of information  
17 within the transfer of technology or information  
18 from the design, construct to the operators, and  
19 we need to reverse that, because if the operators  
20 are to maintain these facilities at the level that  
21 it's required to ensure sustainment, then they  
22 must understand what building baselines are, what

0099

1 is the standard it was constructed to, what is the  
2 energy conservation measures that are to be  
3 obtained, and the way to do that is by creating,  
4 first of all, having an effective hand- off, and I  
5 think that Doctor Ellis touched on this, in making  
6 sure that there's complete documentation of the  
7 as-builts and the baselines of the facility so the  
8 operators have these for further operations down  
9 the road.

10 Training of successors, not only those  
11 who have received the facility of commissioning,  
12 but in the transfer -- transition between facility  
13 managers, or if outsourced, between the outsource  
14 contractors, as well.

15 We also need -- we all need to increase  
16 the emphasis on our quality control and quality  
17 assurance efforts within our organizations to make  
18 sure that the metrics and measures, the trends,  
19 the system changes are all captured and available  
20 to the O&M team, it's extremely important.

21 And aside from applying advanced

22 technology to improve the facility performance,  
0100

1 this is one area that I think will have the most  
2 significant impact on the facility's ability to  
3 meet mission and sustainability. And with that,  
4 that completes my presentation.

5 GENERAL WILLIAMS: Thank you, John.  
6 Before we deliberate some on that, Matt, will you  
7 give yours, as well, then we can tie them  
8 together?

9 MR. WALLACE: Yes, sir.

10 GENERAL WILLIAMS: Okay.

11 MR. WALLACE: Energy costs have been  
12 increasing about, on average, four percent  
13 annually, it seems like a lot more than that the  
14 past couple of years. But utilizing smart energy  
15 has become a more important (off mike) around the  
16 world, and with the Supreme Court talking about  
17 it, global warming recently, it's going to become  
18 a pretty big topic, how to reduce carbon  
19 emissions.

20 In speaking with the OBO Champions, they  
21 asked that I get some feedback on some  
22 technologies, and the technologies were wind  
0101

1 turbines, photovoltaic cells, magnetic levitation  
2 chillers, and ground source heat pumps. And first  
3 I looked into wind turbines and tried to seek some  
4 industry feedback.

5 The biggest case of federal funding from  
6 the United States that I found was a DOD agency  
7 who had installed four 275 foot wind turbines,  
8 which produced an average of eight million  
9 kilowatts a year and provided 25 percent of its  
10 energy, which supported 9,500 troops.

11 I realize that we're working with some  
12 compounds here that are smaller, so with wind  
13 turbines, it's a little bit more difficult for you  
14 guys to work with.

15 GENERAL WILLIAMS: Works better at --  
16 Fort Hood then it does in (off mike)

17 MR. WALLACE: Yes; so I did try to do a  
18 little research on some technologies which may be

19 more applicable to the State Department. One  
20 thing I looked at, and it wouldn't be applicable  
21 to all locations, but for some, would be offshore  
22 wind turbines, with wind flowing over water much  
0102

1 easier than on land. Denmark has been able to use  
2 this type of technology, and it's producing 25 to  
3 30 percent of that nation's electricity, and  
4 they're trying to push that up to 50 percent.

5 Air borne wind turbines was something  
6 that was new, and it's not being used today, but  
7 maybe something down the road to be considered by  
8 the State Department. When they're using kites  
9 and helicopters to push the turbines 15,000 feet  
10 up into the atmosphere and there's a sustainable  
11 wind there, that might keep them lifted. There's  
12 obviously a large tether, and you wouldn't want to  
13 be including that in no fly zones or have those  
14 come down.

15 Something else which came up recently  
16 was the thought of putting them on top of roof  
17 tops. Smaller propellers, it's not -- you can't  
18 see it if it's on a tall building, it's something  
19 maybe the State Department should consider, as  
20 well. And as of today, they're not in operation  
21 either.

22 Next, I spent some time with  
0103

1 photovoltaics, and in speaking with a gentleman  
2 from a technology incubator from the university, I  
3 stumbled across a technology which was recently  
4 patented which uses holographic technology rather  
5 than the typical silicone mirrors and expensive  
6 lenses. And this technology increases energy  
7 output. If the same amount of solar panels are  
8 used, it would increase energy output by 25 to 40  
9 percent, and also, it's much less to purchase  
10 because it doesn't use that expensive technology.  
11 So as a result of using this, users have the  
12 potential of saving as much as 66 percent on  
13 installation costs alone, and with the energy  
14 increase, can save as little -- the return on  
15 investment can be achieved in 50 percent less

16 time, so I thought that was important to pass on.  
17 If you compare using this technology  
18 compared to the standard technology which was used  
19 in Geneva, right now the Geneva photovoltaic  
20 system is saving about \$60,000 a year; it could  
21 have been anywhere to \$75 to \$90,000 a year, as  
22 well as reducing carbon emissions by an additional  
0104

1 75,000 pounds, so it's friendlier to the  
2 environment, as well.  
3 Next I looked into magnetic levitation  
4 chillers and tried to get some industry feedback  
5 on average return on investment, and I was  
6 impressed with this technology, having never heard  
7 of it. So in the research that I found, there are  
8 numerous benefits with mag lev chillers; first,  
9 starting with the energy consumption, it saves 35  
10 percent typically.

11 And I spoke with a building engineer  
12 who's monitoring his consumption regularly now  
13 that he has these installed, and he installed a  
14 control plan enhancement, which is a digital  
15 display, which shows energy usage, the average  
16 RPM's, which compressors are using so you can  
17 optimize compression, how many compressors are  
18 turned on. And next I realized that probably the  
19 largest savings with using this technology was in  
20 operations and maintenance, a big topic of today.  
21 I put together a chart which is in some of the  
22 handouts, but just to read off a little bit of the  
0105

1 facts, normal oil analysis alone costs \$2,500, and  
2 it's supposed to be completed regularly.

3 A chiller is supposed to last 25 years,  
4 and the oil analysis alone is -- it saves about  
5 \$62,000 a year, and every five years you're  
6 supposed to rebuild the compressor, which costs  
7 about \$150,000 over the life cycle together. To  
8 maintain a chiller is over \$200,000. With mag  
9 lev, there's no moving parts that rub together,  
10 therefore, there's no oil needed, which would cut  
11 off the oil analysis.

12 There's capacitors which need to be

13 replaced, which is \$500 every five years. So  
14 potential over \$200,000 savings in operations and  
15 maintenance, as well as efficiency. When there's  
16 no rubbing parts, it's as efficient as day one as  
17 it is in year 20, which is a very large benefit in  
18 energy efficiency.

19 And I took the information of what it  
20 would cost, I had a random sampling of ten  
21 embassies in the world and what they were paying  
22 in cost, and having these chillers installed in

0106

1 these locations to see what actual savings would  
2 be, it's an estimate, and however, you know, I  
3 don't know much the chillers are used in Moscow  
4 throughout the year, but I thought if the same be  
5 around -- okay. So it gives you an idea, with  
6 that being one of the largest embassies on my  
7 list, it shows a significant energy savings, and I  
8 gave that information, as well. Ground source  
9 heat pumps was the last technology I looked into,  
10 and feedback which I gained was that it's best  
11 suited for temperatures which are an extreme,  
12 although I did find one location in Canada which  
13 is -- can reach below 40 degrees Fahrenheit, which  
14 showed significant savings.

15 The return on investment with this  
16 technology, from what I saw, can be as little as  
17 5.5 years. And one common theme which I heard  
18 throughout talking with people was the operations  
19 and maintenance time was reduced, combined with  
20 the energy savings, it was a well thought out  
21 purchase.

22 I did get quite a few examples of where

0107

1 they've used ground source heat pumps and how long  
2 it took for that investment to return, and I'll  
3 read two. Once was a military base with  
4 approximately 4,000 military families, and an \$18  
5 million system was purchased, and it was paying  
6 back 3.3 million a year in cost savings, it's 5.5  
7 years.

8 It was purchased, however, through a  
9 private investment, and the military agency only

10 saw 22.5 percent of those savings, but they didn't  
11 have any up front costs, which is something that,  
12 if you don't have the capital in the beginning,  
13 something that the State Department could  
14 consider. The other was that the location in  
15 Canada where they installed this heat pump and it  
16 returned -- the return on investment was just a  
17 few years, and the cost was 20 percent more of  
18 what it would have cost from the beginning, and  
19 they're paying one-fourth of what their energy  
20 consumption would have been. So there's a lot of  
21 investments in energy efficient technologies that  
22 both the public and private sector can make. With  
0108

1 energy prices rising, these systems can turn into  
2 a real savings over extended periods of time if  
3 the life cycle of the building is as long as we  
4 want it to be.

5 And just one story which I heard which  
6 was pretty inspiring was, a building -- a federal  
7 representative was involved in an energy  
8 conservation program, and he started monitoring  
9 each of the site locations that was in the United  
10 States, and he would post these results, and just  
11 as a result of people being conscience of what  
12 they were spending on energy, a competitive  
13 environment started to evolve, and people wanted  
14 to lower their energy costs just to be on top of  
15 that list as spending the least per square foot,  
16 and it lowered it, within five years their energy  
17 spending of 27 percent. Sometimes just that --  
18 just the thinking about it can help.

19 And I learned about a few other systems,  
20 I won't go into great detail, but one was creating  
21 hybrid systems. Using a wind technology and the  
22 solar technology combined can reinforce each other  
0109

1 on daily or seasonal basis. If the wind blows  
2 when the sun is not up and the sun shines during  
3 periods of low wind, it just balances each other  
4 out so there's a constant way to keep using the  
5 smart energy. One thing which is very new is  
6 self- cooling microchips. Fifty percent of energy

7 costs can be spent on running IT systems. And  
8 although this technology isn't out, it's something  
9 to keep an eye out for, and I'm sure it's going to  
10 be thrown into every computer and serve made  
11 eventually, but that should show significant cost  
12 savings in keeping serving rooms cool and IT  
13 related.

14 The last thing was, if the State  
15 Department is looking to consolidate use of  
16 capital for building and operations and  
17 maintenance, it's going to help construct  
18 efficiency and life cycle into the building. John  
19 spoke about systems integration and getting  
20 operations and maintenance in mind through the  
21 process, from the beginning, it can help create  
22 that relationship so the end user can identify,

0110

1 design, and engineer the infrastructure to work  
2 for the customer in mind.

3 IT systems are forever changing, and  
4 technology, you're putting up a building that's  
5 going to be lasting 50 to 100 years.

6 Who knows how small computers are going  
7 to be ten, 15 years from now. So having a modular  
8 space in mind when you're putting up that building  
9 can help that life cycle go longer and keep those  
10 O&M costs down. There's great alternatives out  
11 there, and just keeping a pulse on the technology  
12 I think can do a lot in the long run. Thank you.

13 GENERAL WILLIAMS: Matt, I want to thank  
14 you, John, and of course, our team for your in  
15 depth research and your attention and your  
16 sincerity in trying to bring something to the  
17 table. Obviously, we all have been reading, we're  
18 watching, we're alert, but we have to lay some  
19 things out and put them on the table in order to  
20 create dialogue.

21 The timing of all of this is right on  
22 target for us. And we could go back in retrospect

0111

1 and say the notion of the Williams 20 might have  
2 been the smart thing to do, because we are  
3 addressing a very pivotal issue now in the



4 Department, and there's no secret that across our  
5 government, budgets are being pinched, and the O&M  
6 side of the house, you know, has always been an  
7 area that has been neglected.

8 I can speak with some degree of  
9 authority. My 20 plus years in the Corps, it was  
10 always second. But we're at the point now where  
11 we cannot do that, because sustainability with the  
12 kind of investment we're putting in the new  
13 places, the cascading question now is, how long  
14 will they be there, it's a tremendous investment,  
15 these things are very expensive.

16 And I know this subject this morning,  
17 because I notice everybody's body language not as  
18 nice as change orders, and you don't win many  
19 awards this way in the way of design. But let me  
20 tell you, you can lose your shirt and your job  
21 over night if you don't get this right. And so we  
22 know that this is an area that we have to look at.

0112

1 And we're looking for smart ideas because we want  
2 to take a smart today and beyond approach about  
3 it. We don't want to go back visiting things that  
4 will not work. The whole notion of the chiller,  
5 where we have oodles of chillers, and if we can  
6 mag lev these things, that makes just a smart  
7 thing to do, and we can roll that out and sort of  
8 demonstrate to the stakeholders what sort of  
9 savings can result from that.

10 There's a couple of questions that I  
11 would have for anyone who would like to try to  
12 deal with this. How does the cost shakeout with a  
13 mag lev chiller versus one of our traditional ones  
14 that Haney and his people like to design?

15 MR. WALLACE: You're asking what the  
16 cost, the initial cost is?

17 GENERAL WILLIAMS: What's the cost  
18 comparison?

19 MR. WALLACE: It costs 20 percent more.

20 GENERAL WILLIAMS: Okay. Twenty percent  
21 more on the front end?

22 MR. WALLACE: Yes.

0113

1       GENERAL WILLIAMS: And then I guess the  
2 case we would have to make is to look at that  
3 initial investment against the savings that would  
4 be generated across the way. Can you -- do you  
5 have a general feel as to how that would match up?

6       MR. WALLACE: As far as return on  
7 investment, it can be achieved fairly quickly.  
8 One federal agency who I spoke with uses it just  
9 as a back-up, but they don't even know when it's  
10 turned on. They know through reporting that when  
11 it turns on, it shuts off very quickly. And some  
12 of the other people that I spoke with saw an  
13 immediate return and saw that within anywhere  
14 between five and ten years, which is within your  
15 time frame.

16       GENERAL WILLIAMS: Right; and what would  
17 be the useful life of a typical mag lev chiller  
18 versus the ones we have today?

19       MR. WALLACE: They're both primarily the  
20 same. About years is what a chiller lasts. So  
21 what you're talking about also with mag lev  
22 technology is efficiency. When it's time to

0114

1 retune and replace parts in a chiller, you're not  
2 getting that efficient energy usage. It takes  
3 more to cool a building; with this type of  
4 technology, it's efficient throughout, so it's  
5 also -- it's a maintenance issue, as well.

6       GENERAL WILLIAMS: Very good.

7       MR. GLAVIS: General, I'd like to add  
8 that space, we're pretty concerned about space.  
9 We're concerned about the vibrations on this stuff  
10 sitting right about us. We're worried about the  
11 noise.

12       GENERAL WILLIAMS: Right.

13       MR. GLAVIS: And we have to design for  
14 those issues, as well, and those are all cost  
15 adders that we used to deal with with those large  
16 screaming machines. These machines are so small  
17 and so quiet that it's revolutionary, truly. And  
18 all of those cost reduction issues make this thing  
19 a --

20       GENERAL WILLIAMS: Just in space?

21 MR. GLAVIS: Space alone.  
22 GENERAL WILLIAMS: And the areas we have  
0115  
1 to --  
2 MR. GLAVIS: Yes, sir.  
3 GENERAL WILLIAMS: Yeah, uh-huh.  
4 MR. MINER: And that's provided in a  
5 little paper that summarizes all of the  
6 technologies.  
7 GENERAL WILLIAMS: Yeah, he gave it to  
8 me.  
9 MR. HANEY: Thank you, General. You  
10 could talk about this several days, but I just  
11 wanted to add that we've talked a lot about  
12 gadgets, and I've discovered that -- I'm doing a  
13 campus in the Gulf, it's about 5,000 people, and  
14 the single biggest energy saving effort that we're  
15 talking about is flex time, and that surprised me.  
16 You know, what does flex time have to do with  
17 energy savings?  
18 And it's remarkable because, for those  
19 5,000 people, if they stagger their work day by  
20 two hours, reduce surface parking, roadways,  
21 reduce the amount of air conditioning they have,  
22 because you can ingest seasonally for day light  
0116  
1 and not working through the hottest part of the  
2 day, it was an eye opening thing, and there are no  
3 gadgets involved in this.  
4 So here's a case where by looking, I  
5 guess it's an operational issue, but we're  
6 actually reducing first cost and life cycle costs  
7 simply by thinking about flex hours. So it's not  
8 always -- although I do love the light pipes, I've  
9 been trying to do that at several projects, they  
10 get canned right at the end, that's a great one,  
11 but we all are attracted to gadgets, but I think  
12 there are, especially with the numbers of people  
13 that you employ, there might be some human issues  
14 that might also save energy.  
15 GENERAL WILLIAMS: Well, in our  
16 business, Gary, you're absolutely right, to go  
17 after this from a Department of State's point of

18 view, or any agency's point of view, would be to  
19 do it comprehensively. You should attack all of  
20 these things from a comprehensive point of view.

21 But somebody has got to step forward and  
22 sort of be the legs to make this happen. And our  
0117

1 HR side of the house naturally would -- can look  
2 at a whole bunch of things that can deal with  
3 energy, just plain discipline around -- in the use  
4 of the facility. But we have to deal with  
5 gadgets, however bad they sound, because we are in  
6 the gadget business. You know, our building, you  
7 know, might be in that category.

8 So we don't have any other vehicle to  
9 use to attack this, and we have to deal with it,  
10 other than looking at the mousetrap and seeing if  
11 we can't improve the functionality of the  
12 mousetrap so less on the energy it drains. And we  
13 would hope by coming forth with this in a very  
14 robust way, that our friends on the HR side and  
15 anywhere else that connects in a comprehensive way  
16 would look, as well, and help us get there.  
17 Anything further?

18 MR. GLAVIS: I think you capitalized  
19 very well. Thank you.

20 GENERAL WILLIAMS: Okay, good. Well,  
21 we're at a point now where it's five minutes until  
22 12:00, according to this clock, and we've gotten  
0118

1 through two of our very delicate subjects. We  
2 know, as Gary said, we can talk days and weeks  
3 about these matters, and we deliberately put them  
4 at the end of the Williams discussion so that we  
5 could have some time to explore them. It's still  
6 a lot of work left to do, we're interested in  
7 ideas. We do intend to put a heavy dose of  
8 emphasis around smart, efficient and sustainable  
9 buildings, and obviously it connects to all that  
10 we have talked about this morning. I appreciate  
11 the panel's research and your dedication and your  
12 ideas.

13 It's coming at a good time for us  
14 because we're addressing in the Department a

15 little bit of how to about the O&M going forward  
16 and the whole introduction of outsourcing, which  
17 some of you have put on the table, is a very  
18 interesting piece that we have to look at, because  
19 there is a matter of the value that we find in the  
20 existing staff around the world, it varies, and if  
21 we're really looking at cutting costs, we're going  
22 to have to break some of the paradigms that we are  
0119

1 currently exercising. So this has been very  
2 helpful, very useful. We'll continue to engage  
3 you, we're not finished these subjects yet, and  
4 we'll continue to dialogue about them. And, of  
5 course, our friends who are not members of the  
6 panel that have been subject to hearing all of  
7 this, if you have any ideas you want to advance,  
8 contact Gina, we'd be happy to listen to that, as  
9 well.

10 At this point, I need to do a couple of  
11 things, and then Gina will give us lunch  
12 instructions, and we'll move forward.

13 I need to recognize Mary Anderson who  
14 came in. She is one of our former panel members.  
15 And everywhere that OBO is doing anything, I find  
16 this lady.

17 I look around in the audience, and this  
18 is very comfortable because, you know, we need to  
19 have the support, and Mary is always trying to do  
20 her very best to put the explanation on what we  
21 are trying to do here, and we appreciate your  
22 work, and we appreciate your attendance.

0120

1 MS. ANDERSON: I'm sorry my shortcut  
2 didn't work today.

3 GENERAL WILLIAMS: Okay, good. And  
4 also, you know, this panel, and I must tell you,  
5 it's a highly sought after panel, we don't have to  
6 ask but once to get participation. Our  
7 organizations that feed the panel, because we go  
8 to the organization and they provide some  
9 wonderful resumes for us, and then we make  
10 selections from that.

11 This is not going behind a tree and

12 whispering to the next guy and putting them on the  
13 panel, it's a very methodical process. So we know  
14 we got the representative from that particular  
15 organization on our panel because the organization  
16 advances. This has caused our panel to be one of  
17 the most effective, says the folks who do polling  
18 in this town, and that's very helpful for us. And  
19 the tenure is restricted, obviously, to a period  
20 of time, and by the time we get people worked up  
21 where they can begin to roll up their sleeves,  
22 it's time to go. But we try to keep a string on  
0121

1 them, as we have with Mary and others, so that  
2 they can continue to help us.

3 We have one of our members leaving  
4 today, this will be his last meeting, he's served  
5 his time and he's done it well, not served his  
6 time. Well, he will probably say that, okay. He  
7 has been a member of this panel and he has done a  
8 magnificent job, I clean that up. So, Gary, if  
9 you'll come forward, and we have something to do  
10 here.

11 MR. HANEY: Can I stay for lunch?

12 GENERAL WILLIAMS: Yeah, as long as you  
13 drop the word gadgets. Okay. What we do here, we  
14 want our members, and Congressman Wolf got one of  
15 these, as well, and I understand he keeps it in a  
16 very good place, it shows about 29 or 30 of the  
17 trophies that we have put out, and Gary, you've  
18 been a part of a lot of this and we really  
19 appreciate your wonderful insight and that of your  
20 organization, as well, you've been a very candid,  
21 straight forward advisor, you've been very helpful  
22 to us, and me personally, and I want to thank you  
0122

1 for a job well done.

2 MR. HANEY: Great, thank you, happy to  
3 do it.

4 GENERAL WILLIAMS: Just a moment.

5 MR. HANEY: Oh, there's more.

6 GENERAL WILLIAMS: And so that you don't  
7 forget about us and you have some reference to  
8 building diplomacy, this is a wonderful rendition

9 of architecture of American Embassy, so sometime  
10 in your quiet time, when you don't want to think  
11 about architecture as an architect, you read this.

12 MR. HANEY: Very good.

13 GENERAL WILLIAMS: Thank you very much.

14 MS. PINZINO: Thank you General  
15 Williams. I'd like to ask the panel members to  
16 follow Phyllis and General Williams to the  
17 executive dining room for lunch, together with the managing  
18 directors and the chief of staff. At this time,  
19 I'd like to ask the OBO staff members to please  
20 assist with escorting our guests to the lunch  
21 facility downstairs, and we'll be back here at  
22 1:30, at which point, sir, maybe you'd like to do  
0123

1 the family photo with the panel members.

2 GENERAL WILLIAMS: Yes.

3 MS. PINZINO: Is that okay?

4 GENERAL WILLIAMS: Yes, with Gary.

5 Well, I'll tell you what, let's do that now.

6 MS. PINZINO: Okay. Because we're  
7 missing -- Lee has not arrived yet.

8 GENERAL WILLIAMS: He has not arrived  
9 yet?

10 MS. PINZINO: He's running a couple of  
11 minutes late--

12 GENERAL WILLIAMS: Let's wait and do it  
13 -- okay, 1:30, okay.

14 MS. PINZINO: Okay, thank you.

15 (Lunch recess.) XXX TAPE 3A XXX

16 (Afternoon session.)

17 GENERAL WILLIAMS: Okay. I think it's  
18 time for us to get started. If we could close the  
19 door. We had a very spirited discussion this  
20 morning, lots of information we all gained from  
21 that discussion centered around topics that are  
22 very critical today, particularly in tight money  
0124

1 times, and we want to move ahead now on another  
2 subject that is equally important, and it has to  
3 do with, as we look at our lean process and think  
4 about what are the value nodes in a particular  
5 process, obviously for us, in the business of

6 design and construction, one of those nodes would  
7 be the ability to procure and to do the  
8 acquisition of third party and private  
9 contractors.

10 So anyway we cut it, the procurement  
11 side of our process is very critical. In some  
12 cases, it can make us, in some cases, it can break  
13 us, and so we have to be very, very sensitive  
14 about that particular piece of it. And that's the  
15 reason, as we roll out the Williams 20 and was  
16 looking at new ways to think, we cannot totally  
17 look at new ways to think and build without  
18 considering the process. And embedded in the  
19 process is something called procurement or  
20 acquisitions, depending on where you come from.

21 But we're going to talk about it today  
22 from the standpoint of what was in my thought  
0125

1 process. We have to help bring the procurement  
2 team, because it is not a part of OBO today, it's  
3 a part of the Department, into the new ways to  
4 think, new ways to build mentality.

5 And for that, we have asked one of our  
6 members who has a background, before he became a  
7 design builder, in procurement, with NASA and the  
8 Navy and other places, to participate as one of  
9 the leads, together with Ed Denton, who has a  
10 great opportunity to do this at Berkeley in his  
11 capacity today and prior, together with our  
12 planning and managing director, Jay Hicks and  
13 Walter Cate, who is the -- has the divisional  
14 responsibility for the support to our organization  
15 from his bureau.

16 In other words, Walter Cate is that node  
17 in the value chain of a process that is critical,  
18 and so that's the reason we want to make certain  
19 that we get this piece illuminated in the context  
20 of LEED management. Okay. We're on.

21 MR. HICKS: Thank you very much, sir.  
22 Good afternoon, good afternoon, everyone. We have  
0126

1 the topic of procurement and how that connects to  
2 new ways to think, new ways to build. Two



3 elements of that, first of all, is the procurement  
4 team, and for the purposes of today's  
5 presentation, we're defining the procurement team  
6 as myself and Nick Rutherford, who I'd like to  
7 introduce, division director in my office,  
8 Planning Integration Division. He's in charge of  
9 the RFP's, and he's the point of contact with  
10 Walter Cate, my other colleague in today's  
11 presentation, the point of contact between the OBO  
12 prepared RFP and the ALM contracting mechanism.

13 Although in talking to Lee, Lee has a  
14 somewhat more expansive view of procurement and  
15 acquisition and that we're all engaged in that  
16 activity in one form or another. But for today's  
17 purposes, we've limited it to the three of us for  
18 presentation purposes.

19 The other component of today's  
20 assignment, new ways to think, new ways to build,  
21 it's really a state of consciousness I think the  
22 General is trying to promote within OBO in a way  
0127

1 to think and have it be a part of the very fabric  
2 of us organizationally and us as individuals, but  
3 the General doesn't spend a whole lot of time in  
4 the abstract, as all of you know, and he made the  
5 concept of new ways to think and new ways to build  
6 very tangible with his Williams 20.

7 So the way we approached this assignment  
8 was to simply take the Williams 20 and identify  
9 those of the Williams 20 that we felt connected  
10 most directly to procurement. And in that  
11 instance, we found ourselves identifying ten of  
12 the Williams 20 that we felt really spoke to  
13 procurement in one form or another. So what we'll  
14 be doing is moving through a slide for each of  
15 those ten Williams 20, briefly touch upon what  
16 we're doing to bring us as a procurement team  
17 around to new ways to think, new ways to build.

18 And what I'll do is encourage Walter and  
19 Nick to chime in and amplify or echo anything I  
20 have to say, and the same would apply to, of  
21 course, Ed or Lee if the spirit moves them during  
22 the course of my discussion.

0128

1       Next slide. The first Williams 20 that  
2 we wanted to speak to is move to a true risk  
3 allocation process that is fair, clear, and  
4 accessible to all parties. You're going to see us  
5 using slides within slides. The slide within a  
6 slide here is a slide that was presented last may  
7 in the industry forum that General Williams  
8 promoted. And we certainly want to speak with one  
9 voice and be consistent and so that's what we're  
10 doing here today.

11       What we've done is, and I think General  
12 Williams did it about as clearly and concisely as  
13 you possible could, is take 13 principal risk  
14 elements and allocate those either to OBO or our  
15 design build contractors, and obviously, that's an  
16 idea. The key is to translate that direction to  
17 the RFP. And if you take 1406 projects times 13  
18 risk elements, that's over 180 different  
19 allocations of risk, if you will, across projects.  
20 They did a very good job on that on the '06's.  
21 There were a couple areas where the language  
22 wasn't as tight and precise as it needed to be,

0129

1 and General Williams talked about his role is to  
2 get peoples' heads straight on translating that  
3 into the procurement process. We did a very good  
4 job on it.

5       We could have tightened up a few items  
6 in the '06, and I'm lucky to have a head left,  
7 quite frankly, after that straightening process  
8 took place. But we're well under way on the '07's  
9 to firmly establish, as we did, obviously, a very  
10 large part in the '06's, all those principals into  
11 our '07 RFP's.

12       Next slide. Avoid adding  
13 non-traditional scope of work to the general  
14 contractor's design build team. Something we did  
15 in the '06's was standardized section C and  
16 section J attachments across the '06 program, so  
17 there's a lot less variation and deviation between  
18 NEC (?) projects within the award year, but there  
19 is some very circumscribed area of non-traditional

20 scope, certainly there are particular factors  
21 associated with that individual property and  
22 project, very discreet, limited areas.

0130

1 The only really non-traditional areas  
2 that we can speak of, first of all, are DS  
3 requirements, which are truly particular to the  
4 embassy construction we do, and some IBC code  
5 supplements that Bill Miner has, I believe, spoken  
6 and addressed at different points to this body in  
7 terms of how we approach that. But the principal  
8 is, keep it standard and keep it consistent with  
9 the spirit in which we're doing these. We don't  
10 do them one off, we have standard protocols and  
11 procedures and designs, and that has to migrate to  
12 the various parts of our solicitation package.

13 Next slide. Allow specialty contractors to  
14 perform highly sensitive and specialized work.

15 MR. RUTHERFORD: I'll speak to that,  
16 Jay. This is one area that was a change that  
17 started in '06, actually '05, where we started  
18 getting into the forced entry ballistic  
19 procurements, where all the exterior doors and  
20 windows were brought into the contract by a  
21 special contractor that we hired, we provided that  
22 material to the general contractor.

0131

1 The expansion in '06, something that  
2 actually was just finished, the procurement for  
3 Karachi, as well as the procurement for Beirut,  
4 which is going on right now, we expanded that and  
5 actually made the housing project, which both of  
6 those projects have, we included the windows for  
7 that in that program, as well.

8 We did that by drawing on the window  
9 designs that we had from some of the other  
10 buildings on the site, which were part of the  
11 program, and brought that into it, so in this  
12 case, we really expanded the role of the specialty  
13 contractor by using those forced entry ballistic  
14 doors and windows into the housing. So this is  
15 very much an expansion of how we're using this  
16 program.

17           GENERAL WILLIAMS: Let me add one other  
18 dimension to this, because this is where sort of  
19 the rubber comes together here. I listened to our  
20 AGC friends who have been a partner with us since  
21 we got started here, and we don't treat anything  
22 that's presented to us very lightly. The

0132

1 difficulty of working in some parts of the world  
2 is driven by having concerns about the site.  
3 Since we, OBO, select and we buy the sites for the  
4 government, we should take some responsibility for  
5 being responsible for that.

6           So in the notion of risk allocation, we  
7 felt that site conditions in its total, and this  
8 is really stepping out on a lot of risk, that we  
9 ought to be responsible. I thought we owed that  
10 to our community who would participate. If we  
11 asked someone to go to Karachi, I should deliver,  
12 I felt, a clean and buildable site. So all of  
13 that should have taken place prior to the  
14 contractor arriving, which is a big plus, as far  
15 as I'm concerned, having been on the builder side.  
16 I wish someone would have selected the toll road  
17 sites for me when I built that.

18           But this is a big enhancer, gets the  
19 contractor off to a very good start, helps with  
20 the scheduling, which also had been kind of an  
21 issue with the AGC, and so that part of the risk  
22 is risk number one, and it is going to be a part

0133

1 of the way we ask and get services done going  
2 forward, in addition to what Nick is talking  
3 about. Okay.

4           MR. HICKS: That's right. Thank you,  
5 sir. The next slide. Represent to the design  
6 build team that all rights of passages usually  
7 have been handled to the extent that they will not  
8 impact an orderly construction process. We've, in  
9 the '06's, made some very noteworthy changes.  
10 What you'll see here are categories in our initial  
11 planning survey that we do as part of our routine  
12 planning process on all NEC's. Those are the  
13 major categories, and those are things that we're

14 charged with working out during the planning  
15 process. Things like real estate titles, security  
16 waivers, zoning, those are deliverables that I  
17 have, I have to provide proof that I've secured  
18 all that.

19 Construction permits are still the  
20 responsibility of the design builder, but I have a  
21 role in understanding what that process is,  
22 articulating it, and being willing to help if the  
0134

1 need arises, but under no circumstances taking on  
2 the responsibility for pulling those permits. But  
3 those are things that we have to do and be very  
4 sensitive during the procurement process in terms  
5 of where that responsibility lies across those  
6 items.

7 Next slide. And this, again, are slides  
8 from last May's industry forum. It gives you  
9 examples of the types of letters and assurances  
10 that we provide our design build contractors,  
11 that, in fact, certain rights of passages are  
12 truly resolved at the time they get involved with  
13 us on a project.

14 Next slide. Move to provide simple,  
15 clear, and firm RFP language. Like the General,  
16 I've spent, in my case, most of my career in  
17 private industry and I've bid public work before,  
18 and I think our RFP has served us well. We  
19 couldn't for 14 buildings a year without an  
20 apparatus that worked. But I'm the first to  
21 admit, and as are others on the procurement team,  
22 that we can be doing a better job with our RFP  
0135

1 language, and by a variety of different measures  
2 in terms of readability, user friendliness, and  
3 there's some things we can do.

4 And, in fact, Walter and I were emailing  
5 ourselves late last night on this very topic, on  
6 some very robust quality control and editing, if  
7 you will, of the RFP that we have today, so those  
8 of you that are involved and see our bid packages,  
9 I think you're going to be pleased with what we  
10 come up with.

11 GENERAL WILLIAMS: And let me make a  
12 point about that, too, a point of interest,  
13 because it is important for clarity and it's  
14 important for everyone to hear it, the panel, the  
15 visitors, and also our team; simple and clear  
16 around site conditions, just like I said, it is  
17 OBO's, the government's total responsibility, no  
18 equivocation, straight forward English.

19 MR. HICKS: I don't need three pages to  
20 say that, I need more like three sentences. And  
21 so we're really going to Dick and Jane this thing  
22 to the extent we can humanly do that. Nick, did  
0136

1 you have --

2 MR. RUTHERFORD: I'd like to add a  
3 piece. One of the things that we've been doing  
4 over the last several years is moving our entire  
5 procurement to an all digital format. Those of  
6 you that do participate know that we do use  
7 Prognex (?) through a bidder inquiry. We're now  
8 doing everything that way. What you see here is  
9 an example of one bidder inquiry, how we're  
10 handling it, it's a similar format to what we do  
11 with Doctor Checks. This also informs us how we  
12 handle amendments during the procurement process.  
13 It also informs us on a lessons learned, so to  
14 speak, of where we have some weaknesses in the  
15 documents, where we improve it either at the time  
16 or in the next year.

17 But more importantly, I think it goes  
18 back to the point that Jay made about the section  
19 C and the section J and the attachments, in that  
20 to clarify and make this a better process so that  
21 people don't manipulate the system, we derive most  
22 of the documents for RFP from a single source.

0137

1 So all the far clauses, all the standard  
2 documents all come from one file, and this is  
3 really important, this is part of the process to  
4 really make this very simple, very straight  
5 forward, so that if you read one contract, you  
6 look at one place, it's the same on every  
7 contract, and we are working more and more towards

8 that, clarifying and simplifying that process.

9 MR. HICKS: Thank you, Nick. The next  
10 slide.

11 GENERAL WILLIAMS: Well, let me just --  
12 I'd just like to get a little bit of feedback from  
13 John on this one particular risk item. Do you  
14 think it makes sense?

15 MR. BAROTTI: We had a conference with  
16 all the contractors who were involved, and this  
17 was not brought up as an issue at all.

18 GENERAL WILLIAMS: Okay.

19 MR. BAROTTI: So I think things are  
20 moving pretty good along these lines.

21 GENERAL WILLIAMS: Okay, good. All  
22 right.

0138

1 MR. HICKS: Ensure estimates of drive  
2 from empirical data extracted from normal  
3 conditions. This was a homework assignment that  
4 was discussed one or two IEP's ago. But,  
5 obviously, the cost estimating apparatus is an  
6 intricate part of the procurement team. They  
7 might, as well as some other offices, have every  
8 right to be sitting at the table right now.

9 But we use, obviously, the latest market  
10 data we can get to inform our projects, as well as  
11 the results of our '06 projects, to inform later  
12 '06's and '07 projects. So we're very much  
13 steeped (?) in empirical, factual, real world data  
14 to guide our estimating process, and estimating is  
15 an intricate part of our procurement process,  
16 obviously.

17 Next slide. Seven, move value  
18 engineering to the planning phase of project  
19 development, that's a change that's been discussed  
20 many times in this forum. It's now done during  
21 the planning stage, my stage of the process. And  
22 I probably should -- I meant to say it in the

0139

1 beginning, my stage of the process in planning, I  
2 think of it as pre-constructural, pre-construction  
3 minus the real estate fees. So I carry these  
4 projects, for your information, from the long

5 range plan, which could be as many as six years  
6 distant, through the budget preparation, and all  
7 the way through space planning and any number of  
8 efforts to go into planning the project through  
9 RFP. So I have that whole front end of the piece  
10 minus a very heavily weighted real estate piece  
11 that I pre-dated and follow, so just a little  
12 familiarity with what my office does.

13 But obviously, value engineering was at  
14 the construction side, the Joe Toussaint side of  
15 the process, now it resides firmly within, when  
16 the event occurs, firmly within the planning  
17 process, and we think we're getting much more bang  
18 for our buck that way.

19 Next slide. Eleven, deliver a building  
20 site that is ready for construction. Now, General  
21 Williams spoke to that just a moment ago, very  
22 important to us. The two slides we are showing,  
0140

1 again, come from the May industry forum. The  
2 first slide, the slide at the top, shows things  
3 that OBO will provide, and we provide a variety of  
4 studies and proposed grading planned surveys,  
5 topo, a variety of different things.

6 The slide at the lower right hand corner  
7 are things that we will ensure that that site  
8 looks like. It's sort of a uniform standard or  
9 minimum standard for the condition of the sites.  
10 Now, we could get a site that's ready to build by  
11 purchasing it that way, a finished lot with curved  
12 gutter utilities, you know, good engineered fill  
13 if it were required. We could have the seller do  
14 it as part of the purchase agreement, or if we  
15 can't do it and real estate can't get me there,  
16 what we're going to do is, we are contracting  
17 separately and we'll make it that way. We'll  
18 bring all sites up to a minimum standard of  
19 buildability, ready to build, as the General  
20 describes it.

21 So we've got robust packages who are  
22 actively working for all the '07's, to take that  
0141

1 risk element and that worry item out of your side



2 of the ledger and on to my side.

3 The next slide. Sixteen, deal  
4 appropriately with change orders immediately, set  
5 time periods in the early stages of the process.  
6 As the slide says, initial procedures were  
7 developed in '06 and will be implemented in '07.

8 I think the operative things in the  
9 italicized language, the government will endeavor,  
10 where appropriate, and if required, within 30  
11 days, to issue a modification, and if within the  
12 authority of the contracting officers, that's  
13 Walter's world, more than 60 days of additional  
14 approval is required, obviously charging ourselves  
15 with a performance metric around how fast we'll  
16 advance these.

17 It's a vulnerability we feel we had in  
18 the past. The slide we've shown comes right out  
19 of the industry forum. I think many of you have  
20 seen it before. It lays the principals General  
21 Williams wants to see embedded in the procurement  
22 process, and obviously we're committed to doing

0142

1 that. Next slide. The final of the ten of the 20  
2 that we think touch procurement design reviews  
3 must be expedited and cannot generate requirements  
4 that add scope without identifying funding and  
5 allowing time extensions. That gets to Bill Miner  
6 and Joe Toussaint's world again. But there are  
7 really two parts to it.

8 Faster downloading of projects using  
9 Prognnet, and then the other component is the  
10 integrated design review process, is being  
11 enhanced, was enhanced in '06 and will continue to  
12 be in '06 to allow interim reviews of projects in  
13 a better, more collaborative relationship. We  
14 hope to forge with our design build contractors as  
15 we go through the process.

16 GENERAL WILLIAMS: Let me say a word on  
17 this, as well, to show you, once again, how  
18 serious I personally feel about this matter. I  
19 sent a note to Joe and Bill several weeks ago,  
20 months ago, I guess, and asked them to benchmark  
21 with anyone they thought was appropriate in the

22 government and see where we stood up in terms of a  
0143

1 design review record.

2 Currently we have 17 days on the books,  
3 and I asked them to take this 17, and if we were  
4 on the lower end, to get in the middle. So, Bill,  
5 do you want to speak to it? Is he here?

6 MR. MINER: I got the note.

7 GENERAL WILLIAMS: Okay.

8 MR. MINER: Let me just correct the  
9 quote you said. You showed me that you were  
10 average, why can't you be above average?

11 GENERAL WILLIAMS: That's what I said.

12 MR. MINER: And you gave me a mark to  
13 work to (off mike)

14 MR. TOUSSAINT: I think the other thing,  
15 if I may, is that the research we did showed that  
16 we were doing all right, but then we found that  
17 there may be some opportunities to do even better,  
18 so that's where we're going with it.

19 But it's, General, you're always  
20 challenging us, even when we started off with the  
21 integrated design review, which was going to be a  
22 leap ahead for us, which it was, then we look back  
0144

1 upon that several years later and we say, okay,  
2 we've heard the good news for the last two years,  
3 now how good is that news. And it has produced  
4 results, but there's always an opportunity to do a  
5 little bit better.

6 GENERAL WILLIAMS: And, you know,  
7 challenging our team was never to suggest that  
8 they were not doing it appropriately. But I  
9 wanted a good, strong signal back to industry.  
10 Bill called it above average, I call it the  
11 middle, Joe called it a little improvement, it  
12 means the same thing, do it just a tad bit better.

13 MR. CASTRO: And it's a key principal of  
14 moving from six sigma to lean, which is, you don't  
15 let other peoples benchmark become your cap, you  
16 start figuring out what the ideal state should be  
17 after you've mapped it out.

18 MR. HICKS: Thanks. The final slide,

19 just amplification of that slide, it's from the  
20 industry forum that show exactly what that means,  
21 and obviously, the slide in the upper right  
22 actually, the concept is being incorporated into  
0145

1 sections via the RFP, so it's not, again, a lofty  
2 platitude, it's real operational language that's  
3 making it into the RFP. So look for all of these  
4 as we move forward, those of you that are  
5 partnering with this.

6 And with that, it's a quick overview of  
7 ten of the 20 and what procurement is doing about  
8 it. Walter and Nick, did you have anything else  
9 you wanted to add at this point?

10 SPEAKER: I'd just like to say that  
11 we're continually trying to improve our document,  
12 but using configuration management techniques so  
13 that we don't and we can control any kind of  
14 excessive or inconsistent changes. We don't want  
15 to make it worse in the process.

16 And then we're also looking at other  
17 opportunities. One thing we've discussed is how  
18 could we earlier in the process incorporate input  
19 from industry to improve the document, so we're  
20 talking about that right now and trying to see how  
21 we could implement that.

22 MR. HICKS: Stay tuned. And with that,  
0146

1 Lee, I think you have a follow on slides you'd  
2 like to share with us.

3 MR. EVEY: Yes, thank you, Jay. But  
4 first I'd like to just say a couple of words in  
5 response to your presentation. First is, I'd like  
6 to commend you on what you've done. I think  
7 you've taken this on as a serious project and  
8 you've done a good workmanlike job and you've  
9 shown good faith in the effort that you've  
10 accomplished to date, and I think that that shows  
11 in the product that you've produced.  
12 Specifically, the area of site risk, and one of  
13 the key elements I think of making design build  
14 work properly is not to try to slide risk off onto  
15 somebody's else's plate, but to look at where it

16 is that risk rightly resides and how risk can be  
17 appropriate and properly shared, and I think  
18 that's the thing that you're doing very  
19 effectively here, is trying to find the right  
20 location for that risk and treat it accordingly.

21 The standard blast resistant and other  
22 specialized materials, I think you've struck a  
0147

1 solution there that's excellent. It also has  
2 great opportunities for you in terms of  
3 standardization perhaps around the world that will  
4 facilitate some other activities within OBO, as  
5 well.

6 Your third party RFP review initiative,  
7 I think that's excellent. And we'd love to  
8 volunteer some people to join with you in doing  
9 that effort. The expeditious handling of change  
10 orders, you know, it's interesting, having served  
11 in the government for 32 years, government people  
12 often have very little insight or understanding of  
13 what it is that's important to the people that are  
14 on the other side of the table.

15 I know it came as a surprise to me to  
16 sit down with contractors and learn that they're  
17 always interested in things that really didn't  
18 seem very important to me as a government guy, but  
19 really, it's just common sense. They're  
20 interested in, what do I have to do to have  
21 accomplished the work, you know, what do I do to  
22 accomplish the work. Secondly, how are you going  
0148

1 to measure that to determine whether I accomplish  
2 that work or not, what standards are you going to  
3 apply, or what tests are you going to give me, or  
4 how do I pass the test, okay.

5 Thirdly, who is it that decides that I  
6 passed or didn't pass. And fourthly, how do I get  
7 paid, okay. And, you know, and I think in trying  
8 to make sure that you've standardized those  
9 processes, you understood what's on the other side  
10 of the table as well as you have, I think will go  
11 a long way.

12 Doing things like expeditious handling

13 of change orders, that's a perfect example of  
14 things that are very, very important to  
15 contractors, and often, they don't seem as  
16 important to the government people, but they're  
17 really important to the ultimate success of your  
18 project, so I laud you for that.

19 The same thing with design reviews, you  
20 know, I think we've all seen, it's like the black  
21 hole of Calcutta, where the design reviews go and  
22 they stay for a long time, and the contractor is  
0149

1 on top, dead center, unable to move until those  
2 come back, so I think that's very good.

3 Value engineering, I think the idea of  
4 moving it earlier in the process is excellent.  
5 One thing I would mention is, you know, the idea  
6 of a 30, a 60, and a 90 percent design review; one  
7 of the things that we tried with good effect, and  
8 I hope they're still going it, is an iterative  
9 process that's kind of always ongoing, so you  
10 don't suddenly have people walk in with a 60 day  
11 design review and drop it on you and you start --  
12 hopefully there's communication taking place  
13 constantly and you're constantly engaged and  
14 involved in that communication process.

15 So if you have a 30, a 60, and a 90,  
16 those are the points at which you go back and you  
17 double check that you really accomplished and  
18 solved those challenges that you identify in that  
19 constant iterative process going back and forth.  
20 But, again, I'm very, very positive, very pleased,  
21 and I laud you for what you've done, Jay, thank  
22 you.

0150

1 Now, I put together some charts, and the  
2 intent of these charts is to try to spark your  
3 imagination and perhaps some discussion or  
4 whatever, Jay. First, I want to be perfectly  
5 frank with you, I'm going to be very up front with  
6 you, General Williams.

7 You know, there are people in the design  
8 build community that come to me and they're  
9 actually pretty upset that I sit on this panel,

10 okay, and that I don't complain a lot, okay, and  
11 they say things, and I'm just being honest with  
12 you, they say things like, General Williams  
13 doesn't really do design build, okay, he does  
14 something else, you know, it's not our design  
15 build, it's not the way we want to do design  
16 build. And I will say, quite honestly, you do  
17 your version of design build, but that's okay,  
18 there's lots of versions of it out there, okay.  
19 And you know what I usually say back to them is,  
20 you know, they didn't ask the guy to put together  
21 a program to do really great design build, they  
22 asked the guy to put together a program to build

0151

1 buildings that protect peoples' lives, property,  
2 and prevent injury, and that's what he's doing.  
3 And I'll be quite honest with you,  
4 although it may not be the pure design build that  
5 people sometimes would like within DBIA, it's your  
6 version of the design build, it works, it's  
7 getting the job done, okay, and to be quite frank  
8 with you, if I were sitting where you're sitting,  
9 I'd probably come up with a program that had a lot  
10 of the same characteristics that your program has,  
11 okay.

12 So all of those things said in advance,  
13 there's some things I would like to throw out to  
14 you, not to say you really ought to change your  
15 program and go do this or that, but rather to say,  
16 here's some ideas, here's some things you might  
17 think about, some of them you might be interested  
18 in trying at some point in time.

19 And I certainly would never recommend on  
20 any of these that OBO try to make a wholesale  
21 change to their program or anything that I'm going  
22 to talk about today. But I would like to think

0152

1 that OBO might look at some of these things and  
2 say, that are interesting, let's find ourselves a  
3 little project somewhere and let's try it out and  
4 see how it works, and then if it works well, maybe  
5 we can expand it into our broader program, that's  
6 all that I'm trying to hope for. Then the last

7 thing that I would say before we actually get  
8 started is, well, this is a hell of an assignment,  
9 you know, new ways to think, okay. So you didn't  
10 give us just something that we could come up with  
11 a product or, you know, give you one sheet of  
12 paper and say here's the answer.

13 GENERAL WILLIAMS: Didn't want the B and  
14 didn't want the S.

15 MR. EVEY: You asked us to think, and  
16 that's almost -- that's bordering on unfair. The  
17 next slide, please, okay. So I tried to give a  
18 lot of thought to this to try to capture some  
19 things as succinctly as possible and be maybe a  
20 little, you know, aggressive here.

21 Okay. In our business, the ultimate  
22 measure of our success is always how successful a  
0153

1 contractor is, okay. No matter how good your  
2 program reviews are, if you bring in your projects  
3 late, they come in over budget, it doesn't have  
4 the proper quality, and people aren't protected,  
5 they're not going to think very much of your  
6 program, okay.

7 So I know in -- and I may have said this  
8 last time, and at the risk of repeating, I'll say  
9 I've spent 32 years in the government, and in that  
10 32 years, there are a lot of times I saw my  
11 programs on the front page of the Washington Post,  
12 sometimes for good and sometimes for ill. And  
13 every time that it appeared on the front page of  
14 the Washington Post, whether for good or for ill,  
15 it was always there because a contractor either  
16 did a great job or they did a bad job. And I very  
17 quickly came to realize that the success of my job  
18 is absolutely, totally, 100 percent dependent on  
19 making contractors successful, so therefore, that  
20 should be our goal. And our procurements and our  
21 acquisitions, our goals should be to make  
22 contractors successful.

0154

1 And by the way, on all these charts, I  
2 have little notes here that -- right there don't  
3 show up very well, does it, but it's -- design

4 build is flexible on these little notes on the  
5 various tasks here, because last time some folks  
6 made a number of (off mike) saying, well, you  
7 know, design build is really good for the little  
8 projects or the really simple projects, when we  
9 get to the tough stuff, it's really hard ones,  
10 it's not all that good, okay, it's not quite as  
11 flexible as we would like.

12 And I will say to the contrary, that's  
13 when design build really performs, and that's when  
14 design build really shines.

15 The tougher it is, the harder it is, the  
16 more complex and complicated it is, the more  
17 communication it requires, the better design build  
18 does, because that's what design build is all  
19 about.

20 It's about communication, it's about  
21 team work, it's about all of us working together.

22 So that's basically what the summary of little

0155

1 notes are telling. Next slide. So I'll make a  
2 statement now. I think that current acquisition  
3 practice assumes failure, not only assumes  
4 failure, it plans for failure, okay. And the fact  
5 is, when I took over my program, and I looked at  
6 the contracts we were putting out, and I had spent  
7 26 years as a contracts guy, okay, and suddenly  
8 becoming a program manager forced me to look at  
9 the things that I had done as a contracts guy in a  
10 very different perspective, and I realized that I  
11 was putting out solicitations, and once I stripped  
12 out, you know, designs, drawings, specifications,  
13 and standards, and I got down to the real guts of  
14 the contract, almost everything that was in there  
15 was negative, it was based on the assumption that  
16 we were going to fail, and it was all about what  
17 we were going to do after we failed.

18 And I'll give you an example. You know,  
19 if a contractor -- if a contracting officer  
20 decides they need to make a final decision, by  
21 definition, that's probably a negative  
22 environment, you're probably in a very

0156



1 confrontational situation.

2       You know exactly what to do. In the  
3 far, it's covered in great detail, and so I bet  
4 contract is going to be covered in great detail.  
5 It's going to tell you each and every step you go  
6 through, what the time frames are, how you go  
7 about doing it, et cetera, because it's negative.  
8 And we write our contracts so that after we fail,  
9 exactly how we're going to beat each other up is  
10 very, very clear.

11       But you'll go through most government  
12 contracts and you will search in vain for what it  
13 is that we do when we're successful, and how we're  
14 going to reward each other, how we're going to  
15 help one another when we're successful. In fact,  
16 you know, it's interesting sometimes, they have  
17 conversations with contracts people, and you say  
18 -- let's say you had two contracts and they were  
19 exactly the same contract, for exactly the same  
20 amount of money, doing exactly the same work, and  
21 one contractor barely got up to the point of  
22 acceptability and then just barely flopped over,  
0157

1 and the other contractor did an absolutely  
2 wonderful job, just an extraordinary job,  
3 satisfied your every need, surpassed your  
4 expectations, how do you treat them differently,  
5 and the answer is almost always, well, we don't.  
6 We promised them, we pay them in our fixed price  
7 contract a certain amount of money, and that's  
8 what they get.

9       And if you just think about that from a  
10 common sense perspective, if you have two  
11 contractors who perform in a dramatically  
12 different way, and yet we treat them exactly the  
13 same, have we fulfilled our obligation and our  
14 requirement to try to do everything we can to  
15 provide the very best possible environment for the  
16 customers that you support?

17       So my question is, instead of assuming  
18 failure and planning for failure and figuring out  
19 how we're going to beat each other up, why don't  
20 we assume success and plan for that, and start

21 thinking about what if contractors give  
22 superlative performance, how do we treat them  
0158

1 differently, what if contractors give us an  
2 extraordinary product, an extraordinary quality,  
3 an extraordinary performance, why don't we treat  
4 them in a different way, because I think if we do  
5 that, we'll see more of those extraordinary  
6 performances in the future.

7       Next slide. The next point, which is  
8 kind of a spin- off of that is, you know, I live  
9 in Washington, D.C., like probably most of you do,  
10 so probably just like me, you're every Sunday  
11 afternoon sitting in your family room watching the  
12 Washington Redskins and crushing beer cans, okay,  
13 that's what I do. I have a nice pile of them by  
14 the end of the game, okay.

15       And you can see that the color  
16 commentary guys, they have the little electronic  
17 pens and they write on the screen, and they talk  
18 about, well, you know, this player came around  
19 here, they did this, they moved here, this guy did  
20 this, and he did that, and they draw it all out  
21 for you on the screen, and they almost always say  
22 exactly the same words, which are, this happened  
0159

1 this way because of team work, team work is what  
2 made this happen, team work made this a success,  
3 or a lack of team work made it a failure.

4       And I would say to you, if team work is  
5 so important that we all sit in our family rooms  
6 every Sunday afternoon crushing beer cans and  
7 saying, you're right, you're right, John Madden,  
8 team work is really important, if it's important  
9 on Sunday afternoon, why isn't it important on  
10 Monday morning when we come to work at our jobs,  
11 okay, and what can we do to increase team work and  
12 make team work a larger component of what it is  
13 that we do, how can we use the acquisition process  
14 to increase team work and make it a more important  
15 and significant element of what we accomplish. So  
16 if it's important, how do we plan to achieve it,  
17 and how do we reward it when we get it? So the

18 questions are, and I think these are things that  
19 can guide us as we look at what we can do to  
20 possibly improve the acquisition process, how do  
21 we show that we value contractor contributions?

22 I've probably gone into, in the past two  
0160

1 years, 200 offices, I'll be 200, all around the  
2 world, and talked to people, and it's interesting,  
3 when you walk into organizations, that if hired  
4 contractors to help them achieve their mission,  
5 and in most government organizations you can tell  
6 when you walk in the room who's the contractor,  
7 who's the government person.

8 This may not have that much to do with  
9 contracts, but I think contracts set the proper  
10 environment and help make this transition take  
11 place. It's easy to tell; usually when you walk  
12 into a meeting and there's a mix of both types  
13 there, the government people sit at the table and  
14 the contractor people sit with their backs against  
15 the wall.

16 The government people talk, the  
17 contractor people take notes. The government  
18 people make decisions, and the contractor people  
19 sit and watch the decisions being made. And I  
20 think when you walk into an environment like that,  
21 you have to recognize that you're in an  
22 environment where you have an organization that's

0161

1 not achieving optimum utility from the contractor  
2 that it has on board. They have to be part of the  
3 process, they have to be part of making the  
4 decisions, they have to be engaged, they have to  
5 challenge, and what we can do in our contracts is  
6 create the environment where those things can  
7 happen and help make that process occur.

8 How do we reward their contributions?  
9 If they contribute, how do we reward them?  
10 Because if we don't reward them, they won't be  
11 making the contributions. How do our positive  
12 opportunities compare with our negative  
13 consequences?

14 Now, probably everyone knows all about

15 liquidated damages and other things that can  
16 happen to people if they fail to get a contract  
17 performed on time. Sometimes it's very important  
18 to us to get contracts performed early, as quickly  
19 as possible, it's almost always to our advantage  
20 to do that. Do we reward that kind of behavior?  
21 If we reward it, we'll see it.

22 And then finally, how do we evaluate our  
0162

1 performance? I want to laud you here, too. You  
2 are one of the very few government organizations  
3 that I go into that really tries to sincerely and  
4 very effectively evaluate its own performance. At  
5 the Pentagon renovation, we had an opportunity to  
6 go talk to a bunch of people at Marriott one time,  
7 and they're known for being pretty good, okay.  
8 And they asked us a question, they looked across  
9 the table and they said, you guys tell us, how  
10 fast are you turning around your RFI's, and we  
11 told them. And there were two things about the  
12 answer that we gave them that really surprised  
13 them; one was, we knew. And in most government  
14 organizations, the managers had no idea how long  
15 it took them to respond to RFI's, because that was  
16 on the owner's side, that was on the owner's  
17 plate, that was on the government's plate, and  
18 they don't count that, but that's really important  
19 to the contractors and their ability to perform.

20 And the second thing that really  
21 surprised them was that we were turning ours  
22 around faster than they were turning theirs

0163

1 around, okay. And if you don't track it, if you  
2 don't evaluate it, if you don't look at it on our  
3 side, we do so many things that dramatically  
4 impact contractors, and we need to get that kind  
5 of information from them, understand what we do,  
6 understand how we impact them, and understand what  
7 we can do differently to make them successful,  
8 because after all, we're only successful to the  
9 extent that they're successful.

10 I got just a number of things now and  
11 there's not enough time to talk about all these

12 things in detail. But I'm going to lay these  
13 things out just as items, as issues, as things  
14 that we could look at to possibly improve the  
15 acquisition process, okay.

16 Early team formation, formation of  
17 integrated product teams really, really early in  
18 the process; the use of a preamble, which is a  
19 term that probably only one person in this room  
20 knows what it means, okay, and the use of  
21 preambles to capture very, very early in the  
22 process what it is we're trying to do in terms of  
0164

1 goals, challenges, problems, and constraints, so  
2 that we can get this acquisition underway much,  
3 much earlier than you could otherwise.

4 Use of performance specs, negotiating,  
5 not bidding, best value or quality based  
6 selection, most probable cost analysis, life cycle  
7 cost analysis, O&M considerations in selection,  
8 because we're going to live with these things for  
9 many, many years, confidence analysis, not risk  
10 analysis, multi-phase source selection, offer  
11 involvement in the preparation of the RFP,  
12 bringing the contract.

13 The standard design build process is a  
14 two-phase selection process, that's what we teach,  
15 that's what's written in the FAR, okay. And some  
16 of the things I'm talking about are to leverage  
17 that first step, to get those kinds of activities  
18 done as quickly as possible so you can get this  
19 process underway, get your work being done much,  
20 much more quickly than you might otherwise, and it  
21 also allows you the opportunity to bring the  
22 competitors on board and have them involved in  
0165

1 writing their own RFP, which has produced  
2 dramatic, significant improvements for us.

3 Earned value analysis, stipends, build a  
4 budget, reward fees, incentive fees and things  
5 like that to provide you an opportunity to provide  
6 positive reward for contractors. Now, I brought  
7 with me today the OMB capital programming guide,  
8 Office of Management and Budget, okay, and it was

9 published in June of this year, brand new, I think  
10 it's been about ten or 12 years since they  
11 published it, okay. And I just listed a whole  
12 series of things that we might do, and I have some  
13 little yellow stickies here on various areas of  
14 this guide.

15 Now, this guide is from OMB and it's  
16 saying to the federal government on all major  
17 capital projects, this is best practice, this is  
18 what you should do, this is the way you should  
19 accomplish your work, this is the goal that we're  
20 trying to achieve, and this document starts off  
21 with performance specifications.

22 It encourages the use of stipends as a  
0166

1 best practice. It specifically says and promotes  
2 the use of stipends in our contract, I mean  
3 incentives in our contracts. In fact, this  
4 section right here says on all major capital  
5 projects, the use of performance work statements  
6 is mandatory, mandatory.

7 Interestingly enough, you know, at the  
8 Pentagon renovation, we had five things that we  
9 evaluated always in our incentive programs, five  
10 things, and interestingly enough, the OMB guide  
11 lists five things that you ought to consider  
12 evaluating in your incentives, and they're the  
13 same five.

14 It promotes multi-phase acquisition,  
15 exactly what the FAR has in it for design build.  
16 As a best practice, it promotes the inclusion of  
17 phase one offerers in the preparation of the phase  
18 two solicitation. It says that best practices  
19 bring those offers on board and have them right  
20 their own RFP. So OMB promotes that as a best  
21 practice, okay. It also promotes, although it  
22 doesn't use the term, the use of preambles as a  
0167

1 way of doing business. It doesn't use that term  
2 exactly, okay. It talks about O&M, it promotes  
3 the use of IPT's, and specifically says that  
4 capital projects include construction, okay.

5 Now, you'll notice, there's a real

6 parallel between the things that I talk about  
7 right there and what OMB has written about in here  
8 and promoted as best practice, that ain't a  
9 coincidence. I spent a year getting it in there.

10 And next we're going to go into the FAR  
11 and we're going to try and write these things into  
12 the FAR, because right now people are not always  
13 certain that they should do these kinds of things.  
14 We're getting these things written into the FAR.  
15 So I'd like to suggest, these are real things that  
16 -- some of these things you might look at and say,  
17 I never want to do that, I don't want to do that,  
18 other things you might look at and say that's  
19 interesting, I might want to try that.

20 And I'm trying from my position and my  
21 perspective to provide you guys the top cover that  
22 you need to be flexible, to experiment, to go out  
0168

1 and try new things, and to try to improve your  
2 process the way that you want to improve it, to  
3 the degree that you think these things are  
4 positive, appropriate things to accomplish. Next  
5 slide. This goes into some detail on all the  
6 steps, and the key thing here is the way that the  
7 stakeholders and the team are all involved in this  
8 process and how that grows and contracts and  
9 modifies itself as you go through the process to  
10 meet the specific steps that you're going through  
11 and to respond to the circumstances you're in.  
12 Not enough time to go through it at all today, but  
13 we'd love to sit down with your guys and kind of  
14 go through there and see what they might be  
15 interested in.

16 Next slide is just some of the things  
17 that we can do as a result of this that otherwise  
18 are either difficult to do or sometimes even  
19 impossible to do. Now, of course, the integrated  
20 project teams, that's a no brainer; 3D, 4D, 5D  
21 design and building information modeling that can  
22 really, really bring on board and make

0169

1 extraordinarily powerful and effective. If you  
2 try to do it in a different environment, you're

3 only going to get a small percentage of the impact  
4 and effect that you can get with it otherwise.

5 Collaborative planning and design, where  
6 can you get it from the very beginning? Now, take  
7 that value engineering process that you want to  
8 bring on early, bringing it on as early as you  
9 possibly can and then making it effective through  
10 the entire program. Early and thorough  
11 commissioning, bringing commissioning on much more  
12 quickly than most people do right now. Operations  
13 and maintenance, following RFID component tracking  
14 across the facility, live sustainability, lead  
15 constructability analysis, et cetera, okay.  
16 There's a whole series of things here that I think  
17 some of these approaches that I outlined for you  
18 earlier in the previous slide, it opens the door  
19 to these things that you'll have a very difficult  
20 time opening the door to otherwise.

21 So if I were to -- I'm sorry, Michael,  
22 next slide. If I were to kind of summarize a lot  
0170

1 more efficiently and effectively than I have so  
2 far, what we're really talking about here is,  
3 we're talking about a three phase process or three  
4 aspects of it. The first thing is picking the  
5 right team, and that means, you know, looking at  
6 the way that the source selection is accomplished,  
7 to make sure that we pick the right people from  
8 the outset and we get good contractors, you know.

9 You know, more than government agencies  
10 have since the early 1950's, the government is in  
11 competition with private industry, and government  
12 agencies are in competition with one another. And  
13 I don't know what your circumstance is, but if  
14 you're like most government agencies, you are  
15 finding yourself having a great deal of difficulty  
16 competing for the top contractors out there and  
17 attracting them to your work.

18 You may not be having that problem, but  
19 many government agencies are, because compared  
20 with the flexibility and the dramatic change  
21 that's taking place in acquisition, in private  
22 industry, in many areas the government has lagged



0171

1 behind. And I think we have an opportunity to  
2 make ourselves more competitive with the market  
3 place and attract the best and the brightest and  
4 the most capable contractors and companies, it  
5 will come in and water your eyes with what it is  
6 that they can do for you.

7 Secondly, to give them the flexibility,  
8 the opportunity to succeed, and then  
9 accountability for what it is that they achieve,  
10 by providing them their requirements and  
11 requirements based solicitations.

12 And then thirdly, rewarding them. When  
13 they give you the performance that you want and  
14 when they excel, you reward them for doing it.  
15 And ultimately, the bottom line cost is actually  
16 going to be lower to you. And unlike most people  
17 that talk about that in theory and say it seems to  
18 me like that's probably the way it would be, I'm  
19 one of the few guys that's ever had an opportunity  
20 to build it twice.

21 I built it once and they flew an  
22 airplane through it, and I got to build it again,

0172

1 okay. And when I built it the second time, I  
2 built it in one-third of the time and I built it  
3 for \$246 million less, because the second time I  
4 built it, I built it design build instead of  
5 design bid build.

6 I pulled out all the stops and I did  
7 exactly the kinds of things that we're talking  
8 about here, and it had an extraordinary impact.  
9 And then the very last thing, the last slide,  
10 Michael, and I wanted to just finish, because  
11 there was a lot of discussion about this last  
12 time, and various people talk about it, and I just  
13 want to talk about this one head on, okay, and  
14 including some of the OBO people mentioned this,  
15 okay, and this is, you know, how does design build  
16 hand the loss of that special relationship between  
17 the architect and the owner, that special bond  
18 that exists between the architect and the owner.

19 And I'll say it's pretty simple, it

20 replaces it with a special relationship with an  
21 entire team that includes the architect. And by  
22 having a special relationship with an entire team,  
0173

1 you know, you have ever so much power to bring to  
2 bear on that problem.

3 And the last bullet here is kind of a  
4 personal note, okay. I, not too long ago, in  
5 fact, it was while I was going through my recovery  
6 from my quadruple heart bypass that I got to do  
7 the Phoenix project and respond to September 11th,  
8 okay, and you know, when I went in for my  
9 quadruple heart bypass, I did not bring in my own  
10 doctor and my own anesthesiologist and my own  
11 nurse team to watch those guys that were doing it  
12 for me. I trusted them because they're  
13 professionals. I hired the best guys that I  
14 could, and every single one of them made a profit,  
15 and I expected them to, and I was glad to pay it.

16 And so often I hear people say,  
17 contractors are in this to make a profit, yep,  
18 okay. But they're not born bad, okay. You know,  
19 and when they're babies, they don't have some  
20 special mark on their forehead and people look at  
21 it and go, oh my God, this is a bad one, he's  
22 going to be a contractor. Or I remember the

0174

1 movie, I think it was Naked Gun Thirty-three and a  
2 Third, when Priscilla Presley is up in the stands  
3 pounding on Montalban's chest and going, I hate  
4 you, you're a fiend, you're evil, and he pulled  
5 himself up at full height and said I was a  
6 construction contractor in a former life.

7 They're not born, they're made, and we  
8 make them. When we say we're going to evaluate  
9 everything about you, and it's all going to be one  
10 number, and if it's the low number, you get it, if  
11 that's the way we do business, okay, then we  
12 suffer from that, in my opinion. So there was a  
13 lot of stuff there that I wanted to put in front  
14 of you for your consideration.

15 GENERAL WILLIAMS: Thank you, Lee. Are  
16 there any discussions, points to be made around

17 either one of the presentations, the one made by  
18 the OBO team, and I have some at the very end, but  
19 any particular comments? Yes.

20 SPEAKER: You know, Lee, you're a really  
21 tough act to follow and your work on the Pentagon  
22 has left a really wonderful legacy, but in the  
0175

1 sense of integrating processes and leveraging  
2 successes across different projects and different  
3 agencies, it occurs to me that the business  
4 transformation side of the Department of Defense  
5 includes something called the global information  
6 grid or gig, which includes geospatial information  
7 and strategic (off mike) information and a lot of  
8 operation and maintenance information. And, of  
9 course, their goal is to empower the (off mike) to  
10 have the most information at their fingertips that  
11 they can to be successful. But there are a lot of  
12 attributes of that program that really apply to  
13 building and operating and maintaining embassies,  
14 too, and I think it's worthy of your study and  
15 consideration.

16 GENERAL WILLIAMS: Any other questions,  
17 any other comments? Okay. Let me try to  
18 summarize all of this. This has been wonderful.  
19 We put it at this time because we wanted it to  
20 have some foundation on a full stomach, so we did  
21 it right after lunch. Let me point out two other  
22 things. Lee made -- his presentation had two  
0176

1 prongs, the first of which was to speak to the  
2 current program, and I appreciate and thank you  
3 for the very kind remarks.

4 Yes, this is a -- there is no perfect  
5 design build version. You did you version in the  
6 Pentagon, this is our version here, it's getting  
7 some results, and it's not perfect, and it doesn't  
8 fit the book model, and quite frankly, I don't  
9 know where that one is in practice. So we are  
10 very appreciative to your comments. One of the  
11 reasons I think this panel for five years, going  
12 into the sixth year now, has been rated the top  
13 panel in the business for this reason is the

14 transparency and the fact that we want to hear  
15 from people. We want to hear from panel members  
16 that got something to offer. So for that  
17 particular reason, and most people who know me,  
18 and Lee does know me, that there is never an issue  
19 about a presentation, and I think that's the good  
20 part about what we have done here.

21 Transparency, you have to -- if you're  
22 going to be transparent, you have to be  
0177

1 transparent. I've had people say -- come here and  
2 say, well, gee, I wouldn't have imagined that you  
3 would put out this much information as a  
4 government agency.

5 We have people who attend here, our GAO  
6 is here, we have the BMAT that does all kind of  
7 broadcasting for us and all of that, we have a lot  
8 of friends around who we want to hear, we want  
9 them. Normally the Inspector General is here,  
10 we've had staffers here, we have all kinds of  
11 people here to hear the process.

12 So we want to hear the Lee Evey  
13 presentation. This is about thinking, this is  
14 about new ways, and it's thought provoking. We  
15 feel that we have a pretty good script out, we  
16 have worked it for a while, and it's getting some  
17 results, as we talked about this morning, but it  
18 is not perfect. We want to continue to improve.  
19 We did Six Sigma for four years, we transitioned  
20 through the new ways to think, we're now in a lean  
21 version of Six Sigma, proceeding ahead with a good  
22 organizational structure and focus. So I am  
0178

1 thankful for your comments, they were very useful.

2 I think that we will examine and look at  
3 them and see what we can do. Most people know  
4 that I hear everything that anyone presents, and  
5 so we will be looking at this. What makes a panel  
6 credible, quite frankly, it's to bring  
7 information, research the information. Mary  
8 Anderson is very good about that. We don't have  
9 any issues about that. So we're delighted that  
10 you could bring this forward, and we will clearly

11 look at them.

12 Now, you know you were talking to not  
13 only OBO, but you were speaking to the contracting  
14 apparatus, as well, and quite frankly, that's the  
15 majority of your comments. So we will continue to  
16 work together and see how we can continue to  
17 improve.

18 I'm very pleased you inserted BIM. Now,  
19 you were not here this morning, but your  
20 improvement program is -- we could have stood up  
21 the direction that we're going forward in the  
22 future right beside of that one and we're already

0179

1 there. So you and I are going to improve  
2 together, and we're going to take the one we have,  
3 and we'll just move right ahead. So we're not  
4 only at different pages, we're right on the same  
5 page.

6 I recall the first OMB version of this,  
7 I think it was about 14 years ago or so when it  
8 came out, and it had some things in it. I have  
9 seen this version, as well, and quite frankly,  
10 some of my thoughts have been embedded, I mean  
11 been extracted from there, as well. So I think  
12 we're in good shape. And once again, thank you  
13 for your candor, thank you for the information,  
14 and we'll put it in the proper context of  
15 thinking.

16 MR. EVEY: Whatever we can do to help  
17 for those things that you're interested in, if  
18 any, whatever we can do to help your folks, you  
19 know you've got access to us.

20 GENERAL WILLIAMS: That's right, okay.  
21 Thank you. Now we're going to move forward now  
22 into -- move to a true, since none of us have it

0180

1 yet, a true design build delivery method for the  
2 -- and provide the design build team with standard  
3 designs that equals approved construction  
4 documents.

5 MR. HICKS: Sir, excuse me, I'm sorry.  
6 I think Ed Denton wanted to add a little bit, one  
7 of our partners on this homework exercise, wanted

8 to just make --

9 GENERAL WILLIAMS: I'm sorry.

10 MR. DENTON: Would you mind a minority  
11 report?

12 GENERAL WILLIAMS: No, I'm very familiar  
13 with minority reports.

14 MR. DENTON: This is the first time.

15 GENERAL WILLIAMS: You're supposed to  
16 laugh now.

17 MR. DENTON: This is the first time I  
18 think Lee and I have been on a panel that I follow  
19 Lee, and in doing so, I have far less passion than  
20 Lee might have for design build, but I feel some  
21 things are (off mike)

22 First off, when you talk about (off

0181

1 mike) first delivery must be aligned with the  
2 mission and desired outcome. You know, you're  
3 doing that, and I don't dispute it at all. But  
4 for someone like myself, design build is a tool in  
5 my tool box, and you know, it's not God's answer  
6 for everything. But there are some things I  
7 thought I'd bring up, perhaps in agreement or  
8 perhaps maybe as another way to look at it. First  
9 off, Lee talked about kind of budget schedule  
10 quality protection, you know, he kind of looked to  
11 the contractor, I'm not going to let the designer  
12 off the hook. I actually feel that this is,  
13 indeed, a team, and they both own this, and that's  
14 extremely important.

15 Also, I recognize that you need to  
16 reward and penalize performance outside agreed  
17 upon parameters. And generally what we do is, we  
18 penalize as opposed to reward. And I think  
19 generally it's because we're not set up to accept  
20 early completion as a reward. We've agreed upon a  
21 completion on this date, and that makes us happy,  
22 and anything later than that, we say that makes us

0182

1 extremely unhappy, so I'm going to penalize you  
2 for it, by the way, I expect you to make plenty of  
3 money finishing on this date because that's the  
4 deal we made.

5        So, you know, I think you can argue both  
6 ways. I've been procuring designing construction  
7 services for maybe a little over 23 -- 24 years  
8 now, and it's only rare that I've actually  
9 rewarded early performance because it mattered to  
10 me. But I've certainly not necessarily applied a  
11 penalty if the reason for tardiness was one that  
12 we all accepted. But that kind of leads me to  
13 another kind of crucial thing, and that is the  
14 importance of the team. I can't underestimate  
15 that importance, I can't underestimate issues  
16 that, you know, really matter which could be  
17 everything from personality, chemistry, individual  
18 experience, all the things you're looking for.  
19 And when you add that to the fact that you  
20 continue to grow and change, that really requires  
21 the selection of the team to be a very high  
22 priority and require a lot of effort.

0183

1        It's important for the team members,  
2 before they come work with you, that they  
3 understand how you're evolving and how you're  
4 changing. And, in turn, it's important for you to  
5 look them in the face and have them tell you how  
6 they understand it and how they're going to  
7 perform in light of where you're going.

8        So obviously, I think we talked about it  
9 the last time, the interview is extremely  
10 important, and I can't stress it enough, because I  
11 actually think when you talk about budget schedule  
12 commitment, or probably more important, when Lee  
13 said, you know, there's the same contract, there's  
14 the same work and scope, we have different  
15 outcomes, I propose to you that generally that's  
16 70 to 80 percent the team, and maybe another ten  
17 to 20 percent of factors that you just can't  
18 control, outside of your control, if you will, but  
19 even then, how they recover is really dependent  
20 upon the team and how they work together.

21        So, you know, you've got to see it,  
22 you've got to feel it, in particular your team

0184

1        member who's leading it for you has got to leave

2 that room saying I can work with these people, I  
3 know we'll be able to resolve problems together,  
4 because there will be problems. A couple other,  
5 you know, kind of minor points, and I don't even  
6 believe this is an issue for you, but it is for  
7 some owners, and that is, you know, and Lee  
8 mentioned this, as well, is how long does it take  
9 to pay them, how long does it take for you to  
10 recognize when you need to make a change, and how  
11 long is it going to take to process that, because  
12 that's all about a successful outcome, as well.

13 You certainly want everyone in that team  
14 to recognize when something is out of the  
15 ordinary, you're going to respond to it and  
16 respond to it quickly, because that's going to, I  
17 think, help you with the outcome.

18 And then kind of the last thing, and I  
19 think it was kind of mentioned, and I know it's  
20 important and I know it's kind of linked to the  
21 Williams 20, and that is, the RFP you send out,  
22 the documents in that RFP have got to spell out

0185

1 not only how risk is allocated, but I think it  
2 needs to kind of spell out your philosophy, and in  
3 fact, going to a lean management style, it's got  
4 to be there up front.

5 So you know what, we're changing and  
6 we're looking at doing things differently, and I'm  
7 going to ask you about it when you come in,  
8 because I'm looking for people to work for me who  
9 are able to change and are able to grow as we are  
10 growing here, and together, we can be successful,  
11 but without that recognition, we're not sure we  
12 can. It's just, you know, there's one document,  
13 and I think it's probably almost more important  
14 than anything else, it's fairness, you know, and I  
15 hear that a lot in the Williams 20. And you want  
16 them to understand you're going to treat them  
17 fairly and you're going to demand from them the  
18 same thing. So I can't stress enough the  
19 importance of the people who are involved, because  
20 I believe that's more to do with success than  
21 anything else.



22 GENERAL WILLIAMS: Ed, thank you very  
0186

1 much, and my apologies of not recognizing you. I  
2 was just so carried away to get to the -- Lee's  
3 comments so that they would be put in the proper  
4 context. And I appreciate very much your input.  
5 And let me just mention two things that you  
6 pointed out.

7 I have said to my staff up front, our  
8 philosophy, the way we do business, you know,  
9 every single time that you come to an IAP or any  
10 presentation that I make, whether it's industry  
11 day or whatever, we start off with the overarching  
12 philosophy of OBO, where we've been, where are we  
13 going.

14 Now, if anyone today in industry or any  
15 place, but it's important to put it in the  
16 document, does not understand that it is now lean  
17 management and lean thinking that have been a  
18 derivative of another place that we've been is  
19 what the management is going to be about. If  
20 anyone who does not understand that it's BIM, full  
21 implementation, not fumbling with, we're going to  
22 go there, so industry should be getting it. I

0187

1 think John got it this morning, he chimed up on  
2 it. So this is important. And so you're right  
3 exactly on target, because you've got to say that  
4 before you talk about anything else, because this  
5 is the philosophy of the organization. And, yes,  
6 the element of fairness is absolutely crucial, and  
7 I think, in spite of what else somebody might hear  
8 out there, they will always put that in place,  
9 fair, a little tough, but fair, because I  
10 understand that is important, that is very  
11 important, and the perception of that is right.

12 The fact that we heard industry in  
13 response to concerns about difficult areas and  
14 come out with a risk allocation, let me tell you,  
15 I haven't found, and I've been in one big federal  
16 agency, I haven't found anybody else who's laid  
17 out the risk, including my friend back here, so --  
18 as transparent as we have done that. So we have

19 really stepped out on that. And I'll reach a  
20 model, it might be in -- but these are important  
21 things to push forward. Are there any other  
22 questions, comments? Okay, good.

0188

1 Now, let's move to the next one, which  
2 should be a piece of cake after going through this  
3 one. This is going to be Gary, and John, and Bill  
4 Miner.

5 MR. MINER: Yes, sir.

6 GENERAL WILLIAMS: Okay.

7 MR. MINER: At the end of our last  
8 meeting, we were discussing this topic and it was  
9 a little bit of a cliff hanger. And I thank Lee  
10 Evey and Ed Denton for getting us back to the edge  
11 of our seats on the same topic, which is design  
12 build, design build methodology, and how OBO can  
13 best implement it or continue to improve it.  
14 Although this time around we decided that we would  
15 bench Lee Evey for obvious reasons and pull in  
16 Gary Haney representing the AIA and John Barotti,  
17 Association of General Contractors, but, of  
18 course, Lee, you're welcome to wait.

19 The issue here is not just about design  
20 build, but how we, or how the government, or how  
21 any owner makes his requirements known to the  
22 design build team. And I'm not going to go

0189

1 through all of the slides that I went through last  
2 time, I'm going to highlight those elements that I  
3 think are fundamental to where we are in this  
4 meeting, and that would be the last sentence on  
5 this slide, and it's a question, what more can we  
6 do to achieve full benefit from the design build  
7 method, and how can standard designs, we're  
8 talking drawings, specifications, RFP material,  
9 move closer to final construction documents.

10 Next slide. You may recall that I did a  
11 comparison between so called true design build and  
12 OBO's version of design build. Lee also spoke to  
13 that. Next slide. I then spent a little more  
14 time going through OBO's version of design build,  
15 how it evolved, what we thought were the pros and

16 cons of that.

17 And then the final slide here, which  
18 I'll conclude with, was to recap those things that  
19 we are currently doing, we think to get our design  
20 build material, our RFP attachments closer to  
21 final construction requirements. And I spoke to  
22 the fact that we had, and I think it was very  
0190

1 successful in '06, to make a solid recommendation  
2 on the foundation design to be assumed in the  
3 bidding process. We didn't necessarily think it  
4 was the absolute correction foundation design, but  
5 it was a recommendation that the offerers could  
6 take as a benchmark, so that we would be comparing  
7 the same prices against the same conditions.

8 I also spoke about test fits that we  
9 tried for the first time in '06. Marcus Herbert's  
10 office develops those now and we're getting very  
11 good feedback about that, and that is instead of  
12 just giving a (off mike) program and a shell  
13 design, we're actually testing that program in the  
14 shell and giving the contractors more of the  
15 answer in terms of the interior organization that  
16 we accept and expect.

17 We spoke about breaking out design build  
18 contracts into classified and unclassified work,  
19 and now we're even talking about building work  
20 versus site work as a way to convey our  
21 requirements. We want to and are using more local  
22 materials, and the best way to get to that is with  
0191

1 performance specifications, how we write those to  
2 protect ourselves, and make sure that we achieve  
3 the security, the safety, and the functional  
4 objectives is a continued concern.

5 My own concern is, next to the last  
6 bullet, I still cannot figure out why we are not  
7 seeing our design build teams reusing more of  
8 their prior design work. The SED is five years  
9 old now; many of our design builders have  
10 constructed six, seven, eight of them. I can't  
11 believe that we have to have the same design  
12 detail effort, specification effort, material

13 submittal process as we did back in the year 2002,  
14 2003, I need some enlightenment on that.

15 And we talked about special projects  
16 that we have on our plate such as Juba, perhaps  
17 Beirut, perhaps Karachi, Brazaville may go into  
18 that category, where we will and should be looking  
19 at getting closer to true design build and less of  
20 the OBO version.

21 Now, with that, I'm going to save lots  
22 of time for both John and Gary to go through their  
0192

1 slides and comment on what was said by myself, by  
2 Lee, and from their own perspective. And do you  
3 prefer --

4 MR. HANEY: I think I'm going to start.

5 MR. MINER: You're going to go first,  
6 yeah.

7 MR. HANEY: I've been haunted by that  
8 second to the last bullet since we last left, and  
9 why can't designers reuse prior design work?  
10 That's a key question, and it seems like it ought  
11 to be simple to answer, but frankly, I think it's  
12 because we're trained not to, you know, where, as  
13 Lee said, we're made, you know, we go through  
14 years of schooling that tells us it's bad to even  
15 copy ourselves, so it's almost antithetical to,  
16 especially to a design architect, my career is  
17 based on innovation, and you know, we teach every  
18 young architect they're going to be Frank Lloyd  
19 Wright. So I had to retool my thinking because,  
20 in fact, maybe the innovation that's required of  
21 me here to make a contribution is not innovative  
22 design, maybe it's an innovative tool, maybe it's  
0193

1 a new way of thinking, like Lee said. Maybe there  
2 is something else here that let's me contribute to  
3 this panel in a way that's innovative, but is not  
4 necessarily about being Frank Lloyd Wright every  
5 time I come to an SED, that's a key question.

6 I'm going to make this a little shorter,  
7 because we've touched on this, and I think the  
8 punchlist is already out there in terms of my  
9 innovative recommendation. Why are we talking

10 about design build? What is true design build?  
11 Well, true design build is one that works for you,  
12 that's what Lee said. So what can we do to make  
13 this work better for you?  
14       There is no -- let's just move ahead  
15 here a little faster, yeah, right here. On this  
16 diagram, there's no true here, there's just where  
17 you choose to fall. So Beijing Embassy is out here  
18 somewhere, you chose to do it this way, and took a  
19 certain amount of time, and a pretty fabricated  
20 house trailer is at this end, right. You just  
21 commissioned the team to go buy it.  
22       Or somewhere in the middle, and bridging  
0194

1 is also an imprecise term, but something like the  
2 Census Bureau that we did for GSA, a very large,  
3 complex project, \$320 million, was design  
4 bridging. But the balance here is time versus  
5 risk. So time is important to us because we've  
6 got to get people in safe environments. We have  
7 spent a lot of time talking about managing risk.  
8 And let me tell you, if there's one thing I can  
9 say to a new board member here, it's be careful  
10 what you recommend because he'll do it. And, you  
11 know, in fact, in the 14 months I've been doing  
12 this, all of those changes were things that we  
13 recommended, some at the very first meeting, so we  
14 have to be careful what we say here because it's  
15 going to happen.

16       Next slide. So I think the problem now  
17 is that each SED has little components of each one  
18 of these. So the house trailer is the blast doors  
19 and furniture that I just go out and buy because  
20 you guys have designed them and picked them  
21 already.

22       And then there's other stuff that's sort  
0195

1 of floating out there in the design world, covered  
2 walkways, shading devices, that have to do with  
3 fitting the thing to the site. And then sort of  
4 in the middle are what I would consider more  
5 bridging. So each SED has a little taste of each  
6 methodology. And I think if we could do one

7 thing, it would be to kind of blend it to make it  
8 a more, I use the word true, I don't know what  
9 that means, but a more cohesive process.

10 Next slide. One of the things that  
11 we're recommending, and it's come up a couple of  
12 times, in fact, if I can leave the committee with  
13 one idea, it's the fact that you could use this  
14 new technology called BIM or Building Information  
15 Modeling to actually have a more precise document.  
16 One of the questions here was, how do you make the  
17 documents more precise before they go out to bid.

18 Next slide. So we put together this  
19 demonstration. We're playing with this, as the  
20 General said, we're dabbling a little bit, and we  
21 took a model and we said, okay, we will create a  
22 simple BIM model, one of our SED's, and we're just  
0196

1 going to add a second story here. And if we could  
2 go to the next.

3 So the power of this program is that you  
4 identify the change. This is actually a real time  
5 video of this process. So in the short time that  
6 we're watching it here, it will add that second  
7 story, not only that, it will change the  
8 structure, the mechanical, it will change the  
9 parts list, it will change.

10 In the middle here you see the gross  
11 square footage, and if we had the numbers or  
12 costs, that would all change in the time you saw  
13 it. So this is a powerful tool. So my innovation  
14 here is, I'm not redesigning this every time, but  
15 I could bring a methodology or a tool that would  
16 make it more precise.

17 And then once you add this model, OBO  
18 team working with the architect could make --  
19 erase those funny little edges, the walkways, fit  
20 it to the site, make it responsive to climate, and  
21 have a catalog of standardized components that you  
22 could then put out and have fewer questions when  
0197

1 you bid it.

2 MR. HANEY: Oh, this was just scrolling  
3 through each component. It was going so fast; I

4 wanted to slow it down, and that it magically  
5 appears. Well, it's not quite that easy. Also,  
6 this answers the other question -- next slide (off  
7 mike).

8       Actually, the next slide. Was there one  
9 more after this? Sorry. What you want to do is  
10 not have your existing design build teams repeat  
11 what they've done over and over. That doesn't  
12 grow the knowledge base.

13       In fact, what it does is it narrows the  
14 people that you have that can bid. What you want  
15 to do is make the model smart.

16       You want to take that thing that you  
17 have that's flat sheets of paper, now, the five  
18 year old SED, that's a plan, and a section, and  
19 you want to make it a smart model, and then you  
20 can share that with a broader range of design  
21 build bidders. So rather than having a smaller  
22 ever funneling group of bidders, you can expand  
0198

1 that less, because your model is smart. That's  
2 the point in that conclusion.

3       GENERAL WILLIAMS: Thank you. Yes,  
4 John?

5       MR. BAROTTI: All right. When we get to  
6 that up there. With respect to the general  
7 contract -- with respect to the general  
8 contractors out there who are doing the work, the  
9 general consensus is very positive. They've seen  
10 things moving forward.

11       The things that we mentioned today, like  
12 the site readiness, the foundation  
13 recommendations, the goals for the change  
14 processes, the goals for the design reviews; we're  
15 talking about BIM. The application and test fits  
16 are all things that are, you know, two years ago  
17 were problems and now we're moving forward from  
18 here on out, so those are all positive things.

19       GENERAL WILLIAMS: Good.

20       MR. BAROTTI: If we can keep going on  
21 the slides here; one more, keep going; another  
22 one. The contractor's perspective; what more can  
0199

1 be done to achieve full benefit from the design  
2 build delivery method and how can standard designs  
3 move closer to final construction documents.  
4 Again, here, what this paragraph says, basically,  
5 and I didn't talk to Lee, and -- but it says the  
6 same thing. From the contractor's perspective,  
7 the design build to a contractor is a little bit  
8 different than what you're doing.

9 This is more like standardization or  
10 templating like some do in the Wal-Mart, or like  
11 what the Army is doing too, and some of their  
12 centers for design right now on their typical  
13 applications. But, when we look to your mission  
14 of what you're doing, this makes a lot of sense,  
15 and that's basically what this paragraph says. So  
16 we think that it's a good choice. Next slide,  
17 please. Just very quickly, I think we know the  
18 pros and the cons, but the project team  
19 familiarity with the repeat requirements of the  
20 standardization is very important. The template  
21 application can help faster completion of the  
22 design, especially when we move forward into that  
0200

1 next stage of BIM. Exactly what Gary and Lee were  
2 both talking about.

3 Facility security requirements are taken  
4 care of. Embassy residence, familiarity with the  
5 standard facilities, and these test fits, again,  
6 help move the standardization. Standardization is  
7 that we aren't stifled. We can still make some  
8 improvements. We need to keep focused on that.

9 A couple of the cons that we know about  
10 may be stifling, creativity, we've got to be  
11 careful of that, the site requirements that we  
12 have with the standard design, missed  
13 opportunities for new products and equipment, if  
14 they don't fit the standardization, so we've got  
15 to keep - stay ready with that, and any conflicts  
16 that we may have with local availability  
17 adaptability to some prescription requirements.  
18 Go on, please. Next slide, please. Oh, sorry.  
19 So, here are some opportunities for improvement  
20 that we got from our membership. When it came to



21 the bid overview and evaluation, it was brought up  
22 that they'd like to see more pre-bid site visits

0201

1 and regional coordination with design bid firms.  
2 Possibly, I know it's tough, but to avoid the same  
3 time congestion of the bids, that seems to be a  
4 problem because the contractors would like to bid  
5 on more, but they can't. Try to avoid the pathos  
6 and ensure realistic schedules. And the only  
7 thing I can recommend there is on the two step  
8 process is to make sure to involve the contractors  
9 in their perception of the schedule for the  
10 project. That's about the only way to do it;  
11 there's no set way of doing it.

12 Next; the -- like to see a little bit of  
13 improvement on the review and the decision making  
14 process, which we talked about earlier, and that's  
15 one of the goals that I think that you have.

16 This pertains to change orders, REAs  
17 (?); we talked about the IDR comment resolutions,  
18 trying to get them moving a little bit quicker.

19 There is a perception that, in many  
20 cases, the labor resources are tight, and there's  
21 a need to have a program instituted (?) to review  
22 and settle change orders, and the hopes is that

0202

1 there might be a champion committee put together  
2 to make sure that that's happening, if need be.  
3 There was talk about split packages at one time,  
4 and the only concern with that was the way that  
5 the contractors are looking at it is that they  
6 perceive the person left told them the last bag  
7 gets all of the problems, and it may; I don't know  
8 if that's true or not, but that's the perception.

9 I'd like to -- and as far as the -- we'd  
10 like to improve the consistency among the projects  
11 by the OBO design managers, project directors, and  
12 project executives, and site security managers, I  
13 guess that is. Next slide, please. There's a  
14 need to standardize the OBO design preferences and  
15 improve consistency, again, above staff members,  
16 in completing the design process. The next item,  
17 I believe is your goal, number 17 that was on your

18 list before (off mike).

19 Next item speaks to our security

20 clearance issues that we've had in the past. That

21 still appears to be a little bit of a problem out

22 there. It got brought up by a couple of the

0203

1 members, again, so we need to stay on top of that.

2 The contractors brought up that there's a current

3 requirement that you cannot proceed with work

4 until you have a final design certification. And

5 my understanding is that you have to have a

6 complete design before you're allowed to start

7 work, and they'd like to get going, of course,

8 before that; similar to the way you would on a

9 typical faster paced project if the foundations

10 package and the shell (?) package is off and

11 running; don't hold up and wait for the complete

12 design package. And then we get into BIM.

13 Everyone has brought it up. It's being applied

14 and we need to get there. And last, but not

15 least, the last item that brought up was in some

16 cases it's difficult for the contractors to come

17 into an area and get their first permits going for

18 foundations, and there's already well established

19 communication between OBO and the jurisdiction;

20 understand the contractors are still responsible,

21 but they'd like to tap into some of your resources

22 to help them get that first permit and up and

0204

1 going.

2 GENERAL WILLIAMS: That's fair. Okay;

3 thank you, John and thank you Gary. Now, Gary has

4 indicated that he has to depart at 3:00 p.m. I

5 want to allow him that opportunity to make any

6 final comments he would like to make, and also, is

7 there a photograph?

8 AUDIENCE: (off mike)

9 GENERAL WILLIAMS: Okay. And we have to

10 sort of disrupt it just a little bit here. We

11 would like for Gary to say what he wants to say in

12 departing; just temporarily he would just be away.

13 He always will be on the string (?), and then we

14 want the board member, I mean the panel members to

15 very quickly assemble where?

16 AUDIENCE: (off mike)

17 GENERAL WILLIAMS: Right here; just get  
18 up and walk right over here, and we'll take a  
19 picture with Gary so that he'll remember the crowd  
20 that he was associated with.

21 MR. HANEY: I'll remember the lunches,  
22 most of all. I thank you for the opportunity;

0205

1 I'll make this brief, because I have to. It has  
2 been a pleasure to serve here, and I really feel  
3 that that's a surprise. Frankly, I came here with  
4 a bit of a chip on my shoulder, and I would say  
5 I'm stopped short of saying that I'm a believer  
6 now, but I will say that I understand the enormity  
7 of the problem, now, and I didn't when I came in.

8 I came in thinking that, you know, as a  
9 design architect it was my job to plant a flag in  
10 the middle of the room and say something about  
11 design, and I began to realize that the real task  
12 here was to protect and safe guard people in  
13 dangerous places. So that was a revelation to me,  
14 and well, I still see myself as a design architect  
15 that's how I make my living. I had to think of  
16 how I could contribute to this panel, and I hope  
17 that I have.

18 GENERAL WILLIAMS: You have.

19 MR. HANEY: I do, in fact, feel that  
20 I've learned more than I contributed, but I hope  
21 that I made some small contribution, and I'll be  
22 happy to come back and fill in, or participate in

0206

1 any way that you would like me to, and I wish you  
2 the best.

3 GENERAL WILLIAMS: Well, thank you very  
4 much, Gary, and if the rest of the audience, just  
5 bare with us for five minutes; this is important.  
6 This was designed to be done after.

7 MR. HANEY: I'm sorry to cause this.

8 (Recess)

9 GENERAL WILLIAMS: Okay. We're going to  
10 roll right into our last one, with the view to be  
11 out at 3:30 as we planned, and that's on

12 commissioning, and we have Joe Toussaint and Phil  
13 Low (?) who's going to lead this on the OBO side  
14 together with S.G. and (off mike). Okay.

15 MR. TOUSSAINT: Thank you, General. Get  
16 settled; I would just add my deputy, Will Colston  
17 to the list, because certain events that  
18 interrupted the assembly of this, so Will has had  
19 the benefit of having some discussions in greater  
20 depth than I was able to have with MaryAnn and  
21 with this Chief (off mike).

22 I think as a background on this question  
0207

1 or statement, which is to adding commissioning  
2 staff to the onsite team and ensure that this  
3 staff is an active participant in pre-con (?).  
4 The first thing that we needed to understand was  
5 that the genesis of the C&C Division; the  
6 Construction and Commissioning Division, formerly  
7 known as construction management. And when you,  
8 sir, came into OBO, you changed the name, and we  
9 sort of said what's the difference.

10 Well, the difference was that while the  
11 construction group was building buildings, it  
12 wasn't necessarily handing them over in a complete  
13 commission state to those who would then operate  
14 and maintain it, so there was a clear definition  
15 that you wanted to see that we, in execution,  
16 carried forward and turned over to our colleagues  
17 in O&M a product that was finished and ready to  
18 run.

19 Five years later, we still are  
20 struggling with that big C, the second C, and  
21 we've tried various things across the way. We  
22 touched a little bit philosophically, well, should  
0208

1 we have a separate commissioning agent, then we  
2 decided no, no, look where we are; we're half way  
3 around the world. We have a very complicated  
4 mission. It would be so much easier if we would  
5 just have that, a contractor's responsibility.

6 So we put language into our contracts;  
7 that the contractor was supposed to be responsible  
8 for doing the commissioning of these facilities,

9 and a little bit liked the way we did safety or  
10 quality control. We put the burden, and not the  
11 most precise language, but we sort of put that out  
12 as a requirement the contractor should attend to.  
13 Three years later, we're now adjusting it. We  
14 think we're getting a little bit better; our  
15 construction folks think we're getting a little  
16 bit better, and so the existing state now, is to  
17 put, at the RFP (?) stage, the prequalification  
18 stage, we want to see what the commissioning agent  
19 is going to be.

20 So we asked the contractors to provide  
21 that. Is this a pass fail issue; not necessarily.  
22 So, I think we're still kind of working with some  
0209

1 false teeth here. That this question and this  
2 statement is going to lead us into the first  
3 question. We have to see is who's staff this is  
4 to be added to, and then as we discuss this, we  
5 had some interesting discussions of why is it  
6 pre-con, why isn't it actually an S.G. I think  
7 you were the one who said why isn't it actually at  
8 the planning stage; sounds like VE.

9 So there's an issue here that is very  
10 very important to settle, and we're not going to  
11 settle it this year, but we need to get the vector  
12 (?) set, so that this year, in the '07s, we have a  
13 bit better grip on this going forward. So I would  
14 like to now turn this over to Will if he wanted to  
15 carry it to the next step, and then Phil.

16 MR. COLSTON: Sure; I think that  
17 synopsis was pretty good, so it gives you a real  
18 sense of what we've done with our commissioning.  
19 You know, I think the first place to start is, you  
20 know, commissioning has a lot of meanings and a  
21 lot of scopes associated with it, and to give you  
22 a real sense of what we view, or what I've seen us  
0210

1 use commissioning for is number one, essentially a  
2 quality insurance check in assure that the  
3 contractor is providing the performance that we  
4 expect out of the contract. In other words, that  
5 the product that they put out, both through the

6 design as well as the construction, achieves our  
7 performance specifications.

8 But then, secondly, what we believe the  
9 commissioning process should do is to help prepare  
10 our operations and maintenance folks, who are in a  
11 separate office, to take on the responsibility of  
12 operating and maintaining this facility.

13 So we see it as an effort where a  
14 commissioning authority should participate through  
15 the design process, and that's the emphasis you  
16 see in this Williams 20; is that this  
17 commissioning authority should participate in the  
18 kick off meeting, and then continue to participate  
19 throughout the design process into the  
20 construction, and then ultimately into the  
21 functional performance testing proving that these  
22 systems, as designed, do meet our performance  
0211

1 specifications within our contract. We also want  
2 to see this commissioning authority being  
3 responsible and assuring that we receive the  
4 deliverables, both the training as well as the  
5 manuals, that allow our facilities' folks to be  
6 able to manage this space shuttle, this new  
7 building that we've got that's highly technical; a  
8 lot of times are coming from facilities that used  
9 older equipment, older machinery that was much  
10 less advance than what they're seeing today, and  
11 so there's a real importance in being able to  
12 prepare our facilities' folks.

13 And so you'll see when you look at our  
14 projects, that your facilities' folks put a  
15 facilities manager on the ground six months prior  
16 to the completion of the project to start  
17 resourcing the job, understanding the equipment,  
18 observing the tests, and to make sure that they  
19 are suited and prepared to take on that  
20 responsibility. But I think as you heard from  
21 Joe, what we've done is in a lot of ways kind of  
22 nibbled around the edges. We've addressed issues  
0212

1 in our contract specifications, where we know we  
2 haven't been clear, or we've addressed things like

3 the timeliness of deliverables.

4 Previously, we were receiving  
5 deliverables 90 days before the completion of the  
6 project. Now, we're moving it as far back as 9  
7 months to hopefully get those ahead of time, get a  
8 sense of those, and be able to take the corrective  
9 measures if they're not there. Additionally,  
10 participation; we are being explicit in our  
11 contracts, that we expect those commissioning  
12 authorities that are hired to participate in the  
13 kick off meeting to be present throughout the  
14 process.

15 But again, I think that's addressing  
16 smaller symptoms, and one of the things I think we  
17 need to start looking at is a more global approach  
18 or more holistic approach to try to achieve the  
19 objectives that we have; those two objectives of  
20 assuring the quality and then assuring that our  
21 operations maintenance folks are prepared to take  
22 on these facilities.

0213

1 GENERAL WILLIAMS: Thank you, Will.  
2 Phil, anything?

3 SPEAKER: Yeah. I represent the  
4 construction and commissioning division, and I  
5 just finished the AAC Project that's in region 205  
6 (?). As Mr. Toussaint said, how a project  
7 director in the field can improve the (off mike)  
8 performance on the second big C. It's a painful  
9 experience, even myself. How can that account for  
10 the focus on this? We include that in the  
11 contract; that a contractor should have a  
12 commission agent in his project team, but that a  
13 contractor never pays attention to it. From  
14 start, I would designing to the middle,  
15 construction, give out a commissioner's schedule,  
16 and to the end of a testing and the start up of  
17 all of the equipment, as late as the (off mike)  
18 for the commissioning plan.

19 So every project director, including  
20 myself, are struggling how to make it a contract  
21 to perform on this end, but the many excuse been  
22 happen, we each had to push on this area; the

0214

1 contractor said I'm busy, I'm trying to catch the  
2 schedule, I have a very tight schedule, I don't  
3 have time to talk about (off mike). You want to  
4 go for that, let's talk about that later; let me  
5 reach this contract date and (off mike) your  
6 product and he can worry about (off mike).  
7 So that's why, and every (off mike),  
8 including the commune (?) schedule and the  
9 communing (?) plan, the (off mike) list; we never  
10 got -- found a contract in time; it's because the  
11 contract and has not been educate on this, this  
12 new program was introduced five years ago. All  
13 because the contract had to save money, not to  
14 recruit a professional commissioning agent on the  
15 project team, so we are looking from a different  
16 angle how to improve this area. Should we have a  
17 commissioning agent of our own instead of the  
18 contractor has a commissioning agent. I'm putting  
19 in the field, or we should have our own OBO staff  
20 put in the field. How to improve this, because  
21 the more we can improve, the better we can turn  
22 over facility (off mike) -- facility officer who

0215

1 would maintain this new facility.  
2 Right now, it's still disconnected, and  
3 we would like to improve, so I really invite the  
4 advice from the industry.  
5 GENERAL WILLIAMS: Okay. Thank you,  
6 Phil. You have heard also, S.G. Do you want to  
7 start, and then Mary Ann?  
8 MR. PAPADOPOLOUS: Wonderful. Thank you  
9 very much for inviting me to be back again,  
10 General.  
11 GENERAL WILLIAMS: Thank you for coming.  
12 MR. PAPADOPOLOUS: It's very nice to see  
13 everybody. I could not help it, but notice today,  
14 you know, the previous topics of discussion, the  
15 comment of commissioning came up. It seems to be  
16 like a bad dream that's floating all over the  
17 topic.  
18 And I also would like to subscribe to  
19 the philosophy of OBO, Lean Management and Lean



20 Thinking (?), so we skipped slides and  
21 presentations, but we're going to just give it the  
22 way we feel it; okay?

0216

1 GENERAL WILLIAMS: That's right; that's  
2 the William's version. Okay.

3 MR. PAPADOPOLOUS: A little bit of a  
4 reality check. OBO's projects are office  
5 buildings. We're not building laboratories for  
6 (off mike) anything else.

7 GENERAL WILLIAMS: Right.

8 MR. PAPADOPOLOUS: These are office  
9 buildings. The second thing is that OBO is a  
10 standard design, which means standard equipment.  
11 Another item is that OBO does not have the  
12 privilege to have available local firms that can  
13 provide maintenance and operations in their  
14 facilities, not everywhere. And also, the fact  
15 that OBO does not know what it pays, today, for  
16 commissioning.

17 SPEAKER: Right.

18 MR. PAPADOPOLOUS: Whether it is \$1.00  
19 or \$100,000.00 --

20 SPEAKER: Right.

21 MR. PAPADOPOLOUS: -- out of the job --

22 SPEAKER: Right.

0217

1 MR. PAPADOPOLOUS: -- but do not know  
2 what that item is. Again, commissioning, I think  
3 we all need to understand what commissioning is.  
4 Commissioning is a quality insurance process.

5 It is an insurance; that's basically  
6 what it is, and its goal is to document that the  
7 designing intent, the scope of the job, the  
8 building is the (off mike) that meets the owner,  
9 the occupants, and the operators' requirements.  
10 It's a very simple thing. What is missing here,  
11 or what we discussed today, and what you have  
12 seen, and we had some discussions on the phone  
13 with Joe and the folks the other day. What is  
14 missing here is a different approach to the  
15 project, from a management point of view.

16 Right now, your commissioning, I believe

17 is under the execution, the program execution  
18 program, and we have another directorate which is  
19 operations and maintenance. These two items are  
20 very late.

21 First of all, I think these things  
22 should be merged. Either one should move to  
0218

1 other, or the other move to the other one; you  
2 should not have them into two different items.  
3 And the reason for that is to address the earlier  
4 comment this morning that different color moneys;  
5 they're not, they're the same moneys, and what the  
6 idea here is to create the management approach  
7 where a job, a project, is looked upon as a life  
8 cycle basis, not as first cost mentality.

9 The minute you are able to merge the  
10 issue of the project delivery with the life cycle  
11 cost, we're looking at something different. BIM  
12 was mentioned a lot today with (off mike) of the  
13 technology. We just have to know how to simulate  
14 a building. I do not see why the design build  
15 contractor is not held accountable for the energy  
16 performance of the building. I think that should  
17 be part of the requirement. We have the ability  
18 to simulate and tell the owner of what this  
19 building should be using in a unit area. I'm not  
20 talking dollars; I'm talking in what's per square  
21 foot and being used per square foot. What energy  
22 is expected to be consumed by that building?

0219

1 The technology is there. Yes, it is an  
2 estimation, but again, we design the electrical  
3 loads in the building are an estimation, we design  
4 the HBC Lager (?) and estimation, we design the  
5 structure systems are an estimation, and they're  
6 all based on an estimation of whether (off mike)  
7 report tells us. Everything is an estimate. It  
8 is not an exact science. Design, and  
9 construction, and engineering is not an exact  
10 science; I'm afraid it's an art. It's still an  
11 art.

12 So we're suggesting that a fresher look  
13 take place at the management organization of the

14 commissioning and operations and maintenance, and  
15 also, we're suggesting that a performance goal be  
16 set for the design build contractor that he has to  
17 deliver. And the final item that came out of our  
18 discussions is that the commissioning authority -  
19 yes, we can apply this in different ways. The  
20 commissioning can be done by commissioning  
21 authority management or it can be done by the  
22 contractor that has a (off mike) commissioning to  
0220

1 do the commissioning. They're two different  
2 approach; who does he work for? I don't think it  
3 makes any difference, because it's a documented  
4 effort, goal, that it is achieved at the end.

5 And also, the fact that commissioning  
6 should not be thought only as a study point when  
7 the job is done. We should be thinking along the  
8 terms of retro-commissioning. Maybe that job  
9 should be revisited five years after completion.  
10 It will be a true telling story whether O&M did  
11 the job.

12 This is very true, because let's look at  
13 what is -- what are the maintenance items in the  
14 buildings? What is commissioning in a building,  
15 like the office buildings of embassies?  
16 Primarily, it's HVAC (?) followed by plumbing.

17 Then perhaps electrical in elevators,  
18 some irrigation systems, some roofing items, but  
19 primarily, it's the HVAC, that's the big energy  
20 hog in the building, and the emergency generators.  
21 These are the items where you have a very tight  
22 commissioning approach and a very accurate  
0221

1 evaluation of what you're getting is what you  
2 bought. So with this in mind, I want to just set  
3 the stage like this and turn it over to Mary Ann.

4 GENERAL WILLIAMS: Thank you, S.G. Mary  
5 Ann?

6 MS. LEWIS: Ditto. Okay. Let me just  
7 say that I have a bias towards commissioning,  
8 because we do it as a service ourselves and we've  
9 got, you know, probably a half dozen projects  
10 going on right now ranging in size from \$8,000,000

11 to \$80,000,000 in all types of facilities that  
12 have commissioning. And so the question is add a  
13 commissioning staff to the onsite team and ensure  
14 that the staff is an active participant in  
15 pre-con. The answer, in my mind, is yes.

16 The questions then become who and when,  
17 and in my own experience, the who is -- this is a  
18 source, an out sourced activity, to OBO. There is  
19 no way that you can have a full staff roaming the  
20 world doing this. However, it would be useful to  
21 have consultants who are certified commissioning  
22 professionals who can do this for you, and a staff

0222

1 within the OBO who are possibly certified, as  
2 well, who can manage this whole process.

3 And the when is early. It is at the  
4 beginning; it is in, again, I think Joe, you said  
5 it, it's like value engineering.

6 Do it early, yes. It is in the planning  
7 stages if this should actually begin, and it's a  
8 team effort. It is the members of the design  
9 build team, it's the mechanicals and the  
10 electricals, it is the contractor, it is a  
11 commissioning agent, it is your own staff, the  
12 commissioning staff, who form this team. And to  
13 get it into the schedule to get the deliverables  
14 and the time frames into your CPM schedule for  
15 this project are critical, because that's the way  
16 you're going to ensure that everything is done.

17 There are really four things that  
18 commissioning verifies. One is the installation  
19 of the equipment in systems, according to the  
20 manufacturers' recommendations. The other is  
21 performance; you want to make sure that these  
22 systems are performing. The third is

0223

1 documentation. You need to know that you have all  
2 of the manuals and the instructions that you're  
3 going to be using for the life of the facility,  
4 and fifth is the training. You need to know that  
5 your staff out there are trained and can use these  
6 systems for the next 20 years.

7 And so, these are things that can be

8 done fairly routinely. It is just a matter of  
9 discipline, and that's one of your consistent  
10 words, General; it is discipline, and I think it's  
11 something that you're moving very quickly towards,  
12 you know, a very well structured process, and it's  
13 just a matter of doing it.

14 GENERAL WILLIAMS: Thank you. Thank you  
15 both; thank the OBO team, as well. Are there any  
16 comments from any of the panel members on this  
17 last presentation?

18 MR. EVEY: (off mike) commissioning in a  
19 variety of different ways. We will (off mike)  
20 some experience. We have a lot more (off mike),  
21 and we found it much harder to do, (off mike) like  
22 you thought. It would be a much tougher problem  
0224

1 then we thought, and then I can at least go  
2 through some of the challenges that we  
3 experienced, and you may or may not have similar  
4 ones, but at least know we've said what we  
5 experienced, and you can consider it.

6 One was that we started commissioning  
7 way too late, and there is often a tendency for  
8 that to happen. So I applaud you; you've already  
9 started to come to grips with that. But  
10 ultimately, the conclusion that we've come to, but  
11 I didn't hang around to actually try to implement  
12 it, so I don't, you know, I can't speak for the  
13 implementation phase of this personally. But that  
14 is it needs to be clearly in place, and underway,  
15 and ongoing while you're doing the design; must be  
16 an active program while you're doing the design,  
17 first thing.

18 The second thing is your building  
19 information modeling gives you an extraordinary  
20 opportunity to do a level of commissioning to  
21 identify problems and resolve those problems,  
22 while all you have to do is move electrons. You  
0225

1 don't have to bust out concrete, you don't have to  
2 bust out steel, you just move electrons, and  
3 that's a far preferable way to do it.

4 Third thing was where it resided in the

5 organization, and we tried a variety of approaches  
6 there. We tried having the commissioning agent as  
7 an independent organization under contract to the  
8 facility operators and maintainers, and we found  
9 that that was an unsatisfactory approach; okay?

10 Now, that may be unique to our  
11 circumstance, and I don't mean for this to sound  
12 like it's going to denigrate the people that work  
13 in the building or anything, but I've got to say  
14 it; okay? Our perception was, a lot of them were  
15 very familiar with running a 60 year old building,  
16 and what they really really wanted was a brand new  
17 60 year old building, because they knew how to do  
18 that; okay? And so they kept pushing to try to  
19 get to what they wanted through the commissioning  
20 process, and they were pushing the commissioners  
21 very much to try to get what they wanted; okay?  
22 And we found that an unsatisfactory approach. The

0226

1 best approach, and we tried several, bottom line,  
2 the best approach that we found was the make the  
3 commissioning process a process that was  
4 implemented by the design builder, and we made the  
5 design builder totally responsible and then held  
6 them accountable for the performance.

7 And that wasn't without challenges and  
8 problems, but that was the best alternative that  
9 we finally came up with, and that it requires a  
10 lot of management attention. If you don't place  
11 attention on it, that it gets kind of pushed off  
12 to the side and people start to look at  
13 commissioning as kind of like quality control  
14 inspection on steroids, and it's not that; it's  
15 something very different than that. So from my  
16 limited experience, that's what I gained.

17 GENERAL WILLIAMS: Yes, Ed?

18 MR. DENTON: I just want to add; a  
19 concept was mentioned that I think is really  
20 powerful and that is re-commissioning,  
21 retro-commissioning, any word you want to use.

22 These buildings over time get out of

0227

1 balance. I'm not necessarily talking about

2 airflow, but they do just because of normal  
3 maintenance operations; someone goes in and tweaks  
4 something and all of a sudden the downstream  
5 impacts are significant, so re-commissioning after  
6 a period of time makes a lot of sense and you can  
7 save a lot of energy.

8 GENERAL WILLIAMS: Excellent. Okay.  
9 You have done --

10 MR. BAROTTI: (off mike)

11 GENERAL WILLIAMS: Well, I'm going to  
12 get to you, John. We've done well up until this  
13 point. It is now 3:30, so what we're going to do  
14 is start with John, and give our panel an  
15 opportunity to make any last comments that they  
16 would like to make about today, or previous times,  
17 or whatever, and then we will proceed with the  
18 rest of the closed out.

19 MR. BAROTTI: Okay. Thank you, sir.  
20 The only thing I was going to say is we agree with  
21 what Lee had said there too. We found it best and  
22 we've tried it both ways, as far as commissioning

0228

1 goes; it works best, we feel when the  
2 commissioning agent works for us because we have  
3 the control about six, seven different  
4 subcontractors also with that commissioning agent,  
5 and it just seemed to work best and we prefer it  
6 that way.

7 GENERAL WILLIAMS: Okay.

8 MR. BAROTTI: Thank you.

9 GENERAL WILLIAMS: Excellent; Lee?

10 MR. DENTON: I'm sorry, but I have to  
11 say as an owner, I want the commissioning agent to  
12 report to me, because I have an architect and a  
13 contractor who must -- and all of the architects,  
14 design team, and all of the contractors'  
15 subcontractors, and I want them beholding to me,  
16 not to one individual. So I like the  
17 commissioning agent to work for me.

18 GENERAL WILLIAMS: I got it and I  
19 understand having been on both sides. I know what  
20 each of you are saying. Okay. Now, where do you  
21 want it (off mike)?

22 DR. ELLIS: Well, I really don't care

0229

1 who does it, but in my experience, sir, those  
2 items that were deliverable that were tied to my  
3 progress payments were usually delivered on time,  
4 and that's my observation.

5 GENERAL WILLIAMS: Thank you; Lee?

6 MR. EVEY: Just compliments another good  
7 session and you've heard more than enough from me  
8 today, so.

9 GENERAL WILLIAMS: Thank you; John?

10 MR. PAWULAK: General, (off mike) I sit  
11 on the side of the commissioning agent is an  
12 honest broker for the owner. That's where I sit;  
13 thank you very much for the meeting today, I  
14 thought it was very helpful.

15 GENERAL WILLIAMS: Thank you; S.G?

16 MR. PAPADOPOLOUS: Yes, sir. I'm just  
17 going to share a little bit of my past experience  
18 in Washington, D.C., as a consulting engineer. In  
19 office buildings, builders in the Washington area,  
20 who intend to maintain and keep their buildings,  
21 bring in their operating maintenance personnel,  
22 and in a way, informal commissioners also, into

0230

1 the job very early in the stage. They work very  
2 closely with the design team and they stay with  
3 the job through the construction, and the  
4 training, and the O&M, and the commissioning of  
5 the buildings.

6 It depends on what they want. If  
7 somebody wants to keep that property and not flip  
8 it over in five years, it's a different concept;  
9 they could care less about commissioning. But if  
10 it's something that they (off mike), that they  
11 want keep, and maintain, and maximize its benefit,  
12 they do. And again, thank you very much for  
13 having me back.

14 GENERAL WILLIAMS: Thank you; Matt?

15 MR. WALLACE: My only comments are that  
16 the experiences that I've had here so far have  
17 been very educational and I'd like to thank you  
18 for allowing me to participate.



19 GENERAL WILLIAMS: Thank you; and  
20 appreciate your effort, as well; Mary Ann?

21 MS. LEWIS: I just want to say thank you  
22 for letting me back for a day. I'm having a great  
0231

1 time again, and once again have learned so much  
2 from everybody in the room; thank you.

3 GENERAL WILLIAMS: Good. Now, what I'd  
4 like to do now is to recognize all of the  
5 visitors. I appreciate you staying with us. It  
6 shows a level of interest and I would like for you  
7 to be introduced now, and I know most of the  
8 faces, but for fear that someone here for the  
9 first time that somebody else may not know, we'll  
10 start on this side with you, sir.

11 MR. OSTR: Frank Ostra, from Ostra and  
12 Associates.

13 GENERAL WILLIAMS: Thank you; and, yes,  
14 sir.

15 MR. VORST: I'm Leon Vorst. I'm with  
16 HSMM.

17 GENERAL WILLIAMS: Delighted to have  
18 you; you know Mary Ann?

19 MS. ANDERSON: Good afternoon. Mary  
20 Anderson with Schnabel Engineering; what I'd like  
21 to do today congratulations to both the panel and,  
22 as well, as (off mike) team effort to pull this  
0232

1 information together. There's a lot of  
2 information here, and I think not only have you  
3 filled and exceeded in your, you know, mission  
4 here, (off mike) research or a reference that  
5 you're going to (off mike).

6 GENERAL WILLIAMS: Thank you very much;  
7 okay.

8 MR. SCHWEITZER: Joseph Schweitzer,  
9 President of AICI-SP. This is our first year as a  
10 GC in the program and we look forward to being a  
11 good member of your team.

12 GENERAL WILLIAMS: And you might want to  
13 tell this audience what you told me; that you told  
14 me not to have any worry.

15 MR. SCHWEITZER: Not to have any worry.

16 So we've won now -- our first year, we've won  
17 Jubuti and Cairo, and Cairo is well underway and  
18 we just came back from our site visit, and we're  
19 confident that Jubuti will be underway (off mike)  
20 very soon.

21 GENERAL WILLIAMS: And you're going to  
22 get it done, right?

0233

1 MR. SCHWEITZER: We're going to get it  
2 done, sir.

3 GENERAL WILLIAMS: Okay. You hear that,  
4 Lee?

5 MR. EVEY: Yes, sir.

6 GENERAL WILLIAMS: Okay.

7 MR. STEWART: Daniel Stewart with Hill  
8 International.

9 GENERAL WILLIAMS: Okay.

10 MR. LEE: Wanchul Lee (?), I'm an  
11 architect; Wanchu Lee Associates.

12 GENERAL WILLIAMS: Thank you.

13 MR. HARPER: General, thank you for  
14 having me. Jim Harper, ISES Corporation; we're a  
15 small AA looking for our first contract, and I was  
16 the most excited person (off mike) when you said  
17 put your hand up.

18 GENERAL WILLIAMS: Okay.

19 MR. HARPER: (off mike)

20 GENERAL WILLIAMS: Okay; thank you.  
21 Thank you very much; yes?

22 MR. MARRARO: Tony Marraro with ECC

0234

1 International. I'm currently working in Bangkok.

2 GENERAL WILLIAMS: Thank you. Yes, sir.

3 MR. DIEDAM: John Diedam, Ingersoll Rand  
4 Security Technologies.

5 GENERAL WILLIAMS: Thank you. Yes, sir.

6 MR. DICKIE: Andrew Dickie, I'm with  
7 Nova International. We're in the furniture  
8 business; I'm a neighbor of Mr. Rucco's. He  
9 actually rejected my first proposed (off mike),  
10 because he's the president of our design committee  
11 and a (off mike).

12 GENERAL WILLIAMS: Okay. Well, that was

13 not liquidated damage.

14 MR. GRAVES: I'm Mark Graves with DMJM  
15 H&N. We are pleased to do (off mike).

16 GENERAL WILLIAMS: Yeah. Thank you;  
17 delighted to have you. Yes, ma'am.

18 MS. MONNETT: Michelle Monnett, also  
19 with DMJM H&N.

20 GENERAL WILLIAMS: Thank you. Yes, go  
21 ahead.

22 MR. COSMOS: Mike Cosmos, with Weston  
0235

1 Solutions.

2 GENERAL WILLIAMS: Okay.

3 MR. SHIRVINSKI: Adam Shirvinski, with  
4 EMSI. Good to be here; a really good session.

5 GENERAL WILLIAMS: All right.

6 MR. BROWN: Bill Brown, Executive Vice  
7 President of Page Southerland and Page, and also a  
8 great session.

9 GENERAL WILLIAMS: All right. Now, I'm  
10 going to take a little personal privilege about  
11 these two gentlemen. I may be wrong, but  
12 naturally, I have been at every one of these  
13 sessions, and I think they have been here, as  
14 well. So they have been very strong supporters of  
15 the organization as side bench people, and I  
16 really appreciate your interest. I really do;  
17 thank you.

18 MR. WALDSCHMIDT: I am Dieter  
19 Waldschmidt, with Saelzer Building Security, from  
20 Marburg, Germany.

21 GENERAL WILLIAMS: Well, good. That's  
22 near Giesen, isn't it?

0236

1 MR. WALDSCHMIDT: Yes; near Giesen.

2 GENERAL WILLIAMS: Okay.

3 MR. DODGE: Greg Dodge, with Alutiq  
4 Security. I've spent the last 13 years almost  
5 exclusively with State Department contracting, and  
6 the last five or six the transformation of this  
7 design build program is nothing short of amazing.

8 GENERAL WILLIAMS: Thank you.

9 MR. DODGE: There are a couple of

10 things, granted most -- a large part of the budget  
11 is design build, but there are other contracts,  
12 O&M, services, security, specialty contracting,  
13 and I've seen a lot of failure based on the type  
14 of contract that comes out; contract language  
15 risk; a lot of the Williams 20. And if you're not  
16 on that board over there, how do you, from  
17 industry, try to give guidance and suggestions to  
18 affect change in those types of contracts, because  
19 not everything fits into firm fix price.

20 There's a whole bunch of examples, but,  
21 you know, one that comes to -- there was an O&M,  
22 I'm sorry, a security contractor, state of the art

0237

1 contract, doing great work in the fairy tale of  
2 T&M, and that's gone now. But they were converted  
3 to firm fix price and were told you can only  
4 invoice for hours over seas, so your support staff  
5 has to ride on the over seas guys.

6 Well now, they are not a preferred  
7 contractor anymore. So how do you mitigate that  
8 risk and affect change in future procurements (?)?

9 GENERAL WILLIAMS: Well, you make an  
10 appointment and come over and we'll get you to sit  
11 down with the right people. We want to hear, you  
12 know, specific concerns. It sounds goofy to me.  
13 Okay; go ahead.

14 SPEAKER: (off mike) it's my first time  
15 here.

16 GENERAL WILLIAMS: Good. That's what I  
17 wanted you to let everybody know; what do you  
18 think?

19 SPEAKER: It was very interesting. The  
20 commissioning discussion was very enlightening. I  
21 think there are different opinions, but I  
22 personally feel that it belongs to O&M, and so

0238

1 that they know what's happening and give the  
2 complete product to the (off mike).

3 GENERAL WILLIAMS: Okay. Another view?  
4 Yes, ma'am.

5 MS. NUOCK: Valorie Nuock, with the  
6 Government Accountability Office.

7 GENERAL WILLIAMS: Good.

8 MR. KOSTA: Tom Kosta, with the

9 Government Accountability Office. Thank you for

10 having this (off mike).

11 GENERAL WILLIAMS: Thank you for coming;

12 yes. Any --

13 SPEAKER: Right here, sir.

14 GENERAL WILLIAMS: -- yes. Forgot you

15 Perry, I'm sorry.

16 MR. FOWLER: Perry Fowler, with the

17 Associated General Contractors. Once again, (off

18 mike) of today's session, which was very good, and

19 I just thank, once again, (off mike) just released

20 our contract, because of them, (off mike)

21 available to you free. (off mike) thank you for

22 having us and we really appreciate it.

0239

1 GENERAL WILLIAMS: Yeah, Perry, I

2 appreciate you

3 being here and representing your organization.

4 Did I forget anyone?

5 MS. GOSHOW: Yes, sir; right here.

6 GENERAL WILLIAMS: Yes, ma'am.

7 MS. GOSHOW: I'm Nancy Goshow, from

8 Goshow Architects.

9 GENERAL WILLIAMS: Thank you. Anyone

10 else? Well, let me thank the panel, once again.

11 Let me thank the visitors, as well, who are here

12 and for the interest that you have in the program.

13 I also want to thank my staff, those who serve

14 these champions, and those who sat with us, and

15 backed up, and also, specifically, our management

16 support division. They're sort of behind the

17 scenes; they're helping with security and all of

18 that, and we'll help you on the way going out.

19 Roberto Coquis, is the one they work for.

20 And then finally, we want to thank Gina, once

21 again, because I will tell you she does a

22 tremendous job; she always tells me don't say this

0240

1 again. I don't know whether people take her

2 outside and beat her up after I give her these

3 applauses or not, but it's honest and I'm about

4 fairness, and she does a tremendous job for this  
5 organization, and I will keep saying it. Okay.

6 MS. PINZINO: Well, I have something to  
7 say, sir.

8 GENERAL WILLIAMS: Okay.

9 MS. PINZINO: If I could. I just wanted  
10 to thank my staff: first, I'd like to begin with Michael  
11 Sprague, who prepares the presentations and who has patiently  
12 going through every presentation today.. --

13 GENERAL WILLIAMS: Right.

14 MS. PINZINO: -- in coordinating the  
15 slides; Andrea Specht, who also works behind  
16 the scenes at every IAP but does a superb job, and last but not least Adelet Kegley  
17 Adelet Kegley who assists us in putting this event together  
18 It is a lot of work,  
19 but sir, quite honestly, we can only be as good as what our  
20 colleagues produce. We simply showcase the wonderful buildings  
21 all of you produce. That's a fair assessment and I wanted to say that.

22 GENERAL WILLIAMS: Thank you. Okay.

0241

1 Anything else? Okay, when is the next one, Gina?

2 MS. PINZINO: Well, we don't know yet,  
3 sir.

4 GENERAL WILLIAMS: Okay.

5 MS. PINZINO: I want to just remind  
6 everyone today's presentations will be posted on  
7 our website probably Monday or Tuesday of next  
8 week, and the 2007 Industry Advisory Panel meeting  
9 dates will also be posted on the website when they  
10 become available. And I urge everyone just to  
11 take note this is the website if you ever need to  
12 get any information on our meetings, past and  
13 future. So thank you again everyone.

14 GENERAL WILLIAMS: Okay. Thank you and  
15 be safe.

16 (Whereupon, at 3:45 p.m., the  
17 PROCEEDINGS were adjourned.)

18 \* \* \* \* \*

19  
20  
21  
22